

沙田至中環綫項目進展 Shatin to Central Link Progress Update

立法會交通事務委員會 Legislative Council Panel on Transport 鐵路事宜小組委員會 Subcommittee on Matters Relating to Railways

2014年7月4日 4 July 2014



沙田至中環綫 Shatin to Central Link (SCL)



<u>大圍至紅磡段</u> <u>Tai Wai to Hung Hom</u>

在大圍連接馬鞍山綫及在紅磡連接西鐵綫 Links up the existing Ma On Shan Line and West Rail Line at Tai Wai and Hung Hom Stations respectively

<u>紅磡至金鐘段</u> <u>Hung Hom to Admiralty</u>

伸延東鐵綫過海至金鐘 Extension of the existing East Rail Line across the harbour to Admiralty Station

走綫長度 Length of Alignment


全長17公里 Total 17-kilometre

車站 Station

於大圍、顯徑、鑽石山、啟德、土瓜灣、馬頭圍、何文田、紅磡、會展及金鐘設站

Stations will be located at Tai Wai, Hin Keng, Diamond Hill, Kai Tak, To Kwa Wan, Ma Tau Wai, Ho Man Tin, Hung Hom, Exhibition and Admiralty





MTR Corporation







<u>顯徑站</u> 地基工程經已完成,進 度良好

<u>Hin Keng Station</u> Piling works are ahead of programme

<u>啟德站</u> 開始建造車站結構

<u>Kai Tak Station</u> Station structure construction commenced





<u>鑽石山站</u> 细數法工工序及主法以泊同妥地所股沿县

調整施工工序及方法以追回受地質狀況影響的隔牆工程進度

Diamond Hill Station

Rearrange works sequence and adjust construction method to catch up with the diaphragm wall construction affected by mixed ground conditions

Page 4






顯徑至馬仔坑隧道

- •前期挖掘工程進度受地質狀況影響
- •實施額外保護措施以追回進度

Hin Keng to Ma Chai Hang Tunnels

- •Advance excavation works affected by geological conditions
- •Implement extra protection measures to catch up with the programme



Kai Tak to Diamond Hill Tunnels
Tunnel boring anticipated to
commence in Q3 2014





<u>鑽石山至馬仔坑隧道</u> 鑽挖工程預計於今年第三季展開

<u>Diamond Hill to Ma Chai Hang Tunnels</u>
Tunnel boring anticipated to commence in Q3 2014
Page 5



考古監察(第三考古工地) - 正進行考古發掘工作

- 預計2014年第三季完成

Archaeological Watching Brief (Part 3 Area)

- Archaeological excavation in progress
- To be completed by third quarter of 2014

根據環評報告建議考古發掘範圍(第一考古工地)

考古調查暨發掘工作至2013年12月完成

Archaeological survey-cum-excavation as per EIA Archaeological survey-cum-excavation completed on Dec 2013



土瓜灣站 及 土瓜灣至何文田隧道

- 受擴大考古工作影響,豎井及車站工程已出現十一個月滯後
- 整體影響須待考古工作全部完成後才能評估

To Kwa Wan Station and To Kwa Wan to Ho Man Tin Tunnels

- Eleven-month delay for launching shaft and station works due to extended archaeological works
- Overall impact can only be assessed after overall completion of archaeological works



考古工作 Archaeological Works

考古區出土文物 Archaeological finds



宋元時期福建磁灶窯陶瓶 Pottery Vase dated to Song-Yuan Dynasties



方形石井遺蹟 (J5) Stone well in square shape (J5)



磁灶窯青釉四系陶罐 Green glazed pottery jar with four loops, Cizhao Kiln MTR Corporation




T1 區域遺蹟 Finds in Area T1



考古工作 Archaeological Works

T1範圍之保護牆 Protection Wall at Area T1





使用靜音低震鋼板樁機安裝 Adopt silent piler for installation of protection wall







馬頭圍站

- 東面垂直隔牆已完成,現正進行西面 垂直隔牆工程
- 出現約五個月滯後
- 增加機械及調整工序以追回進度

Ma Tau Wai Station

- Diaphragm wall works in the east side completed and those in the west side in progress
- 5-month behind original programme
- Additional machines and rearranging the sequence of construction activities to catch up with the programme



<u>紅磡站及列車停放處</u> 正進行垂直隔牆及地基改建工程

<u>Hung Hom Station and Stabling Sidings</u> Diaphragm wall and underpinning works in progress



<u>紅磡站以北隧道</u> 漆咸道北進行交通改道

Hung Hom North Approach
Tunnels
Traffic diversion in Chatham
Road North

MTR



過海及港島段

- •須配合中環灣仔繞道及灣仔發展計劃第二期
- •部分工地預計須遲六個月才能交予沙中綫工程


Cross Harbour and HK Island Sections

- •Interface with Central Wanchai Bypass and Wan Chai Development Phase II projects
- •The date of handing over some works sites to SCL may be delayed by six months



在營運中鐵路附近進行工程 Works near Operating Railway Lines

- 確保現有鐵路服務不受影響 Ensure existing railway service is not affected
- 大部分工序須於晚上收車後才進行 Most works are carried out during non-traffic hours at night



施工範圍接近現行東鐵綫 Works Sites near East Rail Line



馬鞍山綫車站月台改建工程 Platform Modification Works at Ma On Shan Line MTR Corporation



東鐵綫車站月台改建工程 Platform Modification Works at East Rail Line



於鑽石山站內進行改建工程 Modification Works at Diamond Hill Station Page 11

重置工程 Reprovisioning of Affected Facilities



新界南動物管理中心及沙田植物檢疫站
New Territories South Animal Management Centre and Sha Tin
Plant Quarantine Station



港灣道體育館及灣仔游泳池 Harbour Road Sports Centre and Wan Chai Swimming Pool



中央郵件中心 Central Mail Centre




社區聯繫 Community Liaison




安排關懷大使協助居民及有需要人士 Arranged caring ambassadors to help the residents and people in need



與區內長者歡度佳節 Celebrated festival with the community



馬鞍山綫車站月台改善工程互動資訊區 Information Zone on Modification Works of the Ma On Shan Line



隧道鑽挖機命名比賽 Tunnel Boring Machine Naming Competition

MTR

總結 Conclusion

- 沙中綫工程總體進展為16%
- 「大圍至紅磡段」工程受考古工作影響,已出現約十一個月滯後
- 部分位於港島的關鍵工地將延遲六個月才交予沙中綫,或影響「紅磡至金鐘段」工程進度
- 建造業人手短缺,尤其是牽涉專門技術(如隧道建造)而具經驗的人員
- 港鐵公司會持續檢討進度,適時將相關工程資訊公布
- SCL overall works progress: 16%
- There is eleven-month delay in the progress of Tai Wai to Hung Hom Section due to archaeological works
- The six-month delay in the handing over of key works sites on HK Island may affect the progress of Hung Hom to Admiralty Section
- Lack of construction manpower, especially experienced technical/ professional staff member (e.g. tunnel construction)
- The Corporation will constantly review the progress and communicate the project information in a timely manner

