

立法會

Legislative Council

LC Paper No. CB(4)268/18-19(07)

Ref. : CB4/PS/1/16

Panel on Transport

Subcommittee on Matters Relating to Railways Meeting on 7 December 2018

Updated background brief on the construction of the Shatin to Central Link

Purpose

This paper provides updated background information on the construction of the Shatin to Central Link ("SCL"). It also summarizes the major views and concerns expressed by Legislative Council ("LegCo") Members during previous discussions on this subject.

Background

2. SCL, with a total length of 17 kilometres, consists of two sections –
 - (a) Tai Wai to Hung Hom Section:
It will extend the existing Ma On Shan Line ("MOL") from Tai Wai to the West Rail Line ("WRL") via East Kowloon to form the Tuen Ma Line ("TML"); and
 - (b) Hung Hom to Admiralty Section:
It will extend the existing East Rail Line ("EAL") across the harbour to Wan Chai North and Admiralty.
3. SCL will have ten stations. Apart from bringing improvements to the existing Tai Wai Station, the SCL project will involve construction of new stations or extension of existing stations at Hin Keng, Diamond Hill, Kai Tak, Sung Wong Toi (formerly named as To Kwa Wan), To Kwa Wan (formerly named as Ma Tau Wai), Ho Man Tin, Hung Hom, the Hong Kong Convention and Exhibition Centre, and Admiralty. It is a territory-wide

strategic railway project (alignment layout in **Appendix I**). Admiralty Station and Ho Man Tin Station will become integrated stations providing interchange service to passengers of SCL and the South Island Line (East) ("SIL(E)"), and passengers of SCL and Kwun Tong Line Extension ("KTE") respectively.

4. The approved project estimate ("APE") for the entire SCL project is \$79,800 million (in money-of-the-day ("MOD") prices) and the project is funded by the Administration under the concession approach.¹ Under this approach, the Administration is responsible for the construction costs of SCL whilst the MTR Corporation Limited ("MTRCL") is entrusted with the planning and design of the project.

5. On 18 February 2011, the Finance Committee ("FC") approved the funding applications for 63TR (\$6,254.9 million in MOD prices) and 64TR (\$1,448.2 million in MOD prices) respectively for the advance railway and non-railway works of SCL. The advance works commenced in May 2011.

6. On 11 May 2012, FC approved the funding applications for 61TR (\$65,433.3 million in MOD prices) and 62TR (\$5,983.1 million in MOD prices) for the main works of SCL. Thereafter, the Administration and MTRCL entered into an agreement for entrusting construction, testing and commissioning of SCL to the latter at a cost of \$70,827 million.² The main works commenced in July 2012.

7. According to the agreement for the main works of SCL, the original target commissioning date for the Tai Wai to Hung Hom Section was set to be December 2018, and that for the Hung Hom to Admiralty Section to be

¹ According to LC Paper No. CB(4)1317/15-16(03), APE (in MOD prices) for the entire SCL project comprises:

- (a) protection works ("58TR—Shatin to Central Link—construction of railway works—protection works" and "59TR—Shatin to Central Link—construction of railway works—protection works in Wan Chai Development Phase II") of about \$700 million;
- (b) advance works ("63TR—Shatin to Central Link—construction of railway works—advance works" and "64TR—Shatin to Central Link—construction of non-railway works—advance works") of about \$7,700 million; and
- (c) main works ("61TR—Shatin to Central Link—construction of railway works—remaining works" and "62TR—Shatin to Central Link—construction of non-railway works—remaining works") of about \$71,400 million.

² LC Paper No. CB(4)332/17-18(01)

December 2020.

Additional cost for the Shatin to Central Link project

8. The Administration informed the Subcommittee on Matters Relating to Railways ("the Subcommittee") on 9 December 2016 that the revised cost of **advance railway works of SCL (i.e. 63TR)** would exceed APE by \$847.7 million, increasing from \$6,254.9 million to \$7,102.6 million in MOD prices. The cost increase is mainly due to (i) unfavourable ground conditions; (ii) modification of the construction schemes to suit the actual site conditions; and (iii) increase in provision for price adjustments. On 17 June 2017, FC approved the additional funding application.³

9. According to the Administration,⁴ the latest cost estimate of **the main works** of the SCL project was received from MTRCL on 5 December 2017. MTRCL indicated a need of adjusting upward the entrustment cost of the main works of the SCL project, from \$70,827 million to \$87,328 million, i.e. an increase of about \$16,501 million.

10. The main reasons given by MTRCL for the increase in construction cost included the archaeological and conservation works at Sung Wong Toi Station, the additional expenses due to delays in the handover of work sites at Wan Chai north, and the station works required for allowing flexibility for the topside development at Exhibition Centre Station.

11. As advised by the Administration, it has been conducting a detailed review of the MTRCL's latest cost estimate. The Highways Department ("HyD"), in collaboration with its monitoring and verification ("M&V") consultant, held several meetings with MTRCL, and was reviewing rigorously the reasons given and the information provided by the MTRCL. HyD would scrutinize the assumptions and background of the estimates according to the usual practice for government public works projects to ascertain whether there were sufficient reasons for the estimate of the MTRCL. Upon completion of the detailed review, the Administration would apply for additional funds from LegCo to continue with the SCL works.

³ <http://www.legco.gov.hk/yr16-17/english/fc/fc/results/fc20170617.htm>

⁴ LC Paper No. CB(4)538/17-18(07)

Overall works progress and delay of the Shatin to Central Link project

12. As at 30 June 2018, the overall works for SCL were 86% completed compared to the planned completion rate of 90% against the original project completion target in 2018 for the Tai Wai to Hung Hom Section and 2020 for the Hung Hom to Admiralty Section.

13. As regards the Tai Wai to Hung Hom Section, around 98% of the works have been completed as at 30 June 2018 compared to the originally planned completion rate of 99%. With a number of works fronts opening up, the Hung Hom to Admiralty Section was 71% complete in overall terms as at 30 June 2018 compared to the originally planned completion rate of 78%. For details of the progress of construction at the various stations and tunnels, railway works, fitting out and modification works, please refer to Annex 2 to LC Paper No. CB(4)44/18-19(01).

14. As mentioned by the Administration and MTRCL in previous reports, taking into account of the delay of about 11 months to the Tai Wai to Hung Hom Section arising from the archaeological discoveries and conservation works at Sung Wong Toi Station, the commissioning date of Tai Wai to Hung Hom Section of SCL was once deferred to end 2019. Given that the delay recovery measures implemented at this section have become effective progressively, the target commissioning date could originally be advanced to about mid-2019. However, due to the series of incidents at Hung Hom Station Extension and associated investigation work, the target commissioning date would need to be further reviewed.

15. Due to the impact of site handover arrangement of Wan Chai Development Phase II ("WDII") and the complicated underground condition at Exhibition Centre Station (formerly known as Exhibition Station), as well as to allow flexibility for the construction of new convention facilities above Exhibition Centre Station,⁵ the target commissioning date of the "Hung Hom to Admiralty Section" remains in 2021. HyD had also requested MTRCL to proactively explore measures to recover the progress so as to minimize the risks of construction delay.

⁵ In the progress report up to 31 December 2016, MTRCL advised that to allow flexibility for the construction of convention facilities above Exhibition Centre Station, a certain part of the enabling works for the topside development would be incorporated into the underground structure of Exhibition Centre Station. Based on the then available information on the geological condition, it was initially estimated that this would result in a delay of at least five months to the construction of Exhibition Centre Station and an increase in construction cost.

New Trains

16. To facilitate the future operation of the extension of EAL to Hong Kong Island, 37 sets of new trains are being delivered to Hong Kong in batches. Stringent testing and commissioning for the delivered new trains are underway at Ho Tung Lau Depot. Dynamic testing has been in progress at the existing EAL during non-service hours since December 2015. New trains are equipped with new features including dynamic route map and gangway end display system.

17. On the other hand, 17 sets of new trains for TML are being delivered to Hong Kong in batches. Stringent testing and commissioning for the delivered new trains are underway at Pat Heung Depot and Tai Wai Depot. Dynamic test of the trains is underway at the existing WRL and MOL, as well as the section between Hin Keng and Hung Hom stations.

18. The retrofitting works of a total of 720 pairs of Automatic Platform Gate ("APG") at all 9 MOL stations were completed in December 2017. The retrofitting of APGs will also be carried out for the EAL. Before the commencement of the retrofitting works, platforms have to be strengthened in advance and equipment rooms for the relevant signalling system and facilities have to be constructed. MTRCL advised that the locations of doors of the existing trains and the new trains are different. In order to make the APGs along the EAL match with the new locations of the train doors, the retrofitting works will commence after the EAL is entirely operated by new trains.

Incidents relating to the quality of construction works of the Shatin to Central Link project

19. Since the end of May 2018, there have been media reports of problems with the construction of the SCL, including the reported incident at Hung Hom Station platform where the reinforcement were cut, part of the concrete wall of the To Kwa Wan Station was not constructed according to the drawings, the excavation works of the Exhibition Centre Station exceeded the allowable depth, and the reinforcement cage of two consecutive sections of diaphragm wall panels installed in wrong direction, etc. On 15 June 2018, MTRCL reported to HyD on the incident regarding reinforcement cutting at the platform of the Hung Hom Station. The report stated that the content of the statements given by one of the sub-contractors of Leighton Contractors (Asia) Limited ("Leighton") was inconsistent with the statements given by Leighton to MTRCL. Leighton has strenuously denied the allegations by the sub-contractor, while MTRCL did not express

any opinion on the mismatch. According to the relevant information provided by MTRCL separately to HyD on 15 June 2018, HyD considered that the incident may involve criminal elements and therefore referred it to the Police for follow-up action.

20. In view that the cutting of reinforcement at the SCL Hung Hom Station Extension has caused widespread concern in the society, the Chief Executive and the Executive Council appointed on 10 July 2018 a Commission of Inquiry ("COI") which is chaired by Justice Michael Hartmann under the Commissions of Inquiry Ordinance (Cap. 86) to carry out investigations into the facts and circumstances surrounding the steel reinforcement fixing works at the construction works of the diaphragm wall and platform slab of Hung Hom Station Extension under the SCL project. COI would review the MTRCL's project management system and supervision system, etc. as well as the monitoring and regulatory mechanisms of the Government, and would also suggest appropriate measures in order to promote public safety and assurance on the quality of works. The substantive hearing of the Inquiry commenced on 22 October 2018.

21. The Transport and Housing Bureau ("THB") announced that an Expert Adviser Team for the SCL Project was established on 15 August 2018. The Team comprises three senior retired government officers and will conduct an overall review of MTRCL project management system, and recommend additional management and monitoring measures to be undertaken by MTRCL and government departments as appropriate, in taking forward the SCL Project. The Team will also advise on any matters relevant to the works of the SCL project, including settlement matters.

22. The Team has submitted an interim report to THB on 24 October 2018.⁶ A total of 16 preliminary recommendations have been made in the report. On the recommendations with respect to the Hung Hom Station Extension, the Team recommended that a holistic strategy should be formulated to assess the acceptability of the built structure of the Hung Hom Station Extension, instead of relying solely on the load test as previously proposed. The strategy should include a combination of diagnoses, including physical inspection through opening up the structures. Furthermore, apart from the East West Line platform slab, the North South Line platform slab and the diaphragm walls should also be assessed.

⁶ Hyperlink of the report:
www.thb.gov.hk/eng/psp/publications/transport/studies/index.htm

Settlement issues of the construction of the Shatin to Central Link

23. Since August 2018, there have been media reports about settlement of buildings and underground utilities in the vicinity of To Kwa Wan Station and Exhibition Centre Station under the SCL project due to piling/excavation works. According to MTRCL's records,⁷ the settlement readings at some monitoring points had exceeded the pre-set trigger levels during the construction period of To Kwa Wan Station. To ensure the safety of the public, the MTRCL had taken relevant measures in accordance with the mechanism. HyD together with its M&V consultant and Buildings Department ("BD") had arranged staff to inspect the 23 buildings affected by the settlement near the site of To Kwa Wan Station as reported by media. Neither obvious structural safety problem nor obvious abnormal condition near the underground utilities were observed. To allay public concern, MTRCL has publicized the most recent settlement monitoring data along the SCL to the Subcommittee⁸ and will arrange registered structural engineers to inspect the 23 buildings concerned.

24. Regarding the situation of settlement monitoring points near Wan Chai North, the Administration advised that the settlement of some monitoring points had exceeded the highest trigger level. To ease public concern, MTRCL suspended the excavation works of Exhibition Centre Station on 10 August 2018. HyD together with its M&V consultant carried out site inspection on the following day and did not discover any obvious structural safety problem on the buildings and structures or abnormal condition on the nearby areas of those underground utilities. BD also inspected relevant buildings nearby and did not find any obvious structural problem. Taking into account the relevant comments from stakeholders, including the relevant departments and utility undertakers and MTRCL's confirmation that the works resumption and updating of the pre-set trigger levels would not compromise public safety, HyD agreed to the MTRCL's proposal of works resumption and updating of trigger levels. The excavation works on the site were resumed on 29 September 2018.

25. THB announced in late September 2018 that in view of the fact that the announcement arrangement for several recent cases on settlement in the vicinity of works sites has aroused public attention, HyD, BD and MTRCL have reviewed the existing arrangement and followed the advice from the Expert Adviser Team to set up an announcement mechanism for the SCL

⁷ LC Paper No. CB(4)44/18-19(01)

⁸ Please refer to LC Paper No. CB(4)1504/17-18(04) for details.

works. Hopefully, it will improve transparency of the settlement data and let the public understand its latest settlement situation.⁹

Major concerns expressed by Members

26. The major views and concerns of LegCo Members on the SCL project, including those expressed during the Subcommittee meetings or the meeting of Panel on Transport ("the Panel"), are summarized in the ensuing paragraphs.

Quality of construction works of the Shatin to Central Link project

27. In view of the series of incidents relating to works at the Hung Hum Station Extension, To Kwa Wan Station and Exhibition Centre Station, members criticized the Administration and MTRCL for having failed to properly supervise the implementation of the SCL project and expressed deep concern over MTRCL's system on reporting to the Administration as prescribed under the Entrustment Agreement. In particular, they queried the role of M&V consultant in the incidents and considered the M&V consultant not being able to perform its monitoring duties. Some members also urged the Administration to widen the scope of the terms of reference of COI to cover issues relating to the construction works at other SCL stations.

28. At the special meeting of the Panel on 31 August 2018 which discussed issues relating to the alleged defective steel works at diaphragm wall and platform slab of the Hung Hom Station Extension, members passed a total of five motions urging the Administration to, among others, conduct an investigation by drilling open the joints between the platform slab and diaphragm wall of Hung Hum Station to ensure public safety, appoint independent professionals to inquire into issues relating to MTRCL's suspected concealment of the alleged substandard construction works carried out at the new platforms of Hung Hom Station Extension, explore the feasibility of terminating the relevant contracts with Leighton and request MTRCL and Leighton to be responsible for all the cost for fixing the relevant part of the structure and any additional cost incurred by the delay of the completion of SCL project due to the substandard fixing works, put in place an effective supervision mechanism and strictly punish the contractors involved.

⁹ For details of the mechanism, please refer to the [press release](#) issued by the Transport and Housing Bureau on 28 September 2018.

29. In response to members' call for the Administration to reduce the project management cost of SCL payable to MTRCL and to deduct the remunerations and bonuses of MTRCL's senior management, the Administration advised that it would reserve all the rights to pursue the responsibilities of and recover relevant costs incurred from MTRCL in case MTRCL was found to be at fault upon completion of the investigations conducted.

Settlement issues

30. Members were briefed on the settlement issues of the construction of SCL at the special meeting of the Subcommittee held on 31 August 2018. Members in general were dissatisfied that MTRCL did not suspend the relevant construction works when the settlement readings at some monitoring points near To Kwa Wan Station had exceeded the pre-set trigger levels during the construction period, and also did not make public the relevant settlement data until the settlement issues of the construction of SCL were reported by the media. A number of members also expressed grave concern on the adjustment of the pre-set trigger levels for temporary suspension of works.

31. The Administration advised at the meeting that under the new mechanism to be announced in the near future, MTRCL had to temporarily suspend the part of works which might contribute to the problems when the extent of settlement or other monitoring data reached the pre-set trigger levels for suspension of works. The Administration further advised that if MTRCL established a more conservative pre-set trigger levels at the beginning, there would be room for raising the pre-set trigger levels. Relevant government departments would vigorously scrutinize MTRCL's proposal of updating the pre-set trigger levels and would give consent to such update only when it was confirmed that MTRCL had sufficient justifications and that public safety would not be compromised.

32. In response to some members' suggestions of compensating residents living in the private buildings affected by the SCL construction works and carrying out necessary repairs works for them, MTRCL advised that members' suggestions would be considered.

Cost overrun

33. The Subcommittee members were in general deeply concerned about the cost overrun of the main works of the SCL project. Noting that MTRCL had submitted the latest estimate of the main construction works of

the SCL to the Administration in December 2017, members were concerned when the Administration would complete the relevant examination on the cost estimate and report the final cost estimate to LegCo. The Administration advised at the Subcommittee meeting in February 2018 that HyD would target to complete the review by the second quarter of 2018.

34. In reply to a member's previous enquiry concerning the grounds of the substantiated claims submitted by the SCL contractors, MTRCL advised that the SCL contractors were entitled to submit claims to MTRCL in accordance with the relevant contract terms, where there were situations not foreseeable at the tendering stage, such as unfavourable geological conditions. The substantiated claims submitted by the SCL contractors were mainly arising from civil works as well as electrical and mechanical works. As at 30 June 2018, 309 cases of substantiated claims were resolved and about \$1,780.8 million was awarded.

Unexploded bombs found at the site of Exhibition Centre Station

35. At the Subcommittee meeting on 2 February 2018, members noted that two undetonated bombs were discovered at the construction site of the Exhibition Centre Station in January 2018.¹⁰ They expressed dissatisfaction to MTRCL that metal detectors were not used to locate if there were any wartime bombs lying underground before commencing excavation works at the site, even though it was aware of such risks at the design and planning stage of the project back in 2012. Members expressed serious concern that MTRCL had put the safety of workers on site and people living or working in Wan Chai at risk. They urged MTRCL to conduct an overall investigation of the site. Some members were also concerned whether the progress of the construction works of the SCL would be adversely affected.

36. MTRCL responded that in view of the fact that the northern coastline of Hong Kong Island was bombarded during the Second World War, it had envisaged the risk of discovering wartime explosives during the planning stage. Before commencing major excavation works in 2016, MTRCL communicated with police experts to provide a specific project briefing for the engineering site staff on suitable procedures in case any suspected explosive objects were encountered to enhance the workers' understanding and awareness of the risk. MTRCL had adopted a particularized and controlled excavation method to allow the excavation

¹⁰ Subsequently, a third unexploded wartime bomb was found at the Exhibition Centre works site on 10 May 2018.

works to be conducted in a strictly controlled manner, so as to uphold safety and to minimize risk. HyD had requested MTRCL to assess the time and cost implications arising from the discovery of unexploded ordnances, and explore delay recovery measures to minimize the risk of project delays.

Archaeological features discovered at Sung Wong Toi Station

37. Subcommittee members sought further details on the conservation of the monuments and antiques unearthed from the SCL construction sites. There was a view that the conservation proposals should facilitate preservation of archaeological features for future display, such as setting up a museum to display monuments and antiques unearthed in the course of construction of SCL. Members also proposed that the public and relevant organizations should be involved in the planning and implementation of the long-term conservation plans.

38. Subcommittee members noted that the design of the roof of Sung Wong Toi Station was modified to form a concrete trough to enable Well J2 and the associated water channel to be reprovisioned at the original position in a flexible manner. The concrete base slab of the well could be converted to a transparent panel in future allowing citizens and passengers to view the bottom of Well J2 from the station concourse area below.

39. Some Subcommittee members opined that the Administration should be responsible for the additional cost arising from archaeological works as heritage conservation should be borne by the community as a whole. However, cost arising from delays caused by MTRCL's project mismanagement should be borne by MTRCL. According to the Administration, the archaeological and conservation works at Sung Wong Toi Station were outside the SCL project scope, and the relevant cost would be borne by the Administration.

Other issues

40. The Subcommittee members have also expressed the following views and concerns on the following issues:

- (a) labour shortage problem which might further delay the construction progress of the SCL project;
- (b) the possible reduction in train capacity for East Rail Line after the replacement of 12-car trains with 9-car trains;
- (c) the provision of station facilities, such as platform screen doors

or automatic platform gates, toilet facilities, lifts and escalators, barrier-free access facilities and digital broadcasting systems at the SCL stations;

- (d) the construction of a footbridge connecting Hin Keng Shopping Centre with the future Hin Keng Station;
- (e) the progress of the development of a convention centre above Exhibition Centre Station;
- (f) the improvements of MOL by providing more escalators connecting the station concourse to the platform at certain stations;
- (g) setting aside a proportion of public areas for art display with reference to overseas infrastructural projects. MTRCL should formulate a policy to replenish the art pieces on display regularly, and to reduce the number of advertising light boxes to give more space for art display;
- (h) large metal object found on the Wan Chai seabed; and
- (i) abandoned pipe pile found within the works site near Fenwick Pier Street.

Latest development

41. In response to Panel members' request, the Administration has provided for members' reference a copy of the Entrustment Agreement signed between the Government and MTRCL for the construction of the SCL project after obtaining MTRCL's consent (please refer to LC Paper No. CB(4)232/18-19(01) issued on 20 November 2018.).

42. The Administration plans to update the Subcommittee on the progress of the construction of SCL at the meeting to be held on 7 December 2018.


Relevant papers

43. A list of relevant papers is in **Appendix II**.

Council Business Division 4
Legislative Council Secretariat
4 December 2018

圖例
@ [YbX'

- 沙田至中環線
(大圍至紅磡段)
G Ujb' tc' 7 YbfU' @b_'
fHUj' K Uj' tc' <i b [<ca'
GYWjcbL
- 沙田至中環線
(紅磡至金鐘段)
G Ujb' tc' 7 YbfU' @b_'
fki b [<ca' tc' 5 Xa jfUmi
GYWjcb)
- 車站
GHUjcb'
- 現有的鐵路線及車站
9I jghb ['FUj' @bY'
UbX' GHUjcb'
- 轉線站
shY' W Ub [Y' GHUjcb'



圖則名稱 drawing title

沙田至中環線的走線'

5' j [ba YbhcZH Y' G Ujb' tc' 7 YbfU' @b_'

圖號 drawing no.

HRWSCLO03-SK0465

版權所有 copyright reserved

鐵路拓展處 Railways Development Division



路政署

Highways Department

Shatin to Central Link

List of relevant papers

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|--|--|
| 23.4.2008 | Public Works Subcommittee | Administration's paper on 51TR — Shatin to Central Link — design and site investigation | PWSC(2008-09)1 http://www.legco.gov.hk/yr07-08/english/fc/pwsc/papers/p08-01e.pdf |
| | | Minutes | PWSC93/07-08 http://www.legco.gov.hk/yr07-08/english/fc/pwsc/minutes/pw080423.pdf |
| 9.5.2008 | Finance Committee | Administration's paper | FCR(2008-09)7 http://www.legco.gov.hk/yr07-08/english/fc/fc/papers/f08-07e.pdf |
| | | Minutes | FC12/08-09 http://www.legco.gov.hk/yr07-08/english/fc/fc/minutes/fc080509.pdf |
| 4.6.2010 | Subcommittee on Matters Relating to Railways | Administration's paper on funding application — protection works for Shatin to Central Link in Wan Chai Development Phase II | CB(1)2088/09-10(02) http://www.legco.gov.hk/yr09-10/english/panels/tp/tp_rdp/papers/tp_rdp0604cb1-2088-2-e.pdf |
| | | Minutes | CB(1)2844/09-10 http://www.legco.gov.hk/yr09-10/english/panels/tp/tp_rdp/minutes/rdp20100604.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|--|---|
| 9.6.2010 | Public Works Subcommittee | Administration's paper on 58TR — Shatin to Central Link — construction of railway works — protection works | PWSC(2010-11)11 http://www.legco.gov.hk/yr09-10/english/fc/pwsc/papers/p10-11e.pdf |
| | | Minutes | PWSC77/09-10 http://www.legco.gov.hk/yr09-10/english/fc/pwsc/minutes/pwsc20100609.pdf |
| 2.7.2010 | Finance Committee | Administration's paper | FCR(2010-11)30 http://www.legco.gov.hk/yr09-10/english/fc/fc/papers/f10-30e.pdf |
| | | Minutes | FC166/09-10 http://www.legco.gov.hk/yr09-10/english/fc/fc/minutes/fc20100702.pdf |
| 4.11.2010 | Subcommittee on Matters Relating to Railways | Administration's paper on progress of the Shatin to Central Link | CB(1)277/10-11(01) http://www.legco.gov.hk/yr10-11/english/panels/tp/tp_rdp/papers/tp_rdp1104cb1-277-1-e.pdf |
| | | Minutes | CB(1)1068/10-11 http://www.legco.gov.hk/yr10-11/english/panels/tp/tp_rdp/minutes/rdp20101104.pdf |
| 6.12.2010 | Subcommittee on Matters Relating to Railways | Administration's paper on funding application — advance works for Shatin to Central Link | CB(1)603/10-11(01) http://www.legco.gov.hk/yr10-11/english/panels/tp/tp_rdp/papers/tp_rdp1206cb1-603-1-e.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|--|---|
| | | Minutes | CB(1)1161/10-11 http://www.legco.gov.hk/yr10-11/english/panels/tp/tp_rdp/minutes/rdp20101206.pdf |
| 7.1.2011 | Subcommittee on Matters Relating to Railways | Administration's supplementary information paper on funding application — advance works for Shatin to Central Link | CB(1)987/10-11(01) http://www.legco.gov.hk/yr10-11/english/panels/tp/tp_rdp/papers/tp_rdp0107cb1-987-1-e.pdf |
| | | Minutes | CB(1)1547/10-11 http://www.legco.gov.hk/yr10-11/english/panels/tp/tp_rdp/minutes/rdp20110107.pdf |
| 25.1.2011 | Public Works Subcommittee | Administration's paper on 61TR — Shatin to Central Link — construction of railway works | PWSC(2010-11)34 http://www.legco.gov.hk/yr10-11/english/fc/pwsc/papers/p10-34e.pdf |
| | | Administration's paper on 62TR — Shatin to Central Link — construction of non-railway works | PWSC(2010-11)35 http://www.legco.gov.hk/yr10-11/english/fc/pwsc/papers/p10-35e.pdf |
| | | Minutes | PWSC49/10-11 http://www.legco.gov.hk/yr10-11/english/fc/pwsc/minutes/pwsc20110125.pdf |
| 18.2.2011 | Finance Committee | Administration's paper | FCR(2010-11)59 http://www.legco.gov.hk/yr10-11/english/fc/fc/papers/f10-59e.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|--|--|
| | | Minutes | FC28/11-12 http://www.legco.gov.hk/yr10-11/english/fc/fc/minutes/fc20110218a.pdf |
| 6.5.2011 | Subcommittee on Matters Relating to Railways | Administration's paper on funding application — protection works at Causeway Bay typhoon shelter for Shatin to Central Link | CB(1)2069/10-11(01) http://www.legco.gov.hk/yr10-11/english/panels/tp/tp_rdp/papers/tp_rdp0506cb1-2069-1-e.pdf |
| | | Minutes | CB(1)3031/10-11 http://www.legco.gov.hk/yr10-11/english/panels/tp/tp_rdp/minutes/rdp20110506.pdf |
| 18.5.2011 | Council Meeting | Hon Starry LEE Wai-king raised a question on the impact on various railway projects due to recent court judgement on environmental impact assessment | http://www.info.gov.hk/gia/general/201105/18/P201105180192.htm |
| 1.6.2011 | Public Works Subcommittee | Administration's paper on 58TR — Shatin to Central Link — construction of railway works — protection works | PWSC(2011-12)12 http://www.legco.gov.hk/yr10-11/english/fc/pwsc/papers/p11-12e.pdf |
| | | Minutes | PWSC76/10-11 http://www.legco.gov.hk/yr10-11/english/fc/pwsc/minutes/pwsc20110601.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|--|--|
| 24.6.2011 | Finance Committee | Administration's paper | FCR(2011-12)30 http://www.legco.gov.hk/yr10-11/english/fc/fc/papers/f11-30e.pdf |
| | | Minutes | FC37/11-12 http://www.legco.gov.hk/yr10-11/english/fc/fc/minutes/fc20110624.pdf |
| 6.7.2011 | Council Meeting | Hon CHAN Hak-kan raised a question on the programme for the Shatin to Central Link project | http://www.info.gov.hk/gia/general/201107/06/P201107060194.htm |
| 2.3.2012 | Subcommittee on Matters Relating to Railways | Administration's paper on progress of the Shatin to Central Link | CB(1)1154/11-12(03) http://www.legco.gov.hk/yr11-12/english/panels/tp/tp_rdp/papers/tp_rdp0302cb1-1154-3-e.pdf |
| | | Administration's supplementary information paper on Shatin to Central Link — progress report (follow-up paper) | CB(1)1340/11-12(01) http://www.legco.gov.hk/yr11-12/english/panels/tp/tp_rdp/papers/tp_rdp0302cb1-1340-1-e.pdf |
| | | Minutes | CB(1)1772/11-12 http://www.legco.gov.hk/yr11-12/english/panels/tp/tp_rdp/minutes/rdp20120302.pdf |
| 23.3.2012 | Subcommittee on Matters Relating to Railways | Administration's paper on Shatin to Central Link — funding application for the main works | CB(1)1326/11-12(01) http://www.legco.gov.hk/yr11-12/english/panels/tp/tp_rdp/papers/tp_rdp0323cb1-1326-1-e.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|---|--|
| | | Administration's supplementary information paper on Shatin to Central Link — progress report (follow-up paper) | CB(1)1340/11-12(01) http://www.legco.gov.hk/yr11-12/english/panels/tp/tp_rdp/papers/tp_rdp0302cb1-1340-1-e.pdf |
| | | Minutes | CB(1)2479/11-12 http://www.legco.gov.hk/yr11-12/english/panels/tp/tp_rdp/minutes/rdp20120323.pdf |
| 30.3.2012 | Subcommittee on Matters Relating to Railways | Legislative Council Brief: Shatin to Central Link — authorization of scheme following receipt of objections | THB(T)CR 10/1016/99 http://www.legco.gov.hk/yr11-12/english/panels/tp/tp_rdp/papers/tp_rdp0330-thbtcr10101699-e.pdf |
| | | Administration's supplementary information paper on issues raised by the Subcommittee at its meeting on 23 March 2012 | CB(1)1434/11-12(01) http://www.legco.gov.hk/yr11-12/english/panels/tp/tp_rdp/papers/tp_rdp0330cb1-1434-1-e.pdf |
| | | Minutes | CB(1)2480/11-12 http://www.legco.gov.hk/yr11-12/english/panels/tp/tp_rdp/minutes/rdp20120330.pdf |
| 18.4.2012 | Public Works Subcommittee | Administration's paper on 61TR — Shatin to Central Link — construction of railway works — remaining works | PWSC(2012-13)1 http://www.legco.gov.hk/yr11-12/english/fc/pwsc/papers/p12-01e.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|-------------------|---|---|
| | | Administration's paper on 62TR — Shatin to Central Link — construction of non-railway works — remaining works | PWSC(2012-13)2 http://www.legco.gov.hk/yr11-12/english/fc/pwsc/papers/p12-02e.pdf |
| | | Minutes | PWSC57/11-12 http://www.legco.gov.hk/yr11-12/english/fc/pwsc/minutes/pwsc20120418.pdf |
| 11.5.2012 | Finance Committee | Administration's paper | FCR(2012-13)20 http://www.legco.gov.hk/yr11-12/english/fc/fc/papers/f12-20e.pdf |
| | | Minutes | FC183/11-12 http://www.legco.gov.hk/yr11-12/english/fc/fc/minutes/fc20120511.pdf |
| 21.5.2014 | Council Meeting | Hon CHAN Hak-kan raised a question on monuments and antiques unearthed at railway construction sites | http://www.info.gov.hk/gia/general/201405/21/P201405210429.htm |
| 4.6.2014 | Council Meeting | Dr Hon CHIANG Lai-wan raised a question on construction works of Shatin to Central Link | http://www.info.gov.hk/gia/general/201406/04/P201406040323.htm |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|---|---|
| 18.6.2014 | Council Meeting | Hon Christopher CHUNG Shu-kun raised a question on antiquities and monuments excavated from works site of MTR Shatin to Central Link | http://www.info.gov.hk/gia/general/201406/18/P201406180605.htm |
| 4.7.2014 | Subcommittee on Matters Relating to Railways | Administration's paper on progress update of the construction of the Shatin to Central Link | CB(1)1722/13-14(03) http://www.legco.gov.hk/yr13-14/english/panels/tp/tp_rdp/papers/tp_rdp0704cb1-1722-3-e.pdf |
| | | Administration's supplementary information paper on the number of construction personnel short for each of the five new railway projects under construction (follow-up paper) | CB(4)307/14-15(01) http://www.legco.gov.hk/yr13-14/english/panels/tp/tp_rdp/papers/tp_rdp0704cb4-307-1-e.pdf |
| | | Minutes | CB(1)139/14-15 http://www.legco.gov.hk/yr13-14/english/panels/tp/tp_rdp/minutes/rdp20140704.pdf |
| 24.11.2014 | Subcommittee on Matters Relating to Railways | Administration's paper on progress update of the Shatin to Central Link, South Island Line (East) and Kwun Tong Line Extension | CB(1)260/14-15(03) http://www.legco.gov.hk/yr14-15/english/panels/tp/tp_rdp/papers/tp_rdp20141124cb1-260-3-e.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|-----------------|---|---|
| | | Administration's paper on archaeological features discovered at To Kwa Wan Station of the Shatin to Central Link and their proposed preliminary conservation and interpretation plans | CB(1)273/14-15(01) http://www.legco.gov.hk/yr14-15/chinese/panels/tp/tp_rdp/papers/tp_rdp20141124cb1-273-1-ec.pdf |
| | | Administration's supplementary information paper on the construction of the Shatin to Central Link (follow-up paper) | CB(4)227/14-15(01) http://www.legco.gov.hk/yr14-15/english/panels/tp/tp_rdp/papers/tp_rdp20141124cb4-227-1-e.pdf |
| | | Minutes | CB(4)491/14-15 http://www.legco.gov.hk/yr14-15/english/panels/tp/tp_rdp/minutes/rdp20141124.pdf |
| 3.12.2014 | Council Meeting | Dr Hon LAM Tai-fai raised a question on cost overruns and delay of major infrastructure projects | http://www.info.gov.hk/gia/general/201412/03/P201412030932.htm |
| 17.12.2014 | Council Meeting | Hon James TO raised a question on archaeological excavation at To Kwa Wan Station of Shatin to Central Link | http://www.info.gov.hk/gia/general/201412/17/P201412170465.htm |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|--|---|
| 6.3.2015 | Subcommittee on Matters Relating to Railways | Administration's paper on progress update of the construction of the Shatin to Central Link (as at 31 December 2014) | CB(4)596/14-15(01) http://www.legco.gov.hk/yr14-15/english/panels/tp/tp_rdp/papers/tp_rdp20150306-1-e.pdf |
| | | Minutes | CB(4)1108/14-15 http://www.legco.gov.hk/yr14-15/english/panels/tp/tp_rdp/minutes/rdp20150306.pdf |
| 19.5.2015 | Subcommittee on Matters Relating to Railways | Administration's paper on progress update of the construction of the Shatin to Central Link (as at 31 March 2015) | CB(4)954/14-15(03) http://www.legco.gov.hk/yr14-15/english/panels/tp/tp_rdp/papers/tp_rdp20150519cb4-954-3-e.pdf |
| | | Minutes | CB(4)62/15-16 http://www.legco.gov.hk/yr14-15/english/panels/tp/tp_rdp/minutes/rdp20150519.pdf |
| 14.12.2015 | Subcommittee on Matters Relating to Railways | Administration's paper on the staffing proposal relating to the Shatin to Central Link and Kwun Tong Line Extension projects | CB(4)333/15-16(03) http://www.legco.gov.hk/yr15-16/english/panels/tp/tp_rdp/papers/tp_rdp20151214cb4-333-3-e.pdf |
| | | Administration's paper on progress update of the construction of the Shatin to Central Link (as at 30 September 2015) | CB(4)298/15-16(01) http://www.legco.gov.hk/yr15-16/english/panels/tp/tp_rdp/papers/tp_rdp20150930cb4-298-1-e.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|-----------------|--|---|
| | | Administration's paper on the progress of the construction of the Shatin to Central Link (as at 30 June 2015) | CB(4)1412/14-15(03) http://www.legco.gov.hk/yr14-15/english/panels/tp/tp_rdp/papers/tp_rdpb4-1412-3-e.pdf |
| | | Administration's supplementary information on the progress update of the investigation of the large metal object discovered on the seabed in the vicinity of the old Wan Chai Ferry Pier and the related conservation work (follow-up paper) (English version to follow) | CB(4)404/17-18(01) http://www.legco.gov.hk/yr15-16/chinese/panels/tp/tp_rdp/papers/tp_rdp20151214cb4-404-1-c.pdf |
| | | Minutes | CB(4)878/15-16 http://www.legco.gov.hk/yr15-16/english/panels/tp/tp_rdp/minutes/rdp20151214.pdf |
| 3.2.2016 | Council Meeting | Hon Mrs Regina IP LAU Suk-yea raised a question on the MTR Corporation Limited railway businesses | http://www.info.gov.hk/gia/general/201602/03/P201602030607.htm |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|---|---|
| 22.2.2016 | Subcommittee on Matters Relating to Railways | Administration's paper on progress update of the construction of the Shatin to Central Link (as at 31 December 2015) | CB(4)610/15-16(05) http://www.legco.gov.hk/yr15-16/english/panels/tp/tp_rdp/papers/tp_rdp20160222cb4-610-5-e.pdf |
| | | Administration's supplementary information paper on the additional toilet facilities provided at the new concourses at the stations along the Shatin to Central Link and the original and latest estimates of the construction costs of the various on-going railway projects (follow-up paper) | CB(4)960/15-16(01) http://www.legco.gov.hk/yr15-16/english/panels/tp/tp_rdp/papers/tp_rdp20160222cb4-960-1-e.pdf |
| | | Minutes | CB(4)983/15-16 http://www.legco.gov.hk/yr15-16/english/panels/tp/tp_rdp/minutes/rdp20160222.pdf |
| 7.4.2016 | Finance Committee (Special meeting) | Replies to initial written questions raised by Finance Committee members in examining the Estimates of Expenditure 2016-2017 (Session No.: 14) (Questions Serial Nos. 0101, 1975, 2032, 3603, 4570, 4604, 5713, 6318, 7247 and 7274) | http://www.legco.gov.hk/yr15-16/english/fc/fc/w_q/thb-t-e.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|---|--|
| 27.6.2016 | Subcommittee on Matters Relating to Railways | Administration's paper on the progress update of the construction of the Shatin to Central Link (as at 31 March 2016) | CB(4)1136/15-16(03) http://www.legco.gov.hk/yr15-16/english/panels/tp/tp_rdp/papers/tp_rdp20160627cb4-1136-3-e.pdf |
| | | Minutes | CB(4)1313/15-16 http://www.legco.gov.hk/yr15-16/english/panels/tp/tp_rdp/minutes/rdp20160627.pdf |
| -- | Subcommittee on Matters Relating to Railways | Administration's paper on the progress update of the construction of the Shatin to Central Link (as at 30 June 2016) | CB(4)1317/15-16(03) http://www.legco.gov.hk/yr15-16/english/panels/tp/tp_rdp/papers/tp_rdpcb4-1317-3-e.pdf |
| 9.12.2016 | Subcommittee on Matters Relating to Railways | Administration's paper on the progress update of the construction of the Shatin to Central Link (as at 30 September 2016) | CB(4)243/16-17(07) http://www.legco.gov.hk/yr16-17/english/panels/tp/tp_rdp/papers/tp_rdp20161209cb4-243-7-e.pdf |
| | | Administration's paper on application for additional funding for advance railway works of the Shatin to Central Link | CB(4)243/16-17(05) http://www.legco.gov.hk/yr16-17/english/panels/tp/tp_rdp/papers/tp_rdp20161209cb4-243-5-e.pdf |
| | | Administration's paper on the progress update of the construction of the South Island Line (East) and Kwun | CB(4)535/16-17(01) http://www.legco.gov.hk/yr16-17/english/panels/tp/tp_rdp/papers/tp_rdp20161209cb4-535-1-e.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|--|---|
| | | Tong Line Extension, 56TR — South Island Line (East) — Essential Public Infrastructure Works and 63TR — Shatin to Central Link — construction of railway works — advance works (follow-up paper) | |
| | | Administration's paper on the progress update of the construction of the Shatin to Central Link (follow-up paper) | CB(4)634/16-17(01) http://www.legco.gov.hk/yr16-17/english/panels/tp/tp_rdp/papers/tp_rdp20161209cb4-634-1-e.pdf |
| | | Minutes | CB(4)745/16-17 http://www.legco.gov.hk/yr16-17/english/panels/tp/tp_rdp/minutes/rdp20161209.pdf |
| 25.1.2017 | Public Works Subcommittee | Administration's paper on 63TR — Shatin to Central Link — construction of railway works — advance works | PWSC(2016-17)43 http://www.legco.gov.hk/yr16-17/english/fc/pwsc/papers/p16-43e.pdf |
| 10.2.2017 | Subcommittee on Matters Relating to Railways | Administration's paper on the progress update of the construction of the Shatin to Central Link (as at 31 December 2016) | CB(4)500/16-17(07) http://www.legco.gov.hk/yr16-17/english/panels/tp/tp_rdp/papers/tp_rdp20170210cb4-500-7-e.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|---|--|
| | | Administration's supplementary information paper on a number of issues relating to the discovery of abandoned pipe pile within the works site near Fenwick Pier Street (follow-up paper) (Chinese version only) | CB(4)221/17-18(01) http://www.legco.gov.hk/yr16-17/chinese/panels/tp/tp_rdp/papers/tp_rdp20170210cb4-221-1-c.pdf |
| | | Minutes | CB(4)1227/16-17 http://www.legco.gov.hk/yr16-17/english/panels/tp/tp_rdp/minutes/rdp20170210.pdf |
| 29.3.2017 | Council Meeting | Dr Hon KWOK Ka-ki raised a question on information on public works | http://www.info.gov.hk/gia/general/201703/29/P2017032900828.htm |
| 2.6.2017 | Subcommittee on Matters Relating to Railways | Administration's paper on the progress update of the construction of the Shatin to Central Link (as at 31 March 2017) | CB(4)1099/16-17(05) http://www.legco.gov.hk/yr16-17/english/panels/tp/tp_rdp/papers/tp_rdp20170602cb4-1099-5-e.pdf |
| | | Administration's paper on the detailed conservation plan for the archaeological findings at the works sites of To Kwa Wan Station, including whether the monuments and antiques unearthed will be displayed at | CB(4)122/17-18(01) http://www.legco.gov.hk/yr16-17/english/panels/tp/tp_rdp/papers/tp_rdp20170602cb4-122-1-e.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|--|---|
| | | that Station (follow-up paper) | |
| | | Minutes | CB(4)132/17-18 http://www.legco.gov.hk/yr16-17/english/panels/tp/tp_rdp/minutes/rdp20170602.pdf |
| 7.6.2017 | Council Meeting | Hon Holden CHOW raised a question on major infrastructure projects experiencing cost overruns and delays | http://www.info.gov.hk/gia/general/201706/07/P2017060700806.htm |
| -- | Subcommittee on Matters Relating to Railways | Administration's paper on the progress update of the construction of the Shatin to Central Link (as at 30 June 2017) | CB(4)1582/16-17(01) http://www.legco.gov.hk/yr16-17/english/panels/tp/tp_rdp/papers/tp_rdp4-1582-1-e.pdf |
| 1.12.2017 | Subcommittee on Matters Relating to Railways | Administration's paper on progress update of the construction of the Shatin to Central Link (as at 30 September 2017) | CB(4)260/17-18(06) http://www.legco.gov.hk/yr17-18/english/panels/tp/tp_rdp/papers/tp_rdp20171201cb4-260-6-e.pdf |
| -- | Subcommittee on Matters Relating to Railways | Letter dated 5 December 2017 from the MTR Corporation Limited regarding the latest estimate of Cost to Complete for the Shatin to Central Link Project | CB(4)332/17-18(01) http://www.legco.gov.hk/yr17-18/english/panels/tp/tp_rdp/papers/tp_rdp4-332-1-e.pdf |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|---|--|
| 2.2.2018 | Subcommittee on Matters Relating to Railways | Administration's paper on progress update of the construction of the Shatin to Central Link (As at 31 December 2017) | CB(4)538/17-18(07) http://www.legco.gov.hk/yr17-18/english/panels/tp/tp_rdp/papers/tp_rdp20180202cb4-538-7-e.pdf |
| -- | Subcommittee on Matters Relating to Railways | MTR Corporation Limited's response to the letter from Hon Michael TIEN requesting for a report from the MTR Corporation Limited on the bombs found at the Shatin to Central Link construction site at the Hong Kong Convention and Exhibition Centre (Chinese version only) | CB(4)689/17-18(02) http://www.legco.gov.hk/yr17-18/chinese/panels/tp/tp_rdp/papers/tp_rdpcb4-689-2-c.pdf |
| 1.6.2018 | Subcommittee on Matters Relating to Railways | Administration's paper on progress update of the construction of the Shatin to Central Link (As at 31 March 2018) | CB(4)1151/17-18(05) https://www.legco.gov.hk/yr17-18/english/panels/tp/tp_rdp/papers/tp_rdp20180601cb4-1151-5-e.pdf |
| 20.6.2018 | Council Meeting | Hon Tony TSE raised a question on construction works for Hung Hom Station platform under Shatin to Central Link | https://www.info.gov.hk/gia/general/201806/20/P2018062000399.htm |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--|--|--|
| 27.6.2018 | Council Meeting | Hon LAM Cheuk-ting raised a question on Shatin to Central Link Project | https://www.info.gov.hk/gia/general/201806/27/P2018062700354.htm |
| 6.7.2018 | Subcommittee on Matters Relating to Railways | Administration's paper on issues relating to construction works at To Kwa Wan Station and Exhibition Centre Station under the Shatin to Central Link project | CB(4)1354/17-18(01) https://www.legco.gov.hk/yr17-18/english/panels/tp/tp_rdp/papers/tp_rdp20180706cb4-1354-1-e.pdf |
| 13.7.2018 | Subcommittee on Matters Relating to Railways | Letter dated 12 July 2018 from the Administration (Chinese version only) | CB(4)1395/17-18(01) https://www.legco.gov.hk/yr17-18/chinese/panels/tp/tp_rdp/papers/tp_rdp20180713cb4-1395-1-c.pdf |
| 31.8.2018 | Subcommittee on Matters Relating to Railways | Administration's paper on the settlement issues of the construction of the Shatin to Central Link | CB(4)1504/17-18(03) https://www.legco.gov.hk/yr17-18/english/panels/tp/tp_rdp/papers/tp_rdp20180831cb4-1504-3-e.pdf |
| | | MTR Corporation Limited's paper on measures taken against settlement issue during the design and construction stages of the Shatin to Central Link Project | CB(4)1504/17-18(04) https://www.legco.gov.hk/yr17-18/english/panels/tp/tp_rdp/papers/tp_rdp20180831cb4-1504-4-e.pdf |
| 31.8.2018 | Panel on Transport | Administration's paper on issues relating to the | CB(4)1514/17-18(01) https://www.legco.gov.hk/yr17-18/en |

| Date of meeting | Meeting | Minutes/Paper | LC Paper No. |
|-----------------|--------------------|--|--|
| | | construction of the platform slab of Hung Hom Station Extension under the Shatin to Central Link project | https://www.legco.gov.hk/yr17-18/english/panels/tp/papers/tp20180831cb4-1514-1-e.pdf |
| | | MTR Corporation Limited's paper on issues relating to the steel works at diaphragm wall and platform slab of Hung Hom Station Extension under the Shatin to Central Link project | CB(4)1514/17-18(02) https://www.legco.gov.hk/yr17-18/english/panels/tp/papers/tp20180831cb4-1514-2-e.pdf |
| 20.11.2018* | Panel on Transport | Copy of the Entrustment Agreement signed between the Government and MTR Corporation Limited for the construction of Shatin to Central Link Project (English version only) | CB(4)232/18-19(01) https://www.legco.gov.hk/yr18-19/english/panels/tp/papers/tpcb4-232-1-e.pdf |

*Issue date