

合約 810A- 西九龍總站(北)

Contract 810A - West Kowloon Terminus Station (North)

延誤原因 Causes of Delay

- **811B的地下連續護土牆建造工程受阻** Diaphragm Wall construction at 811B delayed by:
 - 未能預見的地質情況 Unforeseen ground conditions
 - 佐敦道底錯綜複雜的地下公共管綫 Complex underground utilities at Jordan Road
- **延遲進場** Late site possession

