

Harbour Area Treatment Scheme
Summary of Contracts awarded under Phase I

| Contract No. | Contract Title (Brief Description of Works) | Contractor's Name | Start Date | Completion Date |
|---------------------|---|--|-------------------|--|
| DC/93/09 | Strategic Sewage Disposal Scheme - Stage I – Site Facilities for Resident Site Staff | Tai Hing (Engineers and Builders) Ltd. | 02/05/1994 | Contract forfeited on 08/10/1997 |
| DC/93/10 | Strategic Sewage Disposal Scheme - Stage I – Excavation of Production Shafts & Pumping Station Foundation | Skanska-Shui On-Balfour Beatty Joint Venture | 05/08/1994 | Completed 18/08/1995 |
| DC/93/11 | Strategic Sewage Disposal Scheme - Stage I – Construction of Diaphragm Walls for Stonecutters Island Main Pumping Station | Leighton Contractor (Asia) Ltd. | 20/06/1994 | Completed 24/05/1996 |
| DC/93/12 | Strategic Sewage Disposal Scheme - Stage I – Piling for Sedimentation Tanks | Franki Contractors Ltd. | 06/04/1994 | Completed 20/07/1996 |
| DC/93/13 | Strategic Sewage Disposal Scheme - Stage I – Transfer System from Chai Wan and Tseung Kwan O to Kwun Tong | Campenon Bernard SGE/Maeda Corporation Joint Venture | 03/01/1995 | Contract forfeited on 04/12/1996 |
| DC/93/14 | Strategic Sewage Disposal Scheme - Stage I – Transfer System from Kwun Tong and Kwai Chung to Stonecutters Island | Campenon Bernard SGE/Maeda Corporation Joint Venture | 03/01/1995 | Contract forfeited on 04/12/1996 |
| DC/93/15 | Strategic Sewage Disposal Scheme - Stage I - Stonecutters Island Sewage Treatment Works Sedimentation Tanks (Civil Works) | China State Construction Engineering Corporation | 28/02/1995 | Completed 15/06/1997 |
| DC/93/16 | Strategic Sewage Disposal Scheme - Stage I - Stonecutters Island Sewage Treatment Works Buildings, Main Pumping Station & Site Development | Aoki Corporation | 10/04/1995 | Completed 31/05/1999 |
| DC/93/17 | Strategic Sewage Disposal Scheme - Stage I - Construction of Sludge Transfer Facilities and Supply of Sludge Containers Supplementary Agreement – Disposal of sludge | Zen Pacific Civil Contractors Ltd | 19/10/1995 | Completed 29/04/1997 Completed 04/05/2000 |

| Contract No. | Contract Title (Brief Description of Works) | Contractor's Name | Start Date | Completion Date |
|---------------------|---|--|-------------------|---|
| DC/93/18 | Strategic Sewage Disposal Scheme - Stage I - Stage I Outfall Supplementary Agreement – Additional seawater pumping work to augment flows due to tunnel delay | Philip Holzmann/Franki /Dredging International Joint Venture | 10/04/1995 | Completed 15/06/1999 end 2001 (Forecast) |
| DC/96/16 | Strategic Sewage Disposal Scheme - Stage I – Maintenance and Security of Existing Tunnel Works | Skanska International Civil Engineering AB | 03/02/1997 | Completed 16/01/1998 |
| DC/96/17 | Strategic Sewage Disposal Scheme - Stage I - Completion Works for Transfer System from Chai Wan to Kwun Tong & from Tseung Kwan O to Kwun Tong | Paul Y-SELI Joint Venture | 16/01/1998 | Mid December 2001 (Forecast) |
| DC/96/18 | Strategic Sewage Disposal Scheme - Stage I - Completion Works for Transfer System from Kwun Tong to Stonecutters Island | Gammon-Kvaerner Joint Venture | 16/01/1998 | Mid October 2001 (Forecast) |
| DC/96/20 | Strategic Sewage Disposal Scheme - Stage I - Completion Works for Transfer System from Kwai Chung to Stonecutters Island | Skanska International Civil Engineering AB | 28/07/1997 | End December 2001 (Forecast) |
| DE/93/15 | Strategic Sewage Disposal Scheme - Stage I - Upgrading of Existing Preliminary Treatment Works | Chevalier Biwater Joint Venture | 07/03/1995 | Completed 31/03/1999 |
| DE/93/16 | Strategic Sewage Disposal Scheme - Stage I – Sludge Treatment Facilities | Costain Building & Civil Engineering Ltd. | 06/06/1995 | Completed 01/09/1997 |
| DE/93/17 | Strategic Sewage Disposal Scheme - Stage I – Chemical Dosing Facilities | ATAL Engineering Ltd. | 06/11/1995 | Completed 10/01/1999 |
| DE/93/18 | Strategic Sewage Disposal Scheme - Stage I - Pumping Stations E&M Works | Torishima Pump Mfg. Co. Ltd. | 17/01/1995 | Completed 05/08/1999 |
| DE/93/19 | Strategic Sewage Disposal Scheme - Stage I - Sedimentation Tanks E&M Equipment | ATAL Engineering Ltd. | 28/02/1995 | Completed 30/09/1999 |