

立法會
Legislative Council

LC Paper No. CB(2)1751/08-09(01)

Ref : CB2/PS/2/08

**Joint Subcommittee to Monitor the Implementation of the
West Kowloon Cultural District Project**

Planning Schedule of Guggenheim Museum Bilbao*


1991-1992	<ul style="list-style-type: none">◆ Approval of museum project by Parliament of the Gobierno Vasco, the General Assembly of the Diputación Foral de Bizkaia, and the Board of Trustees of the Solomon R. Guggenheim Museum◆ Basque Government, Diputación Foral de Bizkaia, and Solomon R. Guggenheim Foundation enter into Development and Programming Services Agreement◆ Approve 1992 project costs in the General Budgets of the Autonomous Community of the Basque Country and the Historical Territory of Bizkaia for the year 1992◆ Form Property Management Company◆ Acquire site◆ Open Guggenheim Foundation office in Bilbao◆ Establish list of site-specific art installations◆ Identify and negotiate first art acquisitions for the indigeneous collection◆ Open project architectural office, Frank O. Gehry & Associates, and correspondent Basque/Spanish architectural firm◆ Refine and develop architectural design; begin working drawings and bid documents◆ Begin sit excavation and preparation
-----------	---

* English version extracted from Guggenheim Museum Bilbao Feasibility Study.

1993	<ul style="list-style-type: none">◆ Produce final building specifications and working drawings◆ Receive construction bids◆ Begin construction◆ Begin exhibition research and development◆ Coordinate development of site-specific art installations with architect and artists◆ Prepare preliminary marketing and retail plans
1994	<ul style="list-style-type: none">◆ Construction◆ Finalize exhibition schedule◆ Commence fabrication of site-specific art commissions◆ Begin museum staffing and training
1995	<ul style="list-style-type: none">◆ Design and implement public education and outreach programs◆ Complete construction of building; complete punch list for building operations and construction◆ Begin installation of opening exhibitions◆ Install site-specific art commissions◆ Complete staff development; occupy offices in new building◆ Complete marketing and retail plans
1996	<ul style="list-style-type: none">◆ Complete exhibition installation◆ Grand opening

Council Business Division 2
Legislative Council Secretariat
3 June 2009

Guggenheim Museum Bilbao Planning Schedule*



* English version extracted from Guggenheim Museum Bilbao Feasibility Study.