

Enclosure 3
(extracted from Quarterly Report on PWP
for Oct. - Dec. 1997)

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
2060GI	Government facilities for the Second Runway of the new airport at Chek Lap Kok	Approved by F.C. Current forecast	602.000 602.000	09/97 03/98	01/99 07/99	DELAYED. Programme revised to accomodate late change of scope by client. Sectional completion incorporated to allow early installation of equipment by CAD.
3041FS	Sheung Shui Slaughterhouse	Approved by F.C. Current forecast	1793.180 1793.180	02/97 02/97	06/99 06/99	OK. Construction is in progress.
3043FS	Sheung Shui Slaughterhouse - consultant fees, site investigations and project planning team	Approved by F.C. Current forecast	131.800 131.800	08/95 10/95	10/98 07/99	OK. The programme ties in with the building works item 041FS. The delay in completion is due to the postponement of funding approval for 041FS which could only be obtained on 19/07/96. Overall progress of this project is satisfactory.
3030GK	Maintenance depot for WSD, ArchSD and DSD at Cheung Sha Wan	Approved by F.C. Current forecast	391.900 391.900	11/97 12/97	06/00 06/00	OK. Works is in progress.