

**Cyberport Development Programme (Tentative)
(as at 31.8.99)**

Item	Activity	Start	End	1999				2000				2001				2002				2003				2004				2005				2006				2007								
				1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q									
Infrastructural Works																																												
1	Advance ground treatment - detailed design	2Q99	3Q99	█	█	█																																						
2	Advance ground treatment - construction	3Q99	3Q01		█	█	█	█	█	█	█																																	
3	Road works (except Northern Access Road) - detailed design	2Q99	4Q99	█	█	█	█																																					
4	Road works (except Northern Access Road) - construction	4Q99	4Q01		█	█	█	█																																				
5	Sewage treatment plant - detailed design	3Q99	2Q00	█	█	█																																						
6	Sewage treatment plant - construction	3Q00	3Q02			█	█	█	█	█	█	█																																
7	Northern Access Road - detailed design	3Q99	3Q00	█	█	█																																						
8	Northern Access Road - construction	3Q00	2Q03			█	█	█	█	█	█	█	█	█	█	█																												
Superstructure Construction																																												
9	Overall design of buildings	3Q99	2Q00	█	█	█	█																																					
10	Vet and approve design of IT facilities	2Q00	1Q01			█	█																																					
11	Cyberport Phase I - detailed design	4Q99	3Q00		█	█	█																																					
12	Cyberport Phase I - construction	3Q00	4Q01			█	█	█	█																																			
13	Cyberport Phase II - detailed design	1Q00	1Q01		█	█	█																																					
14	Cyberport Phase II - construction	1Q01	4Q02					█	█	█	█	█	█																															
15	Cyberport Phase III - detailed design	1Q01	1Q02			█	█																																					
16	Cyberport Phase III - construction	1Q02	4Q03							█	█	█	█	█																														
17	Residential portion - detailed design and construction	2Q00	2Q07							█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█		

Note : 1Q = January - March
 2Q = April - June
 3Q = July - September
 4Q = October - December

Item	Activity	Start	End	1999		2000			2001			2002			2003			2004			2005			2006			2007							
				1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q			
	Gazettal of Project																																	
18	Town Planning Ordinance	2Q99	1Q00	■	■	■	■																											
19	Roads (Works, Use and Compensation) Ordinance	2Q99	4Q99	■	■	■	■																											
20	Foreshore and Sea-bed (Reclamations) Ordinance	2Q99	4Q99	■	■	■	■																											
	Management																																	
21	Set up Cyberport Company	3Q99	3Q99					■																										
22	Set up institutional arrangement on tenancy application	4Q99	1Q00					■	■																									
23	Establish admission criteria/publish application procedures	2Q00	4Q00					■	■	■	■																							
24	Consider application for Cyberport Phase I	1Q01	2Q01									■	■																					
25	Tenancy agreement for Cyberport Phase I	3Q01	4Q01									■	■	■	■																			
26	Consider application for Cyberport Phase II	1Q02	2Q02											■	■																			
27	Tenancy agreement for Cyberport Phase II	3Q02	4Q02											■	■	■	■																	
28	Consider application for Cyberport Phase III	1Q03	2Q03													■	■																	
29	Tenancy agreement for Phase III	3Q03	4Q03														■	■	■	■														
	Marketing and Promotion																																	
30	Intensive marketing activities by PCG for Cyberport Phase I	2Q00	4Q00					■	■	■	■																							
31	Intensive marketing activities by PCG for Cyberport Phase II	1Q01	4Q01									■	■	■	■																			
32	Intensive marketing activities by PCG for Cyberport Phase III	1Q02	4Q02											■	■	■	■																	
33	General promotion by Government & Cyberport Company	3Q99	4Q07					■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■