

附件 3

(節錄自一九九七年十月至
十二月份工程計劃季度報告)

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
2060GI	Government facilities for the Second Runway of the new airport at Chek Lap Kok	Approved by F.C.	602.000	09/97	01/99	DELAYED.
		Current forecast	602.000	03/98	07/99	Programme revised to accommodate late change of scope by client. Sectional completion incorporated to allow early installation of equipment by CAD.
3041FS	Sheung Shui Slaughterhouse	Approved by F.C.	1793.180	02/97	06/99	OK.
		Current forecast	1793.180	02/97	06/99	Construction is in progress.
3043FS	Sheung Shui Slaughterhouse. - consultant fees, site investigations and project planning team	Approved by F.C.	131.800	08/95	10/98	OK.
		Current forecast	131.800	10/95	07/99	The programme ties in with the building works item 041FS. The delay in completion is due to the postponement of 041FS which could only be obtained on 19/07/96. Overall progress of this project is satisfactory.
3030GK	Maintenance depot for WSD, ArchSD and DSD at Cheung Sha Wan	Approved by F.C.	391.900	11/97	06/00	OK
		Current forecast	391.900	12/97	06/00	Works is in progress.