LC Paper No. CB(4)744/19-20(01)


# **Legislative Council Panel on Economic Development**

Update on the Development of the Three-Runway System at Hong Kong International Airport

> Airport Authority Hong Kong 22 June 2020



# **3RS Construction commenced on 1 August 2016**



### **Reclamation Progress**




Work	% Completion (as at end May 2020)
Deep Cement Mixing Marine Land-based	97% 19%
Seawall (up to +2.5mPD)*	83%
<b>Reclamation Filling</b>	69%
Note: * Seawall completion excludes armour rock.	






# **Updated 3RS Reclamation Phasing Plan (as at May 2020)**



Target Completion Time of Reclamation	Progress Status
2019	Completed
Early 2020	Completed
Q2 to Q4 2020	Being handed over for follow-on works in phases
2021 / 2022	In progress

# **Reclamation in Progress on the new North Runway**





## **TRPB Foundation and Sub-structure Works commenced**




# **Structural Work in Progress on Key Buildings in West Support Area**



# **Terminal 2 Expansion**

#### South Annex Building



#### **Tunnel works under AEL**



#### Infrastructure works



# **Green Design and Sustainable Construction**



**Aviation Fuel Pipelines by HDD:** 

Merit Award under Organisation Category in CIC Sustainable Construction Award (2018)

### **Excellent and Outstanding**

**awards** under Industry Practitioners Category in CIC Sustainable Construction Award (2018)





### T2 Expansion:

**Platinum** rating under BEAM Plus Provisional Assessment (2020)





# Third Runway and Associated Works:

**Excellent** rating under CEEQUAL's Sustainability Performance Assessment for Interim Client and Design Award (2020)

# **Marine Ecology & Fisheries Enhancement**



# Eco-enhancement seawall design:

>500 eco-enhancement seawall blocks to promote colonisation by epifauna Installed the first batch on eastern and northern

vertical seawalls (2019)



# First large-scale coral transplantation in HK:

Transplanted >500 whole coral colonies (May 2018)

Completed 16 months post-monitoring with <10% mortality rate

#### Fish restocking pilot test:

Released >8000 black seabream, yellowfin seabream and green grouper fingerlings (May & Sept 2019)

Tagged fishes recorded around North Lantau by acoustic telemetry a few months after release



Artificial Reef (AR) deployment pilot test:

Design, build, and deploy contract to award in Q2/Q3 2020

AR to deploy at western HKIAAA in late 2020 / early 2021



# **3RS Environmental Funds**

### Marine Ecology Enhancement Fund and Fisheries Enhancement Fund

Total Capital: HK\$400M by AAHK in late 2016

Projects Supported: 23 projects and over HK\$30M granted since 2017



Conservation Ecology of Chinese White Dolphins across Pearl River Estuary

> Impact of Microplastics on Chinese Horseshoe Crab in HK Western Waters






Pearl Farming Pilot Project

> Sustainable Aquaculture Development Pilot Project -Australian Red-claw Crayfish



# **Reclamation Progress (6 May 2020)**




# **Financial Arrangement Plan**

# Financings in 2020/21

- 3-year HKD5 billion fixed-coupon retail bond
  - Deferred from 2019/20 due to COVID-19 outbreak
- Arranging 5-year HKD20 billion term loan and revolving credit facilities. May upsize the facilities subject to market responses
- Final details and the timing of the execution of the financings depend on AAHK's funding needs, 3RS project progress, and the market environment

# Detailed funding plan and indicative implementation timeline



Sources: AAHK, 3RS Consultancy Study: Detailed Funding Plan for Three-runway System (3RS) at HKIA – Financial Advisor Report, HSBC (2017),

with updates of retail bond timing.

\* HKD 55 – 78 billion represents the summation of the lowest and highest range of each debt instrument type.

### **Medium Term Transactions**

- Prepare Green Framework for tapping Green Financing when time is right
- AAHK is maintaining the 3RS financial arrangement plan for the time being, but will continue to monitor the operating environment and market conditions in 2020/21 and stay vigilant

# **Thank You**



