

## **Panel on Development**

### **Improvement of water supply facilities in Sheung Wong Yi Au**

#### **Follow-up Actions of the Meeting held on 27 October 2020**

At the meeting held on 27 October 2020, the Panel on Development discussed the proposal on improvement of water supply facilities in Sheung Wong Yi Au (LC Paper No. CB(1)26/20-21(05)). The Administration was requested to provide supplementary information below:

- (a) the deviation, if any, between the accepted tender price and estimated provision in the approved project estimate (i.e. \$207.0 million) for PWP item No. 369WF "Uprating of Sheung Wong Yi Au fresh water supply system — stage 1", and the latest expected completion date of the relevant works.**

PWP item No. 369WF consists of one civil works contract (Contract No. 2/WSD/19) and one mechanical & electrical works contract (Contract No. 14/WSD/19). Contract No. 2/WSD/19 was awarded with Forecast Total of the Prices of \$102.75 million, which is 25.8% lower than the original estimate of \$138.4 million allowed for the civil works contract in the PWP item. While the tender for Contract No. 14/WSD/19 is now under preparation, the PWP item is expected to be completed in the second half of 2023.

- (b) details of the planned new public housing developments within the supply zone of the Sheung Wong Yi Au fresh water supply system.**

The Government has no planned new public housing development within the supply zone of the Sheung Wong Yi Au fresh water supply system at this moment.

**Development Bureau  
Water Supplies Department  
November 2020**