

Implementation timetable of ex-PMC projects involving leisure and cultural facilities

*Prepared by the Legislative Council Secretariat
(as at 1 March 2002)*

Table of content

<u>District</u>	<u>Page</u>
Central and Western	1
Eastern	2-4
Islands	5-8
Kowloon City	9
Kwai Tsing	10-13
Kwun Tong	14-17
North	18-21
Sai Kung	22-25
Sha Tin	26-33
Sham Shui Po	34-36
Southern	37-38
Tai Po	39-43
Tsuen Wan	44-48
Tuen Mun	49-53
Wong Tai Sin	54
Yau Tsim Mong	55-56
Yuen Long	57-63

**Implementation timetable of ex-PMC projects
involving leisure and cultural facilities**
*Prepared by the Legislative Council Secretariat
(as at 1 March 2002)*

District : Central & Western

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
1. AP	Central & Western 388CR Sun Yat Sen Memorial Park	386.05 (Note 2) 365.00 (Note 3)	<ul style="list-style-type: none"> ✧ A Leisure pool ✧ Tennis courts ✧ Children's play areas ✧ Jogging trail ✧ Tai chi garden ✧ Central lawn cum gateball courts ✧ Seafront promenade ✧ A Landscaped garden ✧ A Soccer pitch 	Information not provided	Information not provided	2006/2007	Information not provided	Mar 2007	late 2009	Site boundary to be revised for better accessibility. Part of the site not available until 2007. Temporary facilities will be developed in the interim.	DC urges for early implementation [LC Paper No. CB(2) 791/00-01(04)] <i>(Also see LC Paper No. CB(2) 1216/00-01(02))</i>
2.	Central & Western 381CR Proposed Education Centre cum Office Accommodation at HK Zoological & Botanical Gardens	17.19 (Note 2)	<ul style="list-style-type: none"> ✧ a 3-storeyed block consists of lecture rooms ✧ 1 Lobby cum exhibition room ✧ 1 Machinery room ✧ 1 Seed room ✧ 1 Tissue culture room ✧ 1 Disabled lift 	Information not provided	Information not provided	Not included in the Accelerated Programme					Upon explanation of the department, DC members agreed that if the existing facilities and educational function would be strengthened, there would be no pressing need for this project.

Note : In respect of stage III and IV projects planned by the ex Provisional Urban Council, the estimated project commencement date was not included in the Finance Committee paper FCRI(1999-2000)17. The PUC practice was to estimate the anticipated date for submission of scope of development/schedule of accommodation in respect of stage IV projects; and for stage III projects, the anticipated date for submission of detailed layout and cost estimates.

AP - Projects proposed by LCSD for inclusion in the Accelerated Programme

District : Eastern

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
3.	Eastern 338CR Improvement of Camping Facilities in Lei Yue Mun Park	119.95 (Note 2)	<ul style="list-style-type: none"> ✧ New hostels ✧ Canteen ✧ Leisure pool ✧ Barbecue areas ✧ Assembly hall cum sports arena 	Information not provided	Information not provided	Not included in the Accelerated Programme					Individual DC member hoped that the project could be implemented as early as possible.
4. #	Eastern 049CX Complex in Aldrich Bay Reclamation Area	274.05 (Note 2)	<ul style="list-style-type: none"> ✧ 1 A/C market ✧ 1 Leisure centre ✧ 1 Music centre ✧ 1 District library ✧ Office accommodation for Hawker Control Team, Music office HQ and IT Centre ✧ Carpark ✧ 1 Public toilet ✧ 1 Public transport terminus (PTT) 	Information not provided	Information not provided	Not included in the Accelerated Programme				To be deleted from PWP. There are 5 indoor games halls in Eastern District. There is no real need for a new indoor games hall in such a limited catchment area. As for library service facilities, the proposed district library will be developed in the proposed joint-user complex at Lei King Road.	DC members expressed disappointed at the change of the original plan and the deletion of leisure facilities from the project. They hoped that the project could proceed as originally planned.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
5.	Eastern 469CR Improvement works to Lei Yue Mun Park	78.75 (Note 2)	✧ To improve the fire services and the means of escape inside the Lei Yue Mun Park	Information not provided	Information not provided	Not included in the Accelerated Programme					See LC Paper No. CB(2) 1216/00-01(02)
6. AP	Eastern 365CR Improvement to Victoria Park - Swimming Pool Complex	105.00 (Note 2)	✧ Upgrading of and renovation to existing swimming pool complex	Information not provided	Information not provided	2005/2006	Information not provided	Dec 2005	mid 2008	Complicated project which might involve swapping of sites. Scope under review. Further advancement not recommended.	See LC Paper No. CB(2) 1216/00-01(02)
7.	Eastern 368CR New Tennis Centre cum Car Park at Moreton Terrace	232.42 (Note 2)	✧ A centre court with retractable roof and spectator stand for about 3,500 persons ✧ Outdoor standard tennis courts and training courts ✧ A carpark with about 300 parking spaces	Information not provided	Information not provided	Not included in the Accelerated Programme					The department should report and consult the DC on the progress of the project.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
8. # AP	Eastern 050CX Complex in Siu Sai Wan	270.90 (Note 2) 210.00 <small>[for LCS facilities only (total estimated project cost : 270.00)]</small> (Note 3)	<ul style="list-style-type: none"> ◇ Technical processing unit ◇ 1 Carpark ◇ 1 Leisure centre ◇ 1 Small library ◇ 1 A/C market ◇ 1 Public toilet 	Information not provided	Information not provided	2004/2005	Information not provided	Oct 2004	mid 2007	Joint users project with plot ratio problem. Further advancement not recommended.	One of the 27 capital works projects recommended by respective DCs for early implementation. DC members hoped that the project could be expedited.

*** Projects not included into the list of 169 outstanding capital worker projects of the two ex-PMCs :**

*** AP	Eastern Quarry Bay Park Phase II (Stages 2 & 3)	76.00 (Note 3)	<ul style="list-style-type: none"> ◇ Sitting-out area ◇ Active recreation facilities 	information not provided	information not provided	2004/2005	Information not provided	Oct 2004	mid 2006	Questions regarding land use review and rezoning of site to be resolved. Further advancement not recommended.	
*** AP	Eastern Proposed Park in Aldrich Bay	83.00 (Note 3)	<ul style="list-style-type: none"> ◇ Landscaped garden ◇ Active recreation facilities 	information not provided	information not provided	2006/2007	Information not provided	Apr 2006	early 2008	Site not available due to reclamation works. Further advancement not recommended.	

District : Islands

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
9. AP	Islands 283LS District Open Space in Area 7 Tung Chung Lantau	77.39 (Note 2) 71.00 (Note 3)	<ul style="list-style-type: none"> ✧ 2 Basketball courts ✧ Service building ✧ Toilet ✧ Ancillary facilities ✧ 1 7-a-side soccer pitch ✧ Children's play area ✧ Tropical theme garden 	2002/2003	2003/2004	2002/2003	Information not provided	Oct 2002	mid 2004		See LC Paper No. CB(2) 1216/00-01(02)
10. AP	Islands 022MF Indoor Recreation Centre (Type C) cum Library Area 17 Tung Chung Lantau	286.03 (Note 2) 286.00 (Note 3)	<u>Indoor Recreation Centre</u> <ul style="list-style-type: none"> ✧ 2 Basket ball courts / 2 volley ball courts / 8 badminton courts ✧ 4 Squash courts ✧ 2 Table tennis-cum dancing room ✧ 1 Fitness training room ✧ 1 Children's play room ✧ 1 First-aid room ✧ Toilet ✧ Changing / shower room 	2002/2003	2004/2005	2004/2005	Information not provided	Oct 2004	mid 2007	Joint users project with plot ratio problem. Further advancement not recommended.	See LC Paper No. CB(2) 1216/00-01(02)

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
	Islands 022MF <i>(continued from previous page)</i>		<u>Library</u> <ul style="list-style-type: none"> ✧ 1 Adult library ✧ 1 Children's library ✧ Audio-visual library ✧ 1 Extension activities room ✧ 1 Newspaper and periodicals section ✧ 1 Student's study room ✧ 1 Microcomputer room ✧ District sub-office 								
11. AP	Islands 271LS Tung Wan Beach Building Cheung Chau	17.20 (Note 2) 18.00 (Note 3)	<ul style="list-style-type: none"> ✧ 2 Changing rooms ✧ 1 Catamaran store ✧ Office ✧ 1 First-aid room ✧ Toilet 	2001/2002	2002/2003	2003/2004	Information not provided	Mar 2004	late 2005	Plot ratio might be an issue. Further advancement not recommended.	Some DC members pointed out that the planning of this project started in 1999 and they questioned why it was still at an early planning stage.
12. AP	Islands 282LS District Open Space Area 1 Tung Chung Lantau	27.15 (Note 2) 40.00 (Note 3)	<ul style="list-style-type: none"> ✧ Landscaped area with water features ✧ Sitting-out area ✧ Children's play area 	2002/2003	2003/2004	2003/2004	Information not provided	Mar 2004	late 2005	To tie in with the development of the cable car project. May be jointly developed with two other building projects (22 MF and 292LS) in adjacent sites. Further advancement is not recommended.	No other comment.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
13.	Islands 006CE Civic Centre for Islands District	633.62 (Note 2)	<ul style="list-style-type: none"> ✧ Multi-purpose activity area ✧ 1 Dance / music studio ✧ 1 Lecture room ✧ 1 Exhibition gallery ✧ 1 Restaurant ✧ Ancillary facilities 	2005/2006	2008/2009	Not included in the Accelerated Programme					No other comment.
14. AP	Islands 284LS District Open Space Area 18 Tung Chung Lantau	133.06 (Note 2) 133.00 (Note 3)	<ul style="list-style-type: none"> ✧ 1 Woodland garden ✧ 6 Tennis courts ✧ 2 Gateball courts ✧ Service building ✧ Landscaped area ✧ Sitting-out-area 	2003/2004	2004/2005	2003/2004	Information not provided	Mar 2004	late 2005	Integrated design to co-ordinate with the underground service is required. Further advancement is not recommended.	No other comment.
15.	Islands 224LS Tong Fuk Beach Building Lantau	34.40 (Note 2)	<ul style="list-style-type: none"> ✧ 2 Changing / shower rooms ✧ 1 Catamaran store ✧ 1 First aid room ✧ 1 Refreshment kiosk ✧ Office ✧ Toilet 	2003/2004	2004/2005	Not included in the Accelerated Programme					No other comment.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
16. AP	Islands 292LS Swimming Pool Complex Area 2 Tung Chung Lantau	190.08 (Note 2) 200.00 (Note 3)	<ul style="list-style-type: none"> ✧ Service building ✧ 1 Main pool ✧ 1 Leisure pool 	2005/2006	2007/2008	2005/2006	Information not provided	Oct 2004	mid 2007	Joint development with 22MF and 282LS at one go is being explored.	No other comment.
17.	Islands 223LS Kwun Yam Wan Beach Building Cheung Chau	34.40 (Note 2)	<ul style="list-style-type: none"> ✧ 2 Changing / shower rooms ✧ 1 Catamaran store ✧ 1 First aid room ✧ 1 Refreshment kiosk ✧ Office ✧ Toilet 	2003/2004	2004/2005	Not included in the Accelerated Programme					No other comment.
18. AP	Islands 285LS District Open Space Area 52 Tung Chung Lantau	150.26 (Note 2) 312.00 (Note 3)	<ul style="list-style-type: none"> ✧ Promenade walk ✧ Theme Garden 	2003/2004	2004/2005	2004/2005	Information not provided	Oct 2004	mid 2006	Site not available due to reclamation works. Further advancement not recommended.	No other comment.
19.	Islands 115LS Sports Ground Package 6 Mui Wo Lantau	153.88 (Note 2)	<ul style="list-style-type: none"> ✧ 1 11-a-side football court ✧ Athletic facilities ✧ Spectator stand ✧ Service building 	2005/2006	2007/2008	Not included in the Accelerated Programme					No other comment.

District : Kowloon City

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
20. AP	Kowloon City 458CR Sheung Lok Street Rest Garden (Site B - Service Building)	information not provided (Note 2) 24.00 (Note 3)	<ul style="list-style-type: none"> ✧ 1 basketball court (outdoor) ✧ 1 Service building (to serve adjacent football pitch atop a service reservoir) 	Information not provided	Information not provided	2003/2004	Information not provided	Feb 2003	late 2004		DC enquired about availability of site for open spare development.
21.	Kowloon City 311CR Chung Hau Street Garden	42.54 (Note 2)	<ul style="list-style-type: none"> ✧ 1 Landscaped garden with 1 toilet ✧ Arbours and rainshelters 	Information not provided	Information not provided	Not included in the Accelerated Programme					DC members raised no objection.
22.	Kowloon City 454CR LO' site at Chung Yee Street	36.75 (Note 2)	<ul style="list-style-type: none"> ✧ A rest garden with landscaped areas ✧ Jogging trail ✧ 2 children's play areas and ✧ 1 Toilet 	Information not provided	Information not provided	Not included in the Accelerated Programme					No objection to the department's recommendation.
23.	Kowloon City 155CR Lo Lung Hang Park	110.25 (Note 2)	Information not provided	Information not provided	Information not provided	Not included in the Accelerated Programme					No objection to the department's recommendation.

District : Kwai Tsing

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
24.	Kwai Tsing 265LS Kwai Chung Park - Further Developments	109.70 (Note 2)	<ul style="list-style-type: none"> ✧ Floral theme garden ✧ Fitness trail ✧ Sitting-out area ✧ Landscaped area ✧ 6 tennis courts ✧ Children's play area ✧ 1 Viewing platform ✧ 1 11-a-side soccer cum rugby pitch ✧ Model car circuit ✧ Rain shelter ✧ Refreshment Kiosk ✧ Ancillary facilities ✧ Service building 	2002/2003	2003/2004	Not included in the Accelerated Programme					See LC Paper No. CB(2) 1216/00-01(02)
25. AP	Kwai Tsing 114LS (PWP No. 375RO) District Open Space Area 3 and 8 Tsing Yi	119.48 (Note 2) 61.50 (Note 3)	<ul style="list-style-type: none"> ✧ Fitness trail ✧ Jogging trail ✧ Children's play area ✧ Landscaped area ✧ Refreshment Kiosk ✧ Toilet ✧ Promenade walk ✧ Sitting-out area 	2003/2004	2004/2005	2002/2003	Information not provided	Oct 2002	mid 2004		See LC Paper No. CB(2) 1216/00-01(02)

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
26.	Kwai Tsing 227LS Indoor Recreation Centre Area 9H Kwai Chung	142.11 (Note 2)	<ul style="list-style-type: none"> ◇ 2 Basketball courts / 2 Volleyball courts / 8 Badminton courts ◇ Handball court ◇ Spectator seatings ◇ 1 Activity / dance room ◇ 1 Table tennis room ◇ 1 Fitness training room ◇ 1 Children's play room ◇ Ancillary facilities 	2002/2003	2003/2004	Not included in the Accelerated Programme				Owing to site constraints and disproportionately high development cost, the Administration cannot justify proceeding with this project. Housing Department will fund and develop an open space on the site. Kwai Tsing DC has been informed of the arrangement.	One of the 27 capital works projects recommended by respective DCs for early implementation. Some DC members proposed that this project should proceed with priority.
27.	Kwai Tsing 010LS Redevelopment of Kwai Chung Sports Ground	197.33 (Note 2)	<ul style="list-style-type: none"> ◇ Covered spectator stand ◇ Resurfacing of running track ◇ 1 11-a-side soccer pitch (artificial turf) ◇ 2 7-a-side soccer pitches ◇ 4 Basketball courts ◇ Upgrading of floodlighting and hot water supply system ◇ Public address system ◇ Electronic scoreboards ◇ Video 	2003/2004	2005/2006	Not included in the Accelerated Programme				To be deleted from PWP. The existing facilities are adequate for residents' need. No pressing need to proceed with a full scale development. LCSD will consider renovating and improving the existing facilities as a minor works project.	DC members generally supported the department's proposal.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
28.	Kwai Tsing 226LS Indoor Recreation Centre Area 10B Kwai Chung	144.83 (Note 2)	<ul style="list-style-type: none"> ✧ 1 Basketball court / 1 volleyball court / 4 badminton courts ✧ 1 Children's play room ✧ Spectator seatings ✧ 1 Table tennis court ✧ 1 Activity / dance room ✧ 1 Fitness training room ✧ 1 Reading cum television room ✧ Ancillary facilities 	2003/2004	2005/2006	Not included in the Accelerated Programme					A DC member proposed giving up this project to make way for a primary school.
29. AP	Kwai Tsing 081LS Indoor Recreation Centre Area 4 Tsing Yi	167.45 (Note 2) 167.00 (Note 3)	<ul style="list-style-type: none"> ✧ Spectator seatings ✧ Ancillary facilities ✧ 2 Basket ball courts / 2 volleyball courts / 8 badminton courts ✧ 1 Activity / dance room ✧ 1 Table tennis room ✧ 1 Fitness training room ✧ 1 Children's play room 	2004/2005	2006/2007	2006/2007	Information not provided	Sept 2006	early 2009	Joint users project with plot ratio problem. To tie in with population intake and developments in adjacent areas.	One of the 27 capital works projects recommended by respective DCs for early implementation. Some DC members proposed that this project should proceed with priority.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
30. AP	Kwai Tsing 293LS District Open Space Area 9 Tsing Yi	143.02 (Note 2) 143.00 (Note 3)	<ul style="list-style-type: none"> ✧ Two-storey golf driving range cum services building ✧ Landscaped area ✧ Promenade walk ✧ Jogging trail ✧ Cycle trail ✧ Children's play area ✧ 11-a-side grass soccer pitch with spectator stand (grass) ✧ 2 Lawn bowl courts (artificial turf) ✧ 1 Gateball court ✧ Sitting-out area 	2005/2006	2006/2007	2006/2007	Information not provided	Apr 2006	early 2008	Site not available due to reclamation works. Further advancement not recommended.	Some DC members proposed that the project should tie in with the reclamation works and be implemented as soon as possible.

District : Kwun Tong

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
31. AP	Kwun Tong 397CR Improvement Works to Lok Wah Playground	58.84 (Note 2) 51.30 (Note 3)	<ul style="list-style-type: none"> ✧ To resurface ball courts ✧ To improve toilet and changing facilities ✧ To upgrade children's play equipment ✧ To convert the outdoor badminton court to tai chi area ✧ To enlarge the children's play areas ✧ To provide fitness stations 	Information not provided	Information not provided	2003/2004	Information not provided	Feb 2003	late 2004		See LC Paper No. CB(2) 1216/00-01(02)
32.	Kwun Tong 162CR Temporary Recreational Development at Sai Tso Wan Landfill	37.29 (Note 2)	<ul style="list-style-type: none"> ✧ 1 Multi-purpose natural grass pitch for soccer and baseball ✧ 27 Carparking spaces 	Information not provided	Information not provided	Not included in the Accelerated Programme					See LC Paper No. CB(2) 1216/00-01(02)

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
33. AP	Kwun Tong 218CR Temporary Recreational Development at Jordan Valley Landfill	96.15 (Note 2) 94.93 <small>[76.85 - HKJC, 18.08 - Govt]</small> (Note3)	<ul style="list-style-type: none"> ✧ 1 Landscaped area with picnic tables ✧ 26 Carparking spaces ✧ 1 Ecological park with education centre ✧ 2 Natural grass pitches for gateball ✧ 1 Radio- controlled model car circuit 	Information not provided	Information not provided	2003/2004	Information not provided	Mar 2004	early 2005	Careful planning and special design is required for development over ex-landfill site. Further advancement is not recommended.	See LC Paper No. CB(2) 1216/00-01(02)
34.	Kwun Tong 092CR Kai Tak Park	93.24	<ul style="list-style-type: none"> ✧ 1 Children's play area ✧ 1 Tai-chi area ✧ 1 Landscaped park with fitness station ✧ 1 Lawn area for multi-purpose activities ✧ Water feature with rockery ✧ Carparking spaces ✧ 1 Service building ✧ 1 Jogging track 	Information not provided	Information not provided	Not included in the Accelerated Programme					No objection.
35.	Kwun Tong 160CR Temporary Recreational Development at Ma Yau Tong West Landfill	59.96 (Note 2)	<ul style="list-style-type: none"> ✧ 1 Rest garden ✧ 1 Storeroom ✧ 1 Meter-room cum office ✧ Toilet facilities 	Information not provided	Information not provided	Not included in the Accelerated Programme					No objection.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
36.	Kwun Tong 424CR Lam Tin Park (Phase II) (i.e. Ma Yau Tong Central Landfill)	43.47 (Note 2)	<ul style="list-style-type: none"> ✧ 1 Rest garden ✧ 1 Storeroom ✧ 1 Meter-room cum office ✧ Toilet facilities 	Information not provided	Information not provided	Not included in the Accelerated Programme					No objection.
37. AP	Kwun Tong 444CR Improvement to Kwun Tong Swimming Pool	262.50 (Note 2)	<ul style="list-style-type: none"> ✧ Indoor heated pool 	Information not provided	Information not provided	2004/2005	Information not provided	Nov 2004	mid 2007	Site yet to be allocated and re-zoning to be approved. Plot ratio issue to be resolved. Further advancement not recommended.	One of the 27 capital works projects recommended by respective DCs for early implementation. DC members were disappointed at the department's recommendation. They suggested that construction works be carried out by stages or on parts of the works areas.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
38.	Kwun Tong 120CR Lam Tin North Family Leisure Centre	519.75 (Note 2)	<ul style="list-style-type: none"> ✧ 1 Family leisure centre ✧ 1 District library ✧ 1 Heated indoor leisure pool ✧ 1 Training pool ✧ 1 Conference room and reading room of HAD ✧ Carparking spaces ✧ 1 Music centre 	Information not provided	Information not provided	Not included in the Accelerated Programme					DC members had no objection but requested that an indoor heated pool be provided in the district.

District : North

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
39.	North 275LS Regional Indoor Stadium Area 11A Fanling / Sheung Shui	1,212.03 (Note 2)	<ul style="list-style-type: none"> ✧ 1 Multi-purpose arena (capacity : 5,000) ✧ 1 Ancillary hall ✧ 1 Restaurant ✧ Ancillary facilities ✧ Sitting-out area ✧ Landscaped area 	2001/2002	2004/2005	Not included in the Accelerated Programme				The recent consultancy study on requirements for major new sports and recreation venues advised against developing a regional indoor stadium in North District.	One of the 27 capital works projects recommended by respective DCs for early implementation. DC members strongly requested the Government to accord priority to this project.
40. AP	North 071LS Local Open Space Area 28 Fanling / Sheung Shui	15.84 (Note 2) 40.00 (Note 3)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ 1 Store room ✧ 1 5-a-side soccer pitch ✧ 1 Basket ball court ✧ 1 Children's play area ✧ Sitting-out area 	2004/2005	2005/2006	2005/2006	Information not provided	Dec 2005	mid 2007	Site not available until 2005. Further advancement not recommended.	No other comment.
41.	North 171LS Indoor Recreation Centre Area 28A Fanling / Sheung Shui	167.45 (Note 2)	<ul style="list-style-type: none"> ✧ 2 Basketball courts / 2 volleyball courts / 8 badminton courts / 8 table-tennis tables ✧ 3 Squash courts ✧ 1 Fitness training room ✧ 1 Activity / dance room ✧ Ancillary facilities 	2005/2006	2007/2008	Not included in the Accelerated Programme					No other comment.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
42. AP	North 076LS (374RO) Local Open Space Areas 18 and 21 Fanling / Sheung Shui	31.68 (Note 2) 35.00 (Note 3)	<ul style="list-style-type: none"> ✧ 1 Gateball court ✧ 4 Tennis courts ✧ Landscaped area ✧ 1 7-a-side soccer pitch ✧ Sitting-out area 	2003/2004	2004/2005	2002/2003	Information not provided	Oct 2002 Jul 2002 (Note 5)	mid 2004 early 2004 (Note 5)		See LC Paper No. CB(2) 1216/00-01(02)
43.	North 089LS District Open Space Area 17 Fanling / Sheung Shui	32.58 (Note 2)	<ul style="list-style-type: none"> ✧ Sitting-out area ✧ Landscaped area 	2005/2006	2006/2007	Not included in the Accelerated Programme					No other comment.
44. AP	North 138LS District Open Space Area 37 Fanling / Sheung Shui	37.11 (Note 2) 69.00 (Note 3)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ Sitting-out area 	2005/2006	2006/2007	2003/2004	Information not provided	Mar 2005	late 2007	Resumption of private lots involved. Works start date deferred from 2003/04 to 2004/05.	No other comment.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
45.	North 201LS District Open Space Areas 47 and 48 Fanling / Sheung Shui	35.30 (Note 2)	✧ Sitting-out area ✧ Landscaped area	2005/2006	2006/2007	Not included in the Accelerated Programme					No other comment.
46. AP	North 085LS Local Open Space Area 20 Fanling / Sheung Shui (the Existing Luen Wo Hui Market Site)	23.53 (Note 2) 24.00 (Note 3)	✧ Landscaped area ✧ Children's play area ✧ Sitting-out area	2004/2005	2005/2006	2005/2006	Information not provided	Dec 2005	mid 2007	Site not available until 2005. Further advancement not practicable.	No other comment.
47.	North 202LS District Open Space Area 27D Fanling / Sheung Shui	22.63 (Note 2)	✧ Sitting-out area ✧ Landscaped area	2004/2005	2005/2006	Not included in the Accelerated Programme					No other comment.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
48.	North 086LS Local Open Space Area 25 Fanling / Sheung Shui	21.72 (Note 2)	<ul style="list-style-type: none"> ✧ 1 5-a-side soccer pitch ✧ 1 Basketball court ✧ 1 Volleyball court ✧ Sitting-out area ✧ Landscaped area 	2005/2006	2006/2007	Not included in the Accelerated Programme					No other comment.
49. AP	North 137LS District Open Space Area 39 Fanling / Sheung Shui	18.10 (Note 2) 45.00 (Note 3)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ 1 7-a-side soccer pitch ✧ 1 Children's play area ✧ Sitting-out area 	2005/2006	2006/2007	2004/2005	Information not provided	Oct 2004	early 2006	To tie in with the development of adjacent area. Further advancement not recommended.	No other comment.
50.	North 204LS District Open Space Area 4 (Remainder) Fanling / Sheung Shui	28.06 (Note 2)	<ul style="list-style-type: none"> ✧ Sitting-out area ✧ Landscaped area 	2005/2006	2006/2007	Not included in the Accelerated Programme					No other comment.
51.	North 007CE Civic Centre for North District	633.62 (Note 2)	<ul style="list-style-type: none"> ✧ Multi-purpose auditorium ✧ 1 Exhibition gallery ✧ 1 Music studio ✧ 1 Dance room ✧ 1 Lecture room ✧ 1 Restaurant ✧ Ancillary facilities 	2006/2007	2009/2010	Not included in the Accelerated Programme					No other comment.

District : Sai Kung

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
52.	Sai Kung 323LS Landfill Site in Tseung Kwan O	176.60 (Note 1) 91.34 (Note 2)	<ul style="list-style-type: none"> ✧ 4 Grass soccer cum rugby pitches ✧ 1 Baseball cum cricket pitch ✧ Model car racing circuit ✧ Ancillary facilities 	2002/2003	2003/2004	Not included in the Accelerated Programme					See LC Paper No. CB(2) 1216/00-01(02)
53. # AP	Sai Kung 027MF Tseung Kwan O Complex	588.36 (Note 2) 370.00 [for LCS facilities only (total estimated project cost pending other uses being finalised)] (Note 3)	<u>Indoor Recreation Centre</u> <ul style="list-style-type: none"> ✧ 1 Handball court / 3 basketball courts / 3 volleyball courts / 12 badminton courts ✧ 1 Fitness training room ✧ 3 Activity / Dance rooms ✧ 1 Children's play area <u>Market</u> <ul style="list-style-type: none"> ✧ 1 Refreshment kiosk ✧ 64 Large stalls ✧ 108 Small stalls ✧ 1 Newspaper kiosk ✧ Ancillary facilities ✧ District sub-office 	2002/2003	2005/2006	2004/2005	Information not provided	Nov 2004	mid 2007	Joint users project with plot ratio problem. Further advancement not recommended.	<p>One of the 27 capital works projects recommended by respective DCs for early implementation.</p> <p>DC members considered that the department should not be influenced by FEHD and should not give up the development. Instead, early implementation of the project was recommended.</p>

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
54. AP	Sai Kung 305LS Improvement to the Jockey Club Wong Shek Water Sports Centre	36.21 (Note 2) 30.00 (Note 3)	<i>Improvement works to</i> - ✧ Jetty ✧ Observation tower ✧ Sea wall ✧ 3 Ramps ✧ Boat shed ✧ Emergency vehicular access	2003/2004	2004/2005	2003/2004	Information not provided	Mar 2004	late 2005	Works agent for the project and EIAO issue need to be resolved. Further advancement is not recommended.	See LC Paper No. CB(2) 1216/00-01(02)
55. AP	Sai Kung 298LS Sportsground, Town Park and Indoor Recreation Centre in Area 45 Tseung Kwan O (Phase II - Town Park and IRC)	1,100.23 (Note 2) 450.00 <i>[for Phase I - Sports Ground & adjoining open space]</i> (Note 3) 595.00 <i>[for Phase II - Town Park and IRC]</i> (Note 3)	Phase I : Sports Ground ✧ Althetic facilities ✧ Spectator stand Phase II : Town park ✧ Landscaped area ✧ Service building ✧ Chinese theme garden ✧ 1 7-a- side soccer pitch ✧ 2 Basket ball courts in park ✧ Children's play area ✧ Sitting-out area Phase II : Indoor Recreation Centre ✧ Office ✧ 2 Basketball courts / 2 volleyball courts / 8 badminton courts ✧ 1 Fitness training room ✧ 1 Activity / dance room	2005/2006	2007/2008	<i>[for Phase I]</i> 2003/2004	<i>[for Phase I]</i> Information not provided	<i>[for Phase I]</i> Dec 2003	<i>[for Phase I]</i> mid 2006		See LC Paper No. CB(2) 1216/00-01(02)
						<i>[for Phase II]</i> 2006/2007	<i>[for Phase II]</i> Information not provided	<i>[for Phase II]</i> Oct 2006 Jun 2005 (Note5)	<i>[for Phase II]</i> mid 2009 late 2007 (Note5)		

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
56.	Sai Kung 008CE Civic Centre For Sai Kung District Area 66 Tseung Kwan O	633.62 (Note 2)	<ul style="list-style-type: none"> ✧ Multi-purpose auditorium ✧ 1 Dance / music studio ✧ 1 Lecture room ✧ 1 Exhibition gallery ✧ 1 Restaurant ✧ Ancillary facilities 	2006/2007	2009/2010	Not included in the Accelerated Programme					No other comment.
57.	Sai Kung 306LS Indoor Recreation Centre in Area 4 Sai Kung	169.27 (Note 2)	<ul style="list-style-type: none"> ✧ 2 basket ball courts / 2 volley ball courts / 8 badminton courts ✧ 1 Fitness room ✧ 1 Activities / dance room ✧ Office 	2005/2006	2007/2008	Not included in the Accelerated Programme				The site will be taken over by Highways Department as temporary works area for construction of road in the adjacent areas. The projected population of Sai Kung does not support the early implementation of this project.	One of the 27 capital works projects recommended by respective DCs for early implementation. Some DC members considered that as there was no indoor recreation centre in Sai Kung, the department should speed up the construction. Urged to proceed with priority.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
58. AP	Sai Kung 311LS District Open Space Area 40A Tseung Kwan O	54.22 (Note 2) 69.00 (Note 3)	<ul style="list-style-type: none"> ✧ Service building ✧ 1 7-a-side soccer pitch (artificial turf) ✧ Children's play area ✧ Sitting-out-area ✧ Landscaped area ✧ Jogging trail 	2003/2004	2004/2005	2005/2006	Information not provided	Mar 2006 Jun 2004 (Note 5)	late 2007 late 2005 (Note 5)		Some DC members proposed the department should discuss with the MTR Corporation on the possibility of providing a temporary open space before returning the site to the Government.
59.	Sai Kung 233LS District Open Space in Area 37 Tseung Kwan O	34.03 (Note 2)	<ul style="list-style-type: none"> ✧ 1 7-a-side soccer pitch ✧ 1 Basketball court ✧ Sitting-out area ✧ Landscaped area 	2005/2006	2006/2007	Not included in the Accelerated Programme					Some DC members proposed the department should discuss with the MTR Corporation on the possibility of providing a temporary open space before returning the site to the Government.

District : Sha Tin

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
60. AP	Sha Tin 301LS Ma On Shan Sportsground (Phase II)	57.03 (Note 2) 111.00 (Note 3)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ Sitting-out area ✧ Refreshment kiosk ✧ Ancillary facilities ✧ 6 Tennis courts ✧ 2 Tennis training courts ✧ 1 7-a-side soccer pitch ✧ 2 Basketball cum volleyball courts ✧ 2 Gateball courts 	2001/2002	2003/2004	2002/2003	Information not provided	Oct 2002	late 2004		See LC Paper No. CB(2) 1216/00-01(02)
61.	Sha Tin 013LS Indoor Recreation Centre Area 24D Sha Tin	152.07 (Note 2)	<ul style="list-style-type: none"> ✧ 2 Indoor tennis courts / 2 basketball courts / 2 volleyball courts ✧ 2 Activity / dance rooms ✧ 8 Badminton courts ✧ 1 Children's play room ✧ 1 Fitness training room ✧ 1 Handball court ✧ Ancillary facilities 	2001/2002	2003/2004	Not included in the Accelerated Programme					No comment.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
62. AP	Sha Tin 212LS District Open Space Area 90 Ma On Shan	60.74 (Note 2) 50.00 (Note 3)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ Ancillary facilities ✧ 1 7-a-side soccer pitch ✧ Children's play area ✧ Sitting-out area 	2002/2003	2003/2004	2004/2005	Information not provided	May 2003	late 2004		One of the 27 capital works projects recommended by respective DCs for early implementation. Some DC members requested early implementation on.
63.	Sha Tin 011CE Expansion of Sha Tin Central Library	177.41 (Note 2)	<ul style="list-style-type: none"> ✧ 1 Adolescent library ✧ 1 Children library ✧ 1 Newspaper and periodicals section ✧ 1 Student's study room ✧ Reference library ✧ Audio-visual library ✧ Base for mobile library ✧ 1 Adolescent library ✧ 1 Children library ✧ 1 Newspaper and periodicals section ✧ 1 Student's study room ✧ Reference library ✧ Audio-visual library ✧ Base for mobile library 	2001/2002	2003/2004	Not included in the Accelerated Programme					DC members had no comment.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
64.	Sha Tin 046LS Local Open Space Area 4C Sha Tin	20.18 (Note 2)	<ul style="list-style-type: none"> ✧ Tai chi area ✧ Sitting-out area ✧ Landscaped area 	2004/2005	2005/2006	Not included in the Accelerated Programme					No comment.
65.	Sha Tin 234LS Local Open Space Area 75 Ma On Shan	16.80 (Note 2)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ Children's play area ✧ 1 5-a-side soccer pitch ✧ Sitting-out area ✧ Tai Chi Area 	2001/2002	2002/2003	Not included in the Accelerated Programme					A few DC members considered that the department should first proceed with site formation for passive recreational purpose.
66. AP	Sha Tin 024MF Indoor Recreation Centre-cum-Library Area 14B Sha Tin	337.27 (Note 2) 353.00 (Note 3)	<u>Indoor Recreation Centre</u> <ul style="list-style-type: none"> ✧ 4 Indoor tennis courts ✧ 2 basket ball courts/ 2 volley ball courts/ 8 badminton courts ✧ 1 hand ball court ✧ 1 Fitness training room ✧ 2 Activity / dancing rooms ✧ 1 Children's play room ✧ Ancillary facilities 	2002/2003	2003/2004	2004/2005	Information not provided	Feb 2005	Late 2007	Plot ratio problem to be resolved. May involve joint users. Further advancement not recommended.	One of the 27 capital works projects recommended by respective DCs for early implementation. Some DC members requested early implementation.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
	Sha Tin 024MF <i>(continued from previous page)</i>		<u>Library</u> <ul style="list-style-type: none"> ✧ 1 Adult library ✧ 1 Children's library ✧ 1 Quick reference section ✧ 1 Audio-visual library ✧ 1 Extension activities room ✧ 1 Newspaper and periodicals section ✧ 1 Student's study room ✧ 1 Microcomputer room ✧ Office 								
67. AP	Sha Tin 312LS (372RO) District Open Space Between Hang Hong Street and Heng On Estate Area 92 Ma On Shan	36.93 (Note 2) 23.00 (Note 3)	<ul style="list-style-type: none"> ✧ Tai chi area ✧ Children's play area ✧ Landscaped / sitting-out areas 	2003/2004	2004/2005	2002/2003	Information not provided	Oct 2002 Jul 2002 (Note 5)	mid 2004 Early 2004 (Note 5)		Of the 27 capital works projects recommended by respective DCs for early implementation. Joint development with project 301LS should be considered. Urged to proceed with priority.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
68.	Sha Tin 092LS Indoor Recreation Centre Area 103 Ma On Shan	141.66 (Note 2)	<ul style="list-style-type: none"> ◇ 2 Basketball courts / 2 volleyball courts / 8 badminton courts / 1 handball court ◇ 1 Fitness training room ◇ 2 Activity / Dance rooms ◇ 1 Children's play room ◇ 1 Committee room ◇ Office ◇ Ancillary facilities 	2003/2004	2005/2006	Not included in the Accelerated Programme					No comment.
69. AP	Sha Tin 211LS Hin Tin Public Swimming Pool Phase II Sha Tin	167.45 (Note 2) 198.00 (Note 3)	<ul style="list-style-type: none"> ◇ 1 Main pool ◇ Spectator stand ◇ Sun bath area 	2004/2005	2006/2007	2003/2004	Information not provided	Sept 2004	early 2007	Plot ratio issues need to be resolved. Works start date is deferred from 2003/04 to 2004/05.	See LC Paper No. CB(2) 1216/00-01(02)

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
70. AP	Sha Tin 313LS Ma On Shan Waterfront Promenade	195.52 (Note 2) 132.00 (Note 3)	<ul style="list-style-type: none"> ✧ Pedestrian walkway ✧ Landscaped area in promenade ✧ Sitting-out area 	2004/2005	2006/2007	2003/2004	Information not provided	Oct 2003	late 2005	Extensive project. Detailed design required. Further advancement not recommended.	<p>One of the 27 capital works projects recommended by respective DCs for early implementation.</p> <p>The local residents concern group has written to the Subcommittee urging for early implementation of the project. [LC Paper No. CB(2) 1255/00-01(02) and CB(2) 86/01-02(01)]</p> <p>Urged to proceed with priority.</p>
71.	Sha Tin 036LS District Open Space Area 11 Sha Tin	107.53 (Note 2)	<ul style="list-style-type: none"> ✧ 1 7-a-side football court ✧ Sitting-out area ✧ Landscaped area 	2005/2006	2006/2007	Not included in the Accelerated Programme					No comment.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
72.	Sha Tin 001SP Plant Nursery Sha Tin	21.45 (Note 2)	<i>Nursery</i> - ✧ 1 Arbours ✧ 1 Potting / soil-mixing / sterilising sheds ✧ Run-in gate / service road ✧ 1 Soil storage shed ✧ 1 Green house	2003/2004	2004/2005	Not included in the Accelerated Programme				To be deleted from PWP. As the nursing plant are now generally provided by contractors, there is no need to proceed with this project.	No objection.
73. #	Sha Tin 025MF Redevelopment of Fo Tan Cooked Food Market Shatin	157.59 (Note 2)	<u>Market</u> ✧ 39 Cooked food stalls ✧ Air-conditioned sitting area <u>Indoor recreation centre</u> ✧ 2 Basket ball courts / 2 volley ball courts / 8 badminton courts / 1 handball court ✧ 2 Activities / dance rooms ✧ 4 Squash courts ✧ 1 Committee room ✧ 1 Fitness room ✧ 1 Children's play room ✧ Ancillary facilities ✧ Landscaped area ✧ Sitting-out area	2003/2004	2005/2006	Not included in the Accelerated Programme					The department should not give up the project because of the decision of the FEHD.

*** *Projects not included into the list of 169 outstanding capital worker projects of the two ex-PMCs :*

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
*** AP	Sha Tin Renovation of the YMCA Wu Kwai Sha Youth Village	26.40 (Note 3)	✧ To replace the asbestos roof of the 42 cottages in the Wu Kwai Sha Youth Village of YMCA	information not provided	information not provided	2002/2003	Information not provided	Oct 2002	mid 2003 onwards by phases		

District : Sham Shui Po

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
74.	Sham Shui Po 456CR Lai Chi Kok Park Stage III (IGC-Phase IB)	199.50 (Note 2)	<ul style="list-style-type: none"> ✧ 110-alleyway indoor archery centre ✧ 1 20-lane tenpin bowling centre ✧ 2 Indoor tennis courts ✧ 1 Exhibition centre ✧ 1 Multi-purpose room ✧ 1 Open air roof-top golf practice ground ✧ 1 Wall climbing feature ✧ 1 Dance room ✧ 2 Children's play rooms ✧ 1 Fitness room ✧ 1 Light refreshment restaurant ✧ 10-12 Carparking spaces ✧ Ancillary facilities such as offices, reception lobby, etc. 	Information not provided	Information not provided	Not included in the Accelerated Programme					DC members enquired about the location of the site and the schedule of implementation.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
75. AP	Sham Shui Po 204CR Sham Shui Po Park Stage II	53.41 (Note 2) 71.00 (Note 3)	<ul style="list-style-type: none"> ✧ 1 Service building ✧ 1 Toilet block ✧ 1 Theme garden ✧ 1 Open lawn ✧ 1 Children's play area ✧ 1 Outdoor climbing wall ✧ 1 Jogging trail with fitness stations <p><i>Compensatory site-</i></p> <ul style="list-style-type: none"> ✧ 1 Rest garden ✧ 2 Basketball courts ✧ 1 Tai chi area ✧ 1 Children's play area ✧ 1 Multi-use lawn area 	Information not provided	Information not provided	2004/2005	Information not provided	May 2003	early 2005		The project has to tie in with the population growth in the West Kowloon Reclamation area.
76.	Sham Shui Po 399CR Improvements to Cheung Sha Wan Playground	64.55 (Note 2)	<ul style="list-style-type: none"> ✧ To upgrade children's play equipment and toilets / changing rooms ✧ 1 New toddler's play area ✧ 1 SAO and 1 rainshelter / shade area ✧ Conversion of skating rink to roller skating cum skate board rink 	Information not provided	Information not provided	Not included in the Accelerated Programme					DC members expressed concern over whether the improvement works could tie in with the development of the open space after demolition of Cheung Sha Wan Estate.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
77. #	Sham Shui Po 033CX Fuk Wing Street Complex	473.55 (Note 2)	<ul style="list-style-type: none"> ◇ 1 A/C CFC ◇ 1 RCP ◇ 1 Hawker Control Team depot ◇ 1 Leisure centre ◇ 1 Rest garden ◇ 1 Music centre ◇ 1 Carpark ◇ 1 Special child care centre ◇ 1 Elderly care centre 	Information not provided	Information not provided	Not included in the Accelerated Programme				To be deleted from PWP. There are 5 IRCs in the district which are able to meet the overall demand in the district. The Tung Chau Street Complex under planning is in a better location to provide a wide range of facilities and has been included in the Accelerated Programme.	The existing Mongkok music Centre was unable to fully meet the demand of the residents in Sham Shui Po.
78. # AP	Sham Shui Po 045CX Tung Chau Street Complex	588.00 (Note 2) 411.00 <small>[for LCS facilities only (total estimated project cost : 531.00)]</small> (Note 3)	<ul style="list-style-type: none"> ◇ 1 Store for entertainment office ◇ 1 Carpark ◇ 1 A/C market ◇ 1 Leisure centre ◇ 1 District library 	Information not provided	Information not provided	2005/2006	Information not provided	Dec 2005	late 2008	Joint users project with plot ratio problem. Further advancement not recommended.	<p>One of the 27 capital works projects recommended by respective DCs for early implementation.</p> <p>Feasibility of this project, including the plot ratio issue, was discussed by the former Urban Council. The department should take immediate action to coordinate with other departments with a view to including this project in the PWP in 2002.</p>

District : Southern

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
79.	Southern 313CR Replenishment of the Stanley Main Beach	48.39 (Note 2)	✧ Beach resanding	Information not provided	Information not provided	Not included in the Accelerated Programme					The department's views were accepted.
80. AP	Southern 307CR Recreational Development of the 'LO' site at North Ap Lei Chau Reclamation	50.00 (Note 2) 40.00 (Note 3)	✧ 1 Landscaped area ✧ 1 Seafront promenade ✧ 1 Jogging track with fitness equipment ✧ 1 Children's play area	Information not provided	Information not provided	2005/2006	Information not provided	Oct 2005	early 2007	Site availability depends on the relocation of City Bus depot. Slope problem need to be resolved. Further advancement not recommended.	The recreational purpose of the project should not be changed. The site should not be used as a permanent bus depot.
81.	Southern 126CR Leisure Centre at Wah Fu	499.65 (Note 2)	✧ 1 Multi-purpose recreation hall ✧ 1 Indoor heated leisure pool ✧ 1 Training pool ✧ 2 Multi-purpose function rooms ✧ 1 Children's play room ✧ 1 District library ✧ Rehearsal facilities	Information not provided	Information not provided	Not included in the Accelerated Programme					The Department should strive to implement this project.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
82.	Southern 128CR Recreational Development at Wong Chuk Hang	150.62 (Note 2)	<ul style="list-style-type: none"> ✧ a theme park with landscaped garden ✧ pet bird's corner ✧ flora education corner ✧ lawn area & children's play area ✧ an archery range cum gateball court ✧ A service building ✧ Parking spaces 	Information not provided	Information not provided	Not included in the Accelerated Programme					As this project involved land resumption and clearance, it was understood that the department would have difficulty.

District : Tai Po

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
83. AP	Tai Po 020LS Recreation Ground Area 33 Tai Po	54.31 (Note 2) 17.00 (Note 3) 33.00 (Note 4)	<ul style="list-style-type: none"> ✧ Spectator Stand (capacity: 500) ✧ Service building ✧ Landscaped area ✧ Ancillary facilities ✧ 1 11-a-side soccer pitch (grass) ✧ Sitting-out area ✧ Jogging trail 	2003/2004	2005/2006	2003/2004	Information not provided	Dec 2002	mid 2004		DC welcomed the department to proceed this project under minor works project
84.	Tai Po 051LS Leisure Centre Area 33 Tai Po	122.20 (Note 2)	<ul style="list-style-type: none"> ✧ 2 Basketball courts / 2 volleyball courts / 8 badminton courts / 8 table tennis tables ✧ 1 Fitness training room ✧ 1 Activity / dancing room ✧ 3 Squash courts ✧ 7 Tennis courts (outdoor) ✧ 1 7-a-side soccer pitch (outdoor) ✧ 1 Handball court ✧ Sitting-out area 	2004/2005	2006/2007	Not included in the Accelerated Programme					DC members had no comments.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
85. AP	Tai Po 324LS Golf Course in Shuen Wan Landfill Tai Po	212.45 (Note 1) 134.99 (Note2) 133.28 <small>[108.89-HKJC, 24.39-Govt]</small> (Note3)	<ul style="list-style-type: none"> ✧ 1 9-hole courses ✧ 1 Golf driving range 	2002/2003	2003/2004	2003/2004	Information not provided	Dec 2003	late 2004	Careful planning and special design is required for development over ex-landfill site. Further advancement not recommended.	See LC Paper No. CB(2) 1216/00-01(02)
86.	Tai Po 009CE Tai Po New Civic Centre and Central Library	769.40 (Note 2)	<ul style="list-style-type: none"> ✧ Multi-purpose auditorium ✧ 1 Studio theatre ✧ Exhibition gallery ✧ 1 Dancing room ✧ 1 Music studio ✧ 1 Lecture room ✧ 4 Music practice rooms ✧ 1 Music centre ✧ Rehearsal facilities for performance groups ✧ 1 Restaurant ✧ 1 Central library ✧ An Open-air plaza ✧ 1 Toilet block ✧ Ancillary facilities 	2002/2003	2005/2006	Not included in the Accelerated Programme				The future development of the project will depend on the outcome of the consultancy on the review of policy on provision of civic centres in Hong Kong.	<p>One of the 27 capital works projects recommended by respective DCs for early implementation.</p> <p>DC members of the Subcommittee have repeatedly requested to expedite implementation.</p> <p>DC strongly urged for early implementation.</p>

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
87.	Tai Po 025LS Ha Hang Village Playground Area 31 Tai Po	22.63 (Note 2)	<ul style="list-style-type: none"> ✧ 1 5-a-side soccer pitch ✧ 1 Basketball court ✧ 1 Volleyball court ✧ 1 Children's play area ✧ Landscaped area ✧ Sitting-out area ✧ Ancillary facilities 	2001/2002	2002/2003	Not included in the Accelerated Programme					DC members had no other comments.
88.	Tai Po 094LS Indoor Recreation Centre Area 6 Tai Po	113.15 (Note 2)	<ul style="list-style-type: none"> ✧ 2 Basketball courts / 2 volleyball courts / 8 badminton courts / 8 table-tennis tables ✧ 3 Squash courts ✧ 1 Fitness training room ✧ 1 Activity / dance room ✧ First-aid room ✧ Office ✧ Ancillary facilities 	2004/2005	2006/2007	Not included in the Accelerated Programme					DC members had no other comments.
89. AP	Tai Po 065LS Local Open Space Area 6 Tai Po	16.80 (Note 2) 25.00 (Note 3)	<ul style="list-style-type: none"> ✧ 2 Basketball courts ✧ 2 Volleyball courts ✧ Landscaped area ✧ Ancillary facilities ✧ Sitting-out area 	2001/2002	2002/2003	2005/2006	Information not provided	Jul 2004	late 2005	Geotechnical problem involved. Site boundary to be defined. Further advancement not possible.	DC members had no other comments.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
90. AP	Tai Po 030LS Football Pitch and Changing Facilities Area 5 Tai Po	46.16 (Note 2) 44.00 (Note 3)	<ul style="list-style-type: none"> ✧ Spectator stand ✧ Service building ✧ 1 11-a-side soccer pitch (artificial turf) 	2003/2004	2004/2005	2003/2004	Information not provided	Dec 2002	mid 2004		DC members had no other comments.
91. AP	Tai Po 294LS District Open Space Area 5 Tai Po	34.40 (Note 2) 34.00 (Note 3)	<ul style="list-style-type: none"> ✧ Pavilion ✧ Landscaped area ✧ Sitting-out-area 	2003/2004	2004/2005	2003/2004	Information not provided	Dec 2002	mid 2004		DC members had no other comments.
92.	Tai Po 214LS Tai Mei Tuk Water Sports Centre Extension Area 74 Tai Po	84.63 (Note 2)	<ul style="list-style-type: none"> ✧ Boat shed ✧ Maintenance workshop ✧ Service building ✧ Canoeing centre ✧ Windsurfing centre ✧ Dinghy sailing centre ✧ Office ✧ Lecture room 	2003/2004	2004/2005	Not included in the Accelerated Programme					DC members had no other comments.
93.	Tai Po 213LS Local Open Space Area 32 Tai Po	16.75 (Note 2)	<ul style="list-style-type: none"> ✧ Sitting-out area ✧ Landscaped area 	2004/2005	2005/2006	Not included in the Accelerated Programme					DC members had no other comments.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
94.	Tai Po 067LS District Open Space Area 30 Tai Po	21.72 (Note 2)	<ul style="list-style-type: none"> ✧ Children's play area ✧ Sitting-out area ✧ Landscaped area 	2005/2006	2006/2007	Not included in the Accelerated Programme					DC members had no other comments.

District : Tsuen Wan

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
95.	Tsuen Wan 174LS Additional Open Space to Tsuen Wan Town Hall	32.59 (Note 2)	<ul style="list-style-type: none"> ✧ Sitting-out area ✧ Landscaped area ✧ Multi-purposes activity area ✧ Ancillary facilities 	2001/2002	2002/2003	Not included in the Accelerated Programme					See LC Paper No. CB(2) 1216/00-01(02)
96.	Tsuen Wan 276LS Ecological Park (Tso Kung Tam Valley Tsuen Wan)	274.27 (Note 2)	<ul style="list-style-type: none"> ✧ Reptile / amphibian house ✧ World of insect ✧ Orchid house ✧ Bird sanctuary ✧ Wildlife sanctuary ✧ Forest walk ✧ Administration building ✧ Ancillary facilities 	2003/2004	2005/2006	Not included in the Accelerated Programme				The original scope of the project needs to be reviewed. Site clearance and land resumption are required.	One of the 27 capital works projects recommended by respective DCs for early implementation. DC members generally held the view that the project should proceed with priority.
97.	Tsuen Wan 252LS District Open Space and Indoor Recreation Centre Area 25 Tsuen Wan	235.35 (Note 2)	<ul style="list-style-type: none"> ✧ 8 badminton courts / 2 basketball courts / 2 volleyball courts ✧ Multi-purpose room ✧ Fitness training room ✧ Dancing room 	2005/2006	2007/2008	Not included in the Accelerated Programme					No other comment.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
	Tsuen Wan 252LS <i>(continued from previous page)</i>		<ul style="list-style-type: none"> ✧ Table tennis room ✧ Children's play room ✧ Children's play area ✧ Reading room ✧ Bowling Centre ✧ Cafeteria ✧ Service building ✧ Landscaped area ✧ Sitting-out area ✧ Ancillary facilities 								
98.	Tsuen Wan 243LS District Open Space Area 2 Tsuen Wan	135.78 (Note 2)	<ul style="list-style-type: none"> ✧ Fitness / walk trail ✧ Children's play area ✧ Sitting-out area ✧ Landscaped area ✧ Theme garden ✧ Service building ✧ Ancillary facilities 	2004/2005	2005/2006	Not included in the Accelerated Programme					DC members urged the Government to address the shortage of recreational facilities in the district.
99.	Tsuen Wan 299LS Local Open Space Sham Tseng Area 50 Tsuen Wan	25.80 (Note 2)	<ul style="list-style-type: none"> ✧ 1 Basketball / volleyball court ✧ Children's play area ✧ Sitting-out area ✧ Landscaped area ✧ Ancillary facilities 	2005/2006	2006/2007	Not included in the Accelerated Programme				The development of the project should tie in with the Sham Tseng Further Reclamation which is targeted for completion in 2008/09. The site is at present relatively remote and inaccessible.	One of the 27 capital works projects recommended by respective DCs for early implementation. DC members generally held the view that the project should proceed with priority.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
100. AP	Tsuen Wan 300LS District Open Space Area 35 Tsuen Wan - Remaining Works	101.38 (Note 2) 101.00 (Note 3)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ Ancillary facilities ✧ Promenade walk ✧ Sitting-out area 	2005/2006	2006/2007	2005/2006	Information not provided	Dec 2005	late 2007	Site not available due to reclamation works. Further advancement not recommended.	No other comment.
101. AP	Tsuen Wan 325LS District Open Space Tsuen Wan Bay Further Reclamation	119.48 (Note 2) 120.00 (Note 3)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ Ancillary facilities ✧ 1 11-a-side football court (grass) ✧ 2 basketball cum volleyball courts ✧ Children's play area ✧ Sitting-out area 	2006/2007	2007/2008	2006/2007	Information not provided	Apr 2006	early 2008	Site not available due to reclamation works. Further advancement not recommended.	No other comment.
102.	Tsuen Wan 104LS Indoor Recreation Centre Area 7 Tsuen Wan	171.98 (Note 2)	<ul style="list-style-type: none"> ✧ 8 badminton courts / 2 basketball courts / 2 volley ball courts ✧ 1 Activity / dance room ✧ 1 Fitness training room ✧ Equipment store ✧ Changing room ✧ Toilet 	2005/2006	2007/2008	Not included in the Accelerated Programme				To be deleted from PWP. The project site has been developed into the Shing Mun Valley Park. The Wai Tsuen IRC is able to meet the demand of residents.	No other comment.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
103.	Tsuen Wan 245LS District Open Space Area 3 Tsuen Wan	54.31 (Note 2)	<ul style="list-style-type: none"> ✧ 1 5-a-side soccer pitch ✧ 1 Basketball court ✧ 1 Volleyball court ✧ Children's play area ✧ Landscaped area ✧ Sitting-out area ✧ Service building 	2006/2007	2007/2008	Not included in the Accelerated Programme					No other comment.
104.	Tsuen Wan 247LS District Open Space Lo Wai Area 39 Tsuen Wan	49.78 (Note 2)	<ul style="list-style-type: none"> ✧ Water feature ✧ Children's play area ✧ Landscaped area ✧ Sitting-out area 	2006/2007	2007/2008	Not included in the Accelerated Programme					No other comment.
105. AP	Tsuen Wan 242LS Waterfront Promenade Tsuen Wan Bay Further Reclamation	90.52 (Note 2) 91.00 (Note 3)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ Ancillary facilities ✧ Promenade walk ✧ Sitting-out area 	2005/2006	2006/2007	2006/2007	Information not provided	Apr 2006	late 2007	Site not available due to reclamation works. Further advancement not recommended.	No other comment.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
106.	Tsuen Wan 314LS Improvement to the Facilities in Approach Beach	126.72 (Note 2)	<ul style="list-style-type: none"> ✧ 1 5-a-side football court ✧ Landscaped area ✧ Sitting-out area 	2004/2005	2006/2007	Not included in the Accelerated Programme				The beach has been closed for some time due to poor water quality. Existing bathing sheds have been let out and there is no pressing need for their demolition.	One of the 27 capital works projects recommended by respective DCs for early implementation. DC members generally held the view that the project should proceed with priority.

District : Tuen Mun

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
107.	Tuen Mun 042LS Recreation Ground Area 17 Tuen Mun	33.50 (Note 2)	<ul style="list-style-type: none"> ✧ 2 7-a-side soccer pitches ✧ Spectator seatings ✧ Ancillary facilities 	2002/2003	2003/2004	Not included in the Accelerated Programme				The site is located within an industrial area which is relatively inaccessible.	<p>One of the 27 capital works projects recommended by respective DCs for early implementation.</p> <p>Some DC members urged for the early implementation of the project.</p>
108. AP	Tuen Mun 107LS Indoor Recreation Centre Area 14 Tuen Mun	130.35 (Note 2) 137.00 (Note 3)	<ul style="list-style-type: none"> ✧ Children's play area ✧ Ancillary facilities ✧ 2 Basketball courts / 2 volleyball courts / 8 badminton courts ✧ 1 Fitness training room ✧ 2 Activity / dance rooms 	2003/2004	2005/2006	2006/2007	Information not provided	Oct 2006	mid 2009	Project with plot ratio problem.	<p>One of the 27 capital works projects recommended by respective DCs for early implementation.</p> <p>DC members considered that the departments concerned should expedite planning for this project.</p>
109. AP	Tuen Mun 308LS Open Space in Area 14 Tuen Mun	35.93 (Note 2) 27.50 (Note 3)	<ul style="list-style-type: none"> ✧ Sitting-out area ✧ Theme garden ✧ Children's play area ✧ Tai chi area 	2003/2004	2004/2005	2002/2003	Information not provided	Oct 2002	mid 2004		See LC Paper No. CB(2) 1216/00-01(02)

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
110. AP	Tuen Mun 315LS Improvements to Butterfly Beach Area 44 Tuen Mun	47.07 (Note 2) 47.00 (Note 3)	<ul style="list-style-type: none"> ✧ First aid room ✧ Changing / toilet facilities ✧ Open shower area ✧ Catamaran store ✧ Beach office ✧ Renovation of existing beach building 	2003/2004	2004/2005	2005/2006	Information not provided	Dec 2004	late 2006	Scope under review. Further advancement not recommended.	No special comments.
111.	Tuen Mun 132LS District Open Space Area 16 Tuen Mun	35.93 (Note 2)	<ul style="list-style-type: none"> ✧ Promenade walk ✧ Sitting-out area ✧ Landscaped area ✧ 1 Viewing platform 	2004/2005	2005/2006	Not included in the Accelerated Programme					No special comments.
112. AP	Tuen Mun 154LS District Open Space Area 18 Tuen Mun	56.12 (Note 2) 61.00 (Note 3)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ Promenade walk ✧ Sitting-out area 	2005/2006	2006/2007	2003/2004	Information not provided	Feb 2003	late 2004		DC members agreed that there was a need to implement this project.
113. AP	Tuen Mun 326LS Local Open Space Area 52 Tuen Mun	16.38 (Note 2) 17.00 (Note 3)	<ul style="list-style-type: none"> ✧ 1 Basketball court ✧ Landscaped area ✧ 1 5-a-side soccer pitch 	2005/2006	2006/2007	2003/2004	Information not provided	Dec 2003	early 2005	Site boundary to be defined. Land resumption involved. Further advancement not recommended.	<p>One of the 27 capital works projects recommended by respective DCs for early implementation.</p> <p>The Government should implement the project as soon as possible.</p>

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
114. AP	Tuen Mun 260LS Local Open Space Area 16 Tuen Mun	60.20 (Note 2) 61.00 (Note 3)	<ul style="list-style-type: none"> ✧ Sitting-out area ✧ Landscaped area ✧ 1 5-a-side soccer pitch 	2004/2005	2005/2006	2005/2006	Information not provided	Jul 2004	early 2006	Site not available until 2004. Further advancement not possible.	DC members agreed that there was a need to implement this project.
115.	Tuen Mun 135LS Recreational Facilities in Green Belt Areas Tuen Mun Phases I & II	24.62 (Note 2)	<ul style="list-style-type: none"> ✧ Fitness trail ✧ Sitting-out area 	2005/2006	2006/2007	Not included in the Accelerated Programme					No special comments.
116. AP	Tuen Mun 040LS Swimming Pool Complex Area 1 Tuen Mun (Part of Hing Tin Temporary Housing Area)	271.55 (Note 2) 275.00 (Note 3)	<ul style="list-style-type: none"> ✧ 1 District library ✧ standard pool ✧ Leisure pool ✧ Training pool ✧ Teaching pool ✧ Changing / shower room ✧ First-aid room ✧ Service building 	2004/2005	2006/2007	2004/2005	Information not provided	Oct 2004	mid 2007	Site boundary not yet defined. Land allocation and plot ratio issue to be resolved. Further advancement not recommended.	<p>One of the 27 capital works projects recommended by respective DCs for early implementation.</p> <p>DC members generally considered that the department should upgrade this project to proceed with priority, and the department to consider including a library.</p>

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
117.	Tuen Mun 302LS Hung Lau Park (former Castle Peak Farm)	85.81 (Note 2)	<ul style="list-style-type: none"> ◇ Open-air plaza ◇ 1 Classical Chinese Garden ◇ Service Building ◇ Ancillary facilities 	2005/2006	2006/2007	Not included in the Accelerated Programme				Owner's consent is required before Hung Lau could be declared as monument. Resumption of private land in the ancillary area will also be required.	One of the 27 capital works projects recommended by respective DCs for early implementation. Though land had to be resumed before the project could proceed, the Government should ensure early implementation of this project.
118.	Tuen Mun 307LS Local Open Space in Area 27 Tuen Mun	58.11 (Note 2)	<ul style="list-style-type: none"> ◇ Cycling area ◇ Sitting-out area ◇ Landscaped area ◇ Promenade area ◇ 1 Toilet block ◇ Ancillary facilities 	2006/2007	2007/2008	Not included in the Accelerated Programme					No special comments.
119.	Tuen Mun 158LS Recreational Facilities Western Extension Area Tuen Mun	51.23 (Note 2)	<ul style="list-style-type: none"> ◇ Natural trail ◇ Picnic area ◇ Sitting-out area ◇ Landscaped area ◇ Information centre 	2006/2007	2007/2008	Not included in the Accelerated Programme					No special comments.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
120. #	Tuen Mun 003MF Local Open Space, Public Toilet and RCP Area 40 Tuen Mun	17.20 (Note 2)	<ul style="list-style-type: none"> ◇ Landscaped area ◇ Refuse collection point ◇ Public toilet 	2002/2003	2003/2004	Not included in the Accelerated Programme					No special comments.

District : Wong Tai Sin

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
121.	Wong Tai Sin 116CR Ngau Chi Wan Recreation Ground	195.74 (Note 2)	<ul style="list-style-type: none"> ✧ 1 7-a-side grass soccer pitch ✧ 1 Landscaped park ✧ Ancillary facilities 	Information not provided	Information not provided	Not included in the Accelerated Programme					DC members had no objection to the department's proposal but enquired about the implementation programme.
122. AP	Wong Tai Sin 319CR DO' Development at Po Kong Village Road	338.10 (Note 2) 338.00 (Note 3)	<ul style="list-style-type: none"> ✧ Sports pitches ✧ Sitting-out area ✧ Active recreation facilities 	Information not provided	Information not provided	2004/2005	Information not provided	Dec 2004	late 2006	Geotechnical problem involved. Scale of development needs to be reviewed. Further advancement not recommended.	One of the 27 capital works projects recommended by respective DCs for early implementation. Early implementation of the project was requested.
123.	Wong Tai Sin 241CR Wang Tau Hom Garden	25.20 (Note 2)	<ul style="list-style-type: none"> ✧ A bird sanctuary garden 	Information not provided	Information not provided	Not included in the Accelerated Programme				To be deleted from PWP. Development of the site into a park would involve extensive slope stabilization works and felling of trees and primary plants. The former Provisional WTSDC gave its support when consulted in 1999 on the proposal to abandon the project.	No objection.

District : Yau Tsim Mong

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
124. AP	Yau Tsim Mong 121CR Cherry Street Park	157.71 (Note 2) 113.00 (Note 3)	◇ Park ◇ Playground ◇ Jogging track	Information not provided	Information not provided	2003/2004	Information not provided	Oct 2003	mid 2005	Integrated design to co-ordinate with the underground service is required. Further advancement not recommended.	See LC Paper No. CB(2) 1216/00-01(02)
125. AP	Yau Tsim Mong 405CR Open Space at Tai Kok Tsui Temporary Market	16.59 (Note 2) 16.50 (Note 3)	Information not provided	Information not provided	Information not provided	2005/2006	Information not provided	Apr 2005	late 2006	Site availability depends on the completion of Tai Kok Tsui Complex and the relocation of market stalls from the temporary market to the new complex. Further advancement not practicable.	No objection.
126.	Yau Tsim Mong 330CR Regional Park at West Kowloon Reclamation	information not provided (Note 2)	Information not provided	Information not provided	Information not provided	Not included in the Accelerated Programme					No objection.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
127.	Yau Tsim Mong 421CR Open Space Development in West Kowloon Reclamation at Road D10	information not provided (Note 2)	<ul style="list-style-type: none"> ✧ Basketball court ✧ Volleyball court ✧ Sitting-out area and Landscaped area ✧ Children's play area 	Information not provided	Information not provided	Not included in the Accelerated Programme					No objection.

District : Yuen Long

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
128.	Yuen Long 182LS Indoor Recreation Centre Area 17 Tin Shui Wai	205.47 (Note 2)	<ul style="list-style-type: none"> ✧ 1 Handball court / 2 basketball courts / 2 volleyball courts / 11 badminton courts ✧ 2 Activity / dance rooms ✧ 1 Fitness training room ✧ 1 Children's play room ✧ Ancillary facilities 	2001/2002	2003/2004	Not included in the Accelerated Programme					See LC Paper No. CB(2) 1216/00-01(02)
129. AP	Yuen Long 183LS Open Space Area 15 Tin Shui Wai	53.34 (Note 2) 57.00 (Note 3)	<ul style="list-style-type: none"> ✧ 1 Basketball court ✧ 1 Volleyball court ✧ Children's play area ✧ Sitting-out area ✧ Theme garden 	2002/2003	2003/2004	2003/2004	Information not provided	Dec 2002	mid 2004		No special comments.
130. AP	Yuen Long 069LS Tin Shui Wai Public Library cum Indoor Recreation Centre	381.08 (Note 2) 381.00 (Note 3)	<u>Indoor Recreation Centre</u> <ul style="list-style-type: none"> ✧ 2 Basketball courts / 2 volleyball courts / 8 badminton courts ✧ 1 Activity room ✧ 1 Dancing room ✧ 1 Children's play room ✧ 1 Fitness training room ✧ Ancillary facilities <u>Library</u>	2004/2005	2006/2007	2005/2006	Information not provided	Aug 2005	late 2007	Joint users project with plot ratio problem. To tie in with development in adjacent areas. Further advancement not recommended.	See LC Paper No. CB(2) 1216/00-01(02)

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
131. AP	Yuen Long 096LS Indoor Recreation Centre, Public Library and office Accommodation Area 3 Yuen Long	303.23 (Note 2) 303.00 (Note 3)	<u>Indoor Recreation Centre</u> <ul style="list-style-type: none"> ✧ District sub-office ✧ 1 Handball court / 2 basketball courts / 2 volleyball courts / 8 badminton courts ✧ 2 Activity / dance rooms ✧ 1 Fitness training room ✧ 1 Children's play room ✧ Ancillary facilities <u>Library</u>	2004/2005	2006/2007	2004/2005	Information not provided	Dec 2004	mid 2007	Joint users project with plot ratio problem. Further advancement not recommended.	One of the 27 capital works projects recommended by respective DCs for early implementation. DC members generally considered that the project should proceed with priority.
132.	Yuen Long 162LS Local Open Space Kat Hing Wai Kam Tin	15.84 (Note 2)	<ul style="list-style-type: none"> ✧ 1 5-a-side soccer pitch ✧ Children's play area ✧ Sitting-out area ✧ Landscaped area 	2004/2005	2005/2006	Not included in the Accelerated Programme				Pending a consensus amongst local villagers on the use of the subject land, the project would be considered for implementation as a minor building works item.	One of the 27 capital works projects recommended by respective DCs for early implementation. Some DC members urged for early implementation of the project.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
133.	Yuen Long 317LS Re-Development of Yuen Long Stadium (Phase I)	92.33 (Note 2)	<ul style="list-style-type: none"> ✧ Covered spectator stand ✧ Upgrading of floodlights ✧ Electronic scoreboard ✧ Admission facilities ✧ Changing / toilet facilities ✧ Office ✧ Ancillary facilities 	2003/2004	2004/2005	Not included in the Accelerated Programme				To be deleted from PWP. The existing facilities are able to cope with demand. No pressing need to proceed with this redevelopment project. LCSD will renovate and improve the existing facilities by phases as minor works in light of the actual demand.	Some DC members considered that the facilities of Yuen Long Stadium should be improved by phases.
134. AP	Yuen Long 320LS Local Open Space Areas 25, 25A, 25B, Tin Shui Wai	47.07 (Note 2) 66.00 (Note 3)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ Sitting-out area ✧ Children play area 	2003/2004	2004/2005	2004/2005	Information not provided	Jul 2003	early 2005		No special comments.
135.	Yuen Long 159LS Indoor Recreation Centre Area 12 Yuen Long	167.45 (Note 2)	<ul style="list-style-type: none"> ✧ 2 Basketball courts / 2 volleyball courts / 8 badminton courts ✧ 1 Fitness training room ✧ 1 Activity / dance room ✧ Ancillary facilities 	2006/2007	2008/2009	Not included in the Accelerated Programme				There are three IRCs in Yuen Long and Tin Shui Wai. The utilization rate of the existing two IRCs in Yuen Long is low. The site is not yet available for development.	One of the 27 capital works projects recommended by respective DCs for early implementation. DC members urged for early implementation of the project.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
136. AP	Yuen Long 177LS Local Open Space Ping Shan	22.63 (Note 2) 37.00 (Note 3)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ 1 7-a-side soccer pitch ✧ Jogging trail ✧ 1 Basketball court ✧ 1 Volleyball court ✧ Children's play area ✧ Sitting-out area 	2003/2004	2004/2005	2004/2005	Information not provided	Feb 2003	late 2004		No special comment.
137.	Yuen Long 012CE District Square Areas 33A & 29 Tin Shui Wai	238.35 (Note 2)	<ul style="list-style-type: none"> ✧ Office ✧ Sitting-out area ✧ Landscaped area 	2004/2005	2006/2007	Not included in the Accelerated Programme					No special comment.
138.	Yuen Long 187LS Swimming Pool Complex Kam Tin	123.10 (Note 2)	<ul style="list-style-type: none"> ✧ 1 Leisure pool ✧ First-aid room ✧ Changing / shower room ✧ Toilet ✧ Ancillary facilities 	2006/2007	2008/2009	Not included in the Accelerated Programme					No special comment.
139.	Yuen Long 319LS Leisure Centre Area 101 Tin Shui Wai	190.08 (Note 2)	<ul style="list-style-type: none"> ✧ Ten-pin bowling alleys ✧ 1 Multi-purpose arena ✧ Indoor bowling green ✧ Activity room ✧ Dance room 	2005/2006	2007/2008	Not included in the Accelerated Programme				Site boundary has not been confirmed. Implementation of the project would depend on the pace of population intake and utilization of the existing IRCs in the district.	One of the 27 capital works projects recommended by respective DCs for early implementation. DC members considered that the project should be upgraded.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
	Yuen Long 319LS <i>(continued from previous page)</i>		<ul style="list-style-type: none"> ✧ Children's play room ✧ Cafeteria ✧ Ancillary facilities ✧ Children's play area 								
140.	Yuen Long 316LS District Open Space Area 107 Tin Shui Wai	203.67 (Note 2)	<ul style="list-style-type: none"> ✧ Service building ✧ Ancillary facilities ✧ Theme garden ✧ Landscaped / sitting-out area ✧ Entrance plaza ✧ Children's play area ✧ Park toilet ✧ Refreshment kiosk ✧ Management office ✧ 1 Multi-purpose ball court (grass) ✧ 2 Lawn bowl courts (artificial turf) ✧ 2 Basket cum volley ball courts ✧ Jogging trail 	2004/2005	2006/2007	Not included in the Accelerated Programme				Some DC members suggested that the department should consider incorporating a swimming pool complex.	
141.	Yuen Long 188LS Indoor Recreation Centre Kam Tin	167.45 (Note 2)	<ul style="list-style-type: none"> ✧ 1 Basket ball court / 1 volley ball court / 4 badminton courts ✧ 1 Fitness training room ✧ 1 Activity / dance room ✧ Ancillary facilities 	2005/2006	2007/2008	Not included in the Accelerated Programme				No special comment.	

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
142.	Yuen Long 178LS Local Open Space Hung Shui Kiu Phase I	19.92 (Note 2)	<ul style="list-style-type: none"> ✧ 1 7-a-side soccer pitch ✧ Landscaped area ✧ Sitting-out area 	2004/2005	2005/2006	Not included in the Accelerated Programme					No special comment.
143.	Yuen Long 005LS Sports Complex and District Open Space Area 12 Yuen Long	176.51 (Note 2)	<ul style="list-style-type: none"> ✧ 1 11-a-side soccer pitch (grass) ✧ Athletic facilities ✧ Covered spectator stand ✧ 4 Tennis courts ✧ Service building 	2005/2006	2007/2008	Not included in the Accelerated Programme					No special comment.
144. AP	Yuen Long 318LS Local Open Space Kau Hui Yuen Long	33.50 (Note 2) 34.00 (Note 3)	<ul style="list-style-type: none"> ✧ Rest garden ✧ Landscaped area ✧ Sitting-out area ✧ 2 Children's play areas ✧ 1 Tai Chi area ✧ 1 Basketball court 	2004/2005	2005/2006	2005/2006	Information not provided	Jul 2004	late 2005	Site not available until 2004. Site boundary to be defined. Further advancement not possible.	One of the 27 capital works projects recommended by respective DCs for early implementation. DC members urged for early implementation of the project.
145.	Yuen Long 179LS Hung Shui Kiu Town Square	16.30 (Note 2)	<ul style="list-style-type: none"> ✧ Landscaped area ✧ Children's play area ✧ Sitting-out area 	2005/2006	2006/2007	Not included in the Accelerated Programme					No special comment.

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
146.	Yuen Long 259LS Local Open Space Hung Shui Kiu Phase II	28.97 (Note 2)	<ul style="list-style-type: none"> ✧ Children's play area ✧ Sitting-out area ✧ Landscaped area 	2005/2006	2006/2007	Not included in the Accelerated Programme					No special comment.
147.#	Yuen Long 001MF Hung Shui Kiu Complex	374.05 (Note 2)	<u>Market</u> <ul style="list-style-type: none"> ✧ 21 Meat stalls ✧ 30 Fish stalls ✧ 9 Poultry stalls ✧ 6 Frozen meat stalls ✧ 6 Siu Mei / Lo Mei stalls ✧ 152 Small stalls <u>Indoor recreation centre</u> <ul style="list-style-type: none"> ✧ 2 Basketball courts / 2 volleyball courts / 8 badminton courts ✧ 1 Fitness room ✧ 1 Activity / dance room ✧ 1 Children's play room ✧ Ancillary facilities 	2003/2004	2005/2006	Not included in the Accelerated Programme					No special comment.

*** Projects not included into the list of 169 outstanding capital worker projects of the two ex-PMCs :**

Item No.	District/ Project	Project Cost (\$M)	Proposed Facilities	Estimated project commencement / completion date approved by the former PUC/ProRC <i>[FCRI(1999-2000)17 for the Finance Committee meeting in December 1999]</i>		Estimated work plan proposed by LCSD under the Accelerated Programme <i>[LC Paper No. CB(2) 55/01-02(02) for the meeting on 16.10.2001]</i>		Revised project commencement / completion date under the further/advanced Accelerated Programme proposed by LCSD <i>[LC Paper No. CB(2) 353/01-02(02) for the meeting on 15.11.2001]</i>		Reasons for not recommending advancing the project by the Administration (if applicable) <i>[LC Paper Nos. CB(2) 55/01-02(02) and CB(2) 353/01-02(02)]</i>	Remarks (Views of District Councils /residents' organisations, etc.)
				Commencement	Completion date	Commencement	Completion date	Commencement	Completion date		
*** AP	Territory-wide Renovation for Libraries	280.50	✧ To bring the facilities in 16 libraries which were built more than ten years ago to current day standard	Information not provided	Information not provided	2004/2005	Information not provided	Mar 2004 onwards by phases	mid 2005 onwards by phases	Pending outcome of a policy review on the management of libraries. Further advancement not recommended.	

Joint projects with FEH and LCS facilities

Note 1 - estimated project cost listed in the paper for the Finance Committee meeting in December 1999 [FCRI(1999-2000)17]

Note 2 - estimated project cost listed in LC Paper No. CB(2) 1553/99-00 (02)

Note 3 - estimated project cost listed in the Accelerated Programme [LC Paper No. CB(2) 55/01-02 (02) for meeting on 16.10.2001]

Note 4 - estimated project cost listed in the further/advanced Accelerated Programme [LC Paper No. CB(2) 353/01-02 (02) for meeting on 15.11.2001]

Note 5 - proposed timetable under advanced Accelerated Programme [LC Paper No. CB(2) 798/01-02(03) for meeting on 10.1.2002]

Council Business Division 2
Legislative Council Secretariat
 1 March 2002