

NOTE FOR PUBLIC WORKS SUBCOMMITTEE OF FINANCE COMMITTEE

Year-end Report on Submissions to Public Works Subcommittee for the 2008-09 Legislative Council Session

To improve the consultation process on financial proposals for capital works projects, the Administration undertook to provide Members with an overview of capital works items planned to be upgraded to Category A during a particular Legislative Council (LegCo) session.

2. For the 2008-09 LegCo Session, we provided Members with a list of 142 potential items vide PWSCI(2008-09)16. This year-end report summarises the deviations between the actual submissions and the forecast provided in PWSCI(2008-09)16. Members are requested to note the following -

— (a) **Enclosure 1** : 130 of the 142 items shown in PWSCI(2008-09)16 were submitted to Public Works Subcommittee (PWSC) as planned. The main reasons for the remaining 12 potential items not being submitted within this LegCo session are provided.

— (b) **Enclosure 2** : Ten items not included in the forecast were submitted to PWSC.

The total number of items actually submitted to PWSC in the 2008-09 LegCo Session was therefore 140.

Enclosure 1 to PWSCI(2009-10)6

**Capital Works Items considered by PWSC in the
2008-09 LegCo Session**
(Items included in PWSCI(2008-09)16)

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
1	---	Provision for Capital Works Reserve Fund block allocations in 2009-10	Allocations approved vide PWSC(2008-09)43	3 December 2008 / 9 January 2009
2	5001BX	Landslip Preventive Measures	Approved allocation in 2008-09 increased vide PWSC(2008-09)39	7 November 2008 / 21 November 2008
3	3063GI	Joint-user complex and wholesale fish market in Area 44, Tuen Mun	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
4	3045JA	Junior police officers' married quarters in Area 44, Tuen Mun	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
5	3065KA	Customs headquarters building at Tin Chiu Street, North Point	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
6	3074LC	Redevelopment of Lo Wu Correctional Institution	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
7	3243LP	Reprovisioning of Central District Headquarters and Central Divisional Station of the Police	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
8	3047RG	Siu Sai Wan Complex	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
9	3395RO	Ma On Shan waterfront promenade	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
10	3406RO	District open space at Po Kong Village Road, Wong Tai Sin	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
11	3242RS	Tseung Kwan O Sports Ground	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
12	3256RS	Indoor recreation centre, community hall cum library in Area 17, Tung Chung, Lantau	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
13	4127CD	Drainage improvement in Northern Hong Kong Island—Sheung Wan stormwater pumping station	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
14	4143DS	Central, Western and Wan Chai West sewerage, stage 2 phase 2B works	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
15	4215DS	Yuen Long and Kam Tin sewerage and sewage disposal—Kam Tin trunk sewerage, phase 1 and Au Tau trunk sewers	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
16	4230DS	Outlying Islands sewerage, stage 1 phase 1 part 2—Yung Shue Wan sewerage, sewage treatment works and outfall	—	Submission to PWSC was withheld as more time is required to prepare the cost estimate.
17	4234DS	Outlying Islands sewerage, stage 1 phase 2—Sok Kwu Wan sewage collection, treatment and disposal facilities	—	Submission to PWSC was withheld as more time is required to prepare the cost estimate.
18	5166DR	Restoration of Tseung Kwan O landfills—post-completion environmental monitoring work	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
19	5169DR	Restoration of Northwest New Territories landfills and Gin Drinkers Bay landfill—aftercare work	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
20	6711TH	Route 8 between Tsing Yi and Cheung Sha Wan—remaining works	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
21	6718TH	Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
22	6764TH	Retrofitting of noise barriers on Tsing Tsuen Bridge at Tsing Yi and Tsuen Wan approaches	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
23	6765TH	Retrofitting of noise barriers on Tseung Kwan O Road	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
24	7177CL	Sha Tin New Town—remaining engineering works	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
25	7343CL	Central reclamation phase III—engineering works	Approved Project Estimate increased vide PWSC(2008-09)51	15 December 2008 / 9 January 2009
26	7695CL	Remaining engineering infrastructure works for Pak Shek Kok development—stage 1	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
27	7704CL	Engineering infrastructure works for Pak Shek Kok development—stage 2A	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
28	7824TH	Ping Ha Road improvement—remaining works (Ha Tsuen Section between Tin Wah Road and Sha Chau Lei)	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
29	8053EF	1 500-place student hostel, The Chinese University of Hong Kong	Approved Project Estimate increased vide PWSC(2008-09)38	7 November 2008 / 21 November 2008
30	8052EG	Human Research Institute—phase 1, The University of Hong Kong	Approved Project Estimate increased vide PWSC(2008-09)38	7 November 2008 / 21 November 2008
31	8051MM	Prince of Wales Hospital—extension block	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
32	B418RO	District open space adjoining Sau Mau Ping public housing development	Approved Project Estimate increased vide PWSC(2008-09)37	7 November 2008 / 21 November 2008
33	3104ET	A direct subsidy scheme school (secondary-cum-primary) in Area 13, Yuen Long	Approved Project Estimate increased vide PWSC(2008-09)38	7 November 2008 / 21 November 2008

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
34	3304EP	A 24-classroom primary school at Wylie Road, Kowloon	Approved Project Estimate increased vide PWSC(2008-09)38	7 November 2008 / 21 November 2008
35	3347EP	A 24-classroom primary school at Phase 4, Shek Kip Mei Redevelopment, Sham Shui Po	Approved Project Estimate increased vide PWSC(2008-09)38	7 November 2008 / 21 November 2008
36	4332DS	Lam Tsuen Valley sewerage	Partially upgraded as 4364DS, entitled 'Lam Tsuen Valley sewerage—trunk sewers, pumping station and rising mains', vide PWSC(2008-09)40	7 November 2008 / 21 November 2008
37	4339DS	North District sewerage, stage 1 phase 2C and stage 2 phase 1	Partially upgraded as 4366DS, entitled 'Kau Lung Hang sewerage—trunk sewers, pumping station and rising mains', vide PWSC(2008-09)44	3 December 2008 / 9 January 2009
38	6746TH	Reconstruction and Improvement of Tuen Mun Road	Approved Project Estimate increased vide PWSC(2009-10)5	8 April 2009 / 24 April 2009
39	8053EG	1 800-place student residences at Lung Wah Street, Kennedy Town, The University of Hong Kong	Approved Project Estimate increased vide PWSC(2008-09)38	7 November 2008 / 21 November 2008
40	8011EL	Extension to the existing Academic Building, The Hong Kong University of Science and Technology	Approved Project Estimate increased vide PWSC(2008-09)38	7 November 2008 / 21 November 2008
41	3260RS	Swimming pool complex in Area 2, Tung Chung, Lantau	Approved Project Estimate increased vide PWSC(2008-09)38	7 November 2008 / 21 November 2008
42	3261RS	Sports centre in Area 28A, Fanling/Sheung Shui	Approved Project Estimate increased vide PWSC(2008-09)38	7 November 2008 / 21 November 2008
43	4109CD	Drainage improvement works in Shuen Wan, Tai Po	Fully upgraded vide PWSC(2008-09)42	7 November 2008 / 21 November 2008

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
44	4125DS	Tolo Harbour sewerage of unsewered areas	Partially upgraded as 4365DS, entitled 'Tolo Harbour sewerage of unsewered areas, stage 1 phase 2C', vide PWSC(2008-09)41	7 November 2008 / 21 November 2008
45	4344DS	Upgrading of Central and East Kowloon sewerage—packages 1 to 4	Partially upgraded as 4367DS, entitled 'Upgrading of Central and East Kowloon sewerage—phase 1', vide PWSC(2008-09)47	15 December 2008 / 9 January 2009
46	6162TB	Extension of footbridge network in Tsuen Wan—Footbridge A along Tai Ho Road	Approved Project Estimate increased vide PWSC(2008-09)38	7 November 2008 / 21 November 2008
47	8003QR	Hong Kong–Zhuhai–Macao Bridge—funding support for Main Bridge	Partially upgraded as 8004QR, entitled 'Hong Kong–Zhuhai–Macao Bridge—funding support for preliminary design and site investigation for the Main Bridge', vide PWSC(2008-09)62	21 January 2009 / 13 February 2009
48	7811TH	Ping Ha Road improvement—remaining works (Ha Tsuen section)	Fully upgraded vide PWSC(2008-09)48	15 December 2008 / 9 January 2009
49	7822TH	Cross Bay Link, Tseung Kwan O	Partially upgraded as 7826TH, entitled 'Cross Bay Link, Tseung Kwan O—investigation and preliminary design', vide PWSC(2008-09)49	15 December 2008 / 9 January 2009
50	7823TH	Tseung Kwan O–Lam Tin Tunnel	Partially upgraded as 7827TH, entitled 'Tseung Kwan O–Lam Tin Tunnel—investigation and preliminary design', vide PWSC(2008-09)50	15 December 2008 / 9 January 2009
51	8029EA	Redevelopment of Sheng Kung Hui St. James' Primary School at Kennedy Road, Wan Chai	Fully upgraded vide PWSC(2008-09)59	7 January 2009 / 13 February 2009

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
52	8031EA	Redevelopment of St Rose of Lima's School at Embankment Road and Duke Street, Kowloon	Fully upgraded vide PWSC(2008-09)52	15 December 2008 / 9 January 2009
53	8024EJ	Academic and administration building, City University of Hong Kong	Fully upgraded vide PWSC(2009-10)9	8 April 2009 / 24 April 2009
54	8026EK	Phase 8 development, The Hong Kong Polytechnic University	Fully upgraded vide PWSC(2008-09)73	11 February 2009 / 24 April 2009
55	8005EU	New academic block and student hostel, Lingnan University	Fully upgraded vide PWSC(2009-10)10	8 April 2009 / 24 April 2009
56	3061JA	Redevelopment of departmental quarters for Customs and Excise Department at Tsing Chau Street and Lee Kung Street, Hung Hom	Fully upgraded vide PWSC(2009-10)64	15 June 2009 / 3 July 2009
57	3049RG	Public library and indoor recreation centre in Area 3, Yuen Long	Submitted vide PWSC(2008-09)56	7 January 2009 / 13 February 2009 In view of members' concerns, the Administration withdrew the item at the FC meeting on 13 February 2009. The Administration will make a resubmission after conducting further public consultation with residents in the vicinity of the public library and indoor recreation centre.
58	3263RS	Improvement works for Mong Kok Stadium	Fully upgraded vide PWSC(2008-09)55	7 January 2009 / 24 April 2009
59	3264RS	Swimming pool complex in Area 1 (San Wai Court), Tuen Mun	Fully upgraded vide PWSC(2008-09)57	7 January 2009 / 13 February 2009
60	4348DS	North District and Tolo Harbour sewerage, sewage treatment and disposal—regional sewerage works, part 1—sewerage upgrade	Fully upgraded vide PWSC(2009-10)1	8 April 2009 / 24 April 2009

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
61	4357DS	Sewage interception scheme in Kowloon City	Fully upgraded vide PWSC (2009-10)44	3 June 2009 / 19 June 2009
62	5729CL	Disposal of contaminated sediment—dredging, management and capping of sediment disposal facility at Sha Chau	Fully upgraded vide PWSC(2008-09)65	21 January 2009 / 13 February 2009
63	5013GB	Liantang/Heung Yuen Wai Boundary Control Point and associated works	Partially upgraded as 5014GB, entitled 'Liantang/Heung Yuen Wai Boundary Control Point and associated works—investigation and preliminary design', vide PWSC(2008-09)45	3 December 2008 / 9 January 2009
64	6720TH	Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling	Partially upgraded as 6843TH, entitled 'Widening of Tolo Highway between Island House Interchange and Tai Hang', vide PWSC(2008-09)63	21 January 2009 / 13 February 2009
65	6819TH	Traffic Improvements to Tuen Mun Road Town Centre Section	Fully upgraded vide PWSC(2009-10)29	25 May 2009 / 5 June 2009
66	6834TH	Hong Kong–Zhuhai–Macao Bridge Hong Kong Boundary Crossing Facilities	Partially upgraded as 6839TH, entitled 'Hong Kong–Zhuhai–Macao Bridge Hong Kong Boundary Crossing Facilities—detailed design and site investigation', vide PWSC(2009-10)18	6 May 2009 / 22 May 2009
67	7718CL	Ma On Shan development—roads, drainage and sewerage works at Whitehead and Lok Wo Sha phase 1	Fully upgraded vide PWSC(2008-09)58	7 January 2009 / 13 February 2009

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
68	7733CL	Review studies on Hung Shui Kiu new development area—consultants' fees and site investigation	—	The Hung Shui Kiu new development area may have interface with the proposed Hong Kong–Shenzhen Airport Rail Link (ARL). The proposed ARL is being reviewed by Hong Kong and Shenzhen authorities. Submission to PWSC is postponed to the 2009-10 LegCo Session.
69	7743TH	Tsuen Wan Bypass, widening of Tsuen Wan Road between Tsuen Tsing Interchange and Kwai Tsing Interchange and associated junction improvement works	Partially upgraded as 7842TH, entitled 'Tsuen Wan Bypass, widening of Tsuen Wan Road between Tsuen Tsing Interchange and Kwai Tsing Interchange and associated junction improvement works—detailed design', vide PWSC(2009-10)4	8 April 2009 / 24 April 2009
70	7735CL	Planning and engineering study on development of Lok Ma Chau Loop—consultants' fees and site investigation	Fully upgraded vide PWSC(2009-10)2	8 April 2009 / 24 April 2009
71	8030EA	Redevelopment of Diocesan Girls' Junior School, a private independent school at Jordan Road, Kowloon	Fully upgraded vide PWSC(2008-09)66	21 January 2009 / 13 February 2009
72	8089EB	Redevelopment of Diocesan Girls' School, a direct subsidy scheme school at Jordan Road, Kowloon	Fully upgraded vide PWSC(2008-09)67	21 January 2009 / 13 February 2009
73	8049EF	Student amenity centre, The Chinese University of Hong Kong	Fully upgraded vide PWSC(2008-09)54	15 December 2008 / 9 January 2009

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
74	8052EF	Centralized general research laboratory complex (block 1) in Area 39, The Chinese University of Hong Kong	Fully upgraded vide PWSC(2009-10)7	8 April 2009 / 24 April 2009
75	8054EF	Two integrated teaching buildings, The Chinese University of Hong Kong	Fully upgraded vide PWSC(2009-10)8	8 April 2009 / 24 April 2009
76	8020EH	Baptist University Road campus development, Hong Kong Baptist University	Fully upgraded vide PWSC(2008-09)53	15 December 2008 / 9 January 2009
77	8027EK	Innovation Tower, The Hong Kong Polytechnic University	Fully upgraded vide PWSC(2009-10)39	3 June 2009 / 19 June 2009
78	8010EL	New academic building, The Hong Kong University of Science and Technology	Fully upgraded vide PWSC(2008-09)71	11 February 2009 / 24 April 2009
79	8001QR	West Island Line—funding support	Fully upgraded vide PWSC(2009-10)50	10 June 2009 / 3 July 2009
80	9237WF	Mainlaying along Fanling Highway and near She Shan Tsuen	Partially upgraded as 9338WF, entitled 'Mainlaying along Fanling Highway and near She Shan Tsuen—Stage 1', vide PWSC(2008-09)64	21 January 2009 / 13 February 2009
81	9045WS	Salt water supply for Northwest New Territories—remaining works	Fully upgraded vide PWSC(2008-09)46	3 December 2008 / 9 January 2009
82	B653TH	Road improvement works in association with the proposed re-alignment of Ngau Tau Kok Fourth Street and Fifth Street and construction of nearby footbridge links	Fully upgraded vide PWSC(2008-09)69	11 February 2009 / 24 April 2009
83	3013NB	Re-provisioning of Wo Hop Shek Crematorium	Fully upgraded vide PWSC(2008-09)61	21 January 2009 / 13 February 2009
84	3057RE	Conversion of Yau Ma Tei Theatre and Red Brick Building into a Xiqu Activity Centre	Fully upgraded vide PWSC(2008-09)60	21 January 2009 / 13 February 2009
85	3266RS	Redevelopment of Victoria Park Swimming Pool Complex	Fully upgraded vide PWSC(2009-10)37	3 June 2009 / 19 June 2009

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
86	4118CD	Drainage improvement in Northern New Territories—package B (remaining works)	—	Submission to PWSC was withheld as further consultation with Sheung Shui Rural Committee, North District Council and local villagers is required.
87	4235DS	Yuen Long and Kam Tin sewerage and sewage disposal	Partially upgraded as 4368DS, entitled 'Yuen Long South sewerage and expansion of Ha Tsuen sewage pumping station', vide PWSC(2009-10)12	22 April 2009 / 8 May 2009
88	4274DS	Yuen Long and Kam Tin sewerage, stage 3	Partially upgraded as 4370DS, entitled 'Village sewerage at Wang Chau of Yuen Long', vide PWSC(2009-10)45	3 June 2009 / 19 June 2009
89	4329DS	Upgrading of Pillar Point sewage treatment works	Fully upgraded vide PWSC(2009-10)59	15 June 2009 / 3 July 2009
90	4341DS	Harbour Area Treatment Scheme, stage 2A—construction of the sewage conveyance system and upgrading of Stonecutters Island sewage treatment works and preliminary treatment works	Partially upgraded as 4369DS, entitled 'Harbour Area Treatment Scheme, stage 2A—construction of the sewage conveyance system and advance works for upgrading of Stonecutters Island sewage treatment works', vide PWSC(2009-10)46	3 June 2009 / 19 June 2009
91	5258RS	Development of a bathing beach at Lung Mei, Tai Po	—	Submission to PWSC was withheld as more time is required to regazette the revised works under the Roads (Works, Use and Compensation) Ordinance of which the objection period ends by 28 July 2009.

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
92	6157TB	Centre Street escalator link (stage 1)	Fully upgraded vide PWSC(2009-10)30	25 May 2009 / 5 June 2009
93	6805TH	Retrofitting of noise barriers on Fanling Highway (MTR Fanling Station to Wo Hing Road)	Fully upgraded vide PWSC(2009-10)6	8 April 2009 / 24 April 2009
94	6807TH	Retrofitting of noise barriers on Fanling Highway (Po Shek Wu Road to MTR Fanling Station)	Fully upgraded vide PWSC(2009-10)6	8 April 2009 / 24 April 2009
95	7465CL	Kai Tak development—Kai Tak approach channel and Kwun Tong typhoon shelter improvement works	Partially upgraded as 7738CL, entitled 'Kai Tak development—detailed design and site investigation for Kai Tak approach channel and Kwun Tong typhoon shelter improvement works', vide PWSC(2009-10)22	6 May 2009 / 22 May 2009
96	7469CL	Kai Tak development—infrastructure at north apron area of Kai Tak Airport	Partially upgraded as 7739CL, entitled 'Kai Tak development—stage 1 infrastructure works at north apron area of Kai Tak Airport', vide PWSC(2009-10)21	6 May 2009 / 22 May 2009
97	7702CL	Kai Tak development—remaining infrastructure works for developments at the former runway	Partially upgraded as 7740CL, entitled 'Kai Tak development—detailed design and site investigation for remaining infrastructure works for developments at the former runway', vide PWSC(2009-10)22	6 May 2009 / 22 May 2009
98	7710CL	Hung Shui Kiu development, stage 2—widening of Tin Ha Road and Tan Kwai Tsuen Road	—	Submission to PWSC was withheld as further review of the road scheme is required.

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
99	7711CL	Kai Tak development—advance infrastructure works for developments at the southern part of the former runway	Partially upgraded as 7741CL, entitled 'Kai Tak development—stage 1 advance infrastructure works for developments at the southern part of the former runway', vide PWSC(2009-10)20	6 May 2009 / 22 May 2009
100	7715CL	Tseung Kwan O further development—infrastructure works at Town Centre South and Tiu Keng Leng, Tseung Kwan O	Fully upgraded vide PWSC(2009-10)28	20 May 2009 / 5 June 2009
101	7716CL	Tseung Kwan O further development—infrastructure works for Tseung Kwan O stage I landfill site	Partially upgraded as 7743CL, entitled 'Tseung Kwan O further development—infrastructure works for Tseung Kwan O stage I landfill site (phase I)', vide PWSC(2009-10)3	8 April 2009 / 24 April 2009
102	7259RS	Cycle tracks connecting North West New Territories with North East New Territories	Partially upgraded as 7271RS, entitled 'Cycle tracks connecting North West New Territories with North East New Territories—Sheung Shui to Ma On Shan section', vide PWSC(2009-10)27	20 May 2009 / 5 June 2009
103	7785TH	Trunk Road T2	Partially upgraded as 7841TH, entitled 'Trunk Road T2—investigation and design', vide PWSC(2009-10)23	7 May 2009 / 5 June 2009
104	8023EJ	Student hostel, phase 4 (700 places), City University of Hong Kong	Fully upgraded vide PWSC(2009-10)26	7 May 2009 / 5 June 2009
105	8028EK	Student hostel, phase 3, The Hong Kong Polytechnic University	Fully upgraded vide PWSC(2009-10)62	15 June 2009 / 3 July 2009

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
106	8013EL	701-place student residences, The Hong Kong University of Science and Technology	Fully upgraded vide PWSC(2009-10)25	7 May 2009 / 5 June 2009
107	3330EP	A 24-classroom primary school at the junction of Victoria Road and Pok Fu Lam Road, Pok Fu Lam	Fully upgraded vide PWSC(2009-10)42	15 June 2009 / 3 July 2009
108	3344EP	A 30-classroom primary school at development near Choi Wan Road and Jordan Valley, Kwun Tong	Fully upgraded vide PWSC(2009-10)41	15 June 2009 / 3 July 2009
109	3348EP	Renovation of ex-school premises at Sha Kok Estate, Sha Tin	–	Submission to PWSC was no longer required as the school sponsoring body has been allocated another vacant school premises so as to enable the primary school it operates to turn whole-day at an earlier date.
110	3263ES	Second secondary school at development near Choi Wan Road and Jordan Valley, Kwun Tong	Fully upgraded vide PWSC(2009-10)40	15 June 2009 / 3 July 2009
111	3012GB	Construction of a secondary boundary fence and new sections of primary boundary fence and boundary patrol road	Partially upgraded as 3015GB, entitled 'Construction of a secondary boundary fence and new sections of primary boundary fence and boundary patrol road—phase 1', vide PWSC(2009-10)31	3 June 2009 / 19 June 2009
112	3017NB	Provision of a columbarium and garden of remembrance at Kiu Tau Road, Wo Hop Shek	Fully upgraded vide PWSC(2009-10)56	15 June 2009 / 3 July 2009
113	3052RG	Lam Tin North Municipal Services Building	Fully upgraded vide PWSC(2009-10)14	22 April 2009 / 8 May 2009

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
114	3053RG	Sports centre and community hall in Area 101, Tin Shui Wai	Fully upgraded vide PWSC(2009-10)35	3 June 2009 / 19 June 2009
115	3421RO	District open space in Area 37, Tseung Kwan O	Fully upgraded vide PWSC(2009-10)33	3 June 2009 / 19 June 2009
116	3422RO	Local open space in Area 25, Fanling/Sheung Shui	Fully upgraded vide PWSC(2009-10)34	3 June 2009 / 19 June 2009
117	3245RS	Conversion of secondary pool of Lai Chi Kok Park Swimming Pool into indoor heated pool	Fully upgraded vide PWSC(2009-10)36	3 June 2009 / 19 June 2009
118	3012NT	Conversion of aqua privies into flushing toilets—phase 6	Fully upgraded vide PWSC(2009-10)47	10 June 2009 / 3 July 2009
119	4236DS	Tai Po sewage treatment works, stage 5 phase 2B	Fully upgraded vide PWSC(2009-10)19	20 May 2009 / 5 June 2009
120	4346DS	Upgrading of Tuen Mun sewerage, phase 1	Partially upgraded as 4371DS, entitled 'Sewerage in western Tuen Mun', vide PWSC (2009-10)60	15 June 2009 / 3 July 2009
121	5035CG	Greening master plan for Kowloon West	Fully upgraded vide PWSC(2009-10)15	22 April 2009 / 8 May 2009
122	5036CG	Greening master plan for Hong Kong Island	Fully upgraded vide PWSC(2009-10)15	22 April 2009 / 8 May 2009
123	5040CG	Greening master plan for Kowloon East	Fully upgraded vide PWSC(2009-10)15	22 April 2009 / 8 May 2009
124	6579TH	Central-Wan Chai Bypass and Island Eastern Corridor Link	Fully upgraded vide PWSC(2009-10)52	10 June 2009 / 3 July 2009
125	7705CL	Hang Hau Tsuen Channel at Lau Fau Shan	Fully upgraded vide PWSC(2009-10)65	15 June 2009 / 3 July 2009

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
126	7067GI	Development of Government Helipad at the Hong Kong Convention and Exhibition Centre	Fully upgraded vide PWSC(2009-10)54	10 June 2009 / 3 July 2009
127	8054EG	Centennial Campus, phase 1, The University of Hong Kong	Fully upgraded vide PWSC(2008-09)70	11 February 2009 / 24 April 2009
128	8055EG	Centennial Campus, phase 2, The University of Hong Kong	Fully upgraded vide PWSC(2008-09)70	11 February 2009 / 24 April 2009
129	8008MA	Redevelopment of Caritas Medical Centre, phase 2	–	Submission to PWSC was withheld pending the re-assessment of the financial position of the project nearer the time when the works of the main building are due to be tendered in around two years.
130	8003MQ	Refurbishment of Hong Kong Buddhist Hospital	–	Submission to PWSC was withheld as the Hospital Authority requires more time to review the cost estimate of the project.
131	9043WS	Uprating of Wan Chai salt water supply system	Fully upgraded vide PWSC(2009-10)55	10 June 2009 / 3 July 2009
132	3060JA	Construction of rank and file quarters for Immigration Department at Wo Yi Hop Road, Kwai Chung	Fully upgraded vide PWSC(2009-10)32	10 June 2009 / 3 July 2009
133	3420RO	Local open space at Chung Yee Street	–	Submission to PWSC was withheld as more time is required for District Council consultation.

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
134	3423RO	Quarry Bay Park, phase 2 stages 2 and 3	–	Submission to PWSC was withheld as more time is required to resolve the land matters involved.
135	5233DS	Sludge treatment facilities	Fully upgraded vide PWSC(2009-10)16	25 May 2009 / 5 June 2009
136	6028TC	Speed Map Panels in the New Territories	Fully upgraded vide PWSC(2009-10)48	10 June 2009 / 3 July 2009
137	7677CL	Wan Chai development phase II, engineering works	Fully upgraded vide PWSC(2009-10)53	10 June 2009 / 3 July 2009
138	8069MM	Relocation of Siu Lam Hospital to Block B of Castle Peak Hospital	Fully upgraded vide PWSC(2009-10)61	15 June 2009 / 3 July 2009
139	5045CG	District Cooling System at the Kai Tak development	Fully upgraded vide PWSC(2009-10)24	7 May 2009 / 5 June 2009
140	8071MM	Reprovisioning of Yaumatei Specialist Clinic at Queen Elizabeth Hospital	–	Submission to PWSC was withheld as more time is required to finalize the project site.
141	8001QW	Revitalisation Scheme— Conversion of Old Tai O Police Station into Tai O Heritage Hotel	Fully upgraded vide PWSC(2009-10)63	15 June 2009 / 3 July 2009
142	6055TR	West Island Line—essential public infrastructure works	Fully upgraded vide PWSC(2009-10)51	10 June 2009 / 3 July 2009

Enclosure 2 to PWSCI(2009-10)6

**Capital Works Items considered by PWSC in the
2008-09 LegCo Session**

(Items not included in PWSCI(2008-09)16)

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
1	—	Increase in approved allocations for six works-related block allocations	Approved allocations in 2009-10 increased vide PWSC(2008-09)68	11 February 2009 / 24 April 2009
2	8012EL	Institute for Advanced Study, The Hong Kong University of Science and Technology	Fully upgraded vide PWSC(2008-09)72	11 February 2009 / 24 April 2009
3	3419RO	Aldrich Bay Park	Approved Project Estimate increased vide PWSC(2009-10)11	22 April 2009 / 8 May 2009
4	9334WF	Expansion of Tai Po water treatment works and ancillary raw water and fresh water transfer facilities	Partially upgraded as 9339WF, entitled 'Expansion of Tai Po water treatment works and ancillary raw water and fresh water transfer facilities—design and site investigation', vide PWSC(2009-10)13	22 April 2009 / 8 May 2009
5	8003QR	Hong Kong–Zhuhai–Macao Bridge—funding support for Main Bridge	Fully upgraded vide PWSC(2009-10)17	6 May 2009 / 22 May 2009
6	8050EF	Extension to the existing University Library at Central Campus, The Chinese University of Hong Kong	Fully upgraded vide PWSC(2009-10)38	3 June 2009 / 19 June 2009
7	6836TH	Improvement to Sham Tseng Interchange	Fully upgraded vide PWSC(2009-10)49	10 June 2009 / 3 July 2009
8	7070CD	Yuen Long bypass floodway	Approved Project Estimate increased vide PWSC(2009-10)66	15 June 2009 / 3 July 2009
9	3051RG	Redevelopment of Kwun Tong Swimming Pool Complex and Kwun Tong Recreation Ground	Fully upgraded vide PWSC(2009-10)57	15 June 2009 / 3 July 2009

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
10	3265ES	Extension of Lai Chack Middle School at Scout Path, Kowloon	Approved Project Estimate increased vide PWSC(2009-10)43	15 June 2009 / 3 July 2009