

**Chronology of key events of the  
new Civil Aviation Department (CAD) headquarters project**

In Oct 2007, the Property Vetting Committee approved the schedule of accommodation

(Audit Report – AR para. 1.5)



In Jan 2008, the CAD obtained the Legislative Council Finance Committee's approval of \$1,997 million to construct a new CAD headquarters with net operational floor area of 22,775 m<sup>2</sup>

(AR para. 1.6)



In May 2009, the Architectural Services Department awarded a design-and-build contract for the construction of the new CAD headquarters

(AR para. 1.8)



In Jun 2012, the new CAD headquarters was handed over to the CAD


(AR para. 1.9)




In Dec 2012, with the exception of the Air Traffic Management Division, all other functional divisions were relocated to the new CAD headquarters in phases

(AR para. 1.9)


**Provision of 1,500 m<sup>2</sup> reserve space for future expansion**




**Provision of toilet/shower facilities  
in the Director-General of Civil Aviation (DG)'s office**




**Provision of rest rooms for accident investigators**



### Provision of multi-function room



**Purchase of security and electronic systems**



**Purchase of liquid crystal display (LCD) units  
under the multi-media presentation system**

