

# LegCo Joint Subcommittee to Monitor the Implementation of the West Kowloon Cultural District Project

立法會監察西九文化區計劃推行情況聯合小組委員會

立法會 CB(1)446/20-21(01)號文件

LC Paper No. CB(1)446/20-21(01)



Update on the Progress of the  
West Kowloon Cultural District Development  
西九文化區發展的進度匯報

# Responding to COVID-19 Pandemic 應對 2019 冠狀病毒病疫情

## 1. Arts Relief Scheme 2020 藝術紓困計劃 2020

- Time-limited support and relief to the arts and cultural sector  
提供有時限性的支援以紓緩文化藝術界別的壓力
- About **HK\$3 million** funding contributed by Senior Executives (10% voluntary contribution of their monthly income for one year) and WKCD Board Chairman's donation  
管理局董事局主席及高級行政團隊 (一年內自願捐獻每月一成薪酬)合共捐助約港幣**300萬元**
- **More than 360 applications received from** visual arts, cultural heritage, music, theatre, dance, xiqu, technical arts and cross-disciplinary arts disciplines  
共收到**逾360份**來自不同藝術界別的申請，包括視覺藝術、文物遺產、音樂、戲劇、舞蹈、戲曲、舞台科技藝術及跨界別藝術
- **13 projects were funded** with a ceiling of HK\$300,000 per project  
共資助**13個項目**，每個資助上限為港幣 30 萬元





# Responding to COVID-19 Pandemic

## 應對 2019 冠狀病毒病疫情

### 2. Assistance to Artistic Groups and Venue Hirers

#### 支援藝術團體及場地租用者

- Offered **maximum flexibility** to venue hirers – Reschedule and Rescope; Rate concessions and/or Refund  
為場地租用者提供**最大彈性** – 活動改期或重新規劃，就個別情況提供租金優惠及／或退款
- Presented **events and performances for online access** to help sustain the work and livelihood of performing arts practitioners  
呈獻各種不同**網上節目和表演**，協助表演藝術團體繼續演出及維持生計
- Presented **more collaborations with artists** (October and November 2020)  
呈獻**更多與藝術家的合作項目** (2020年10月及11月)



# Responding to COVID-19 Pandemic

## 應對 2019 冠狀病毒病疫情

---

### 3. Rental Concession to Tenants 租金寬減

- **Rental concession for three times (total 16 months)** to provide temporary relief to tenants  
先後三次（共**16**個月）向租戶提供租金寬減，協助租戶紓緩經營壓力

### 4. Job Creation 創造就業

- **Created 50 time-limited positions** under the second round of the Anti-Epidemic Fund (AEF) Job Creation Scheme  
參與第二輪「防疫抗疫基金」的創造職位計劃，開設**50**個有時限的職位
- **Offered eight positions (12 months)** for graduates of the Hong Kong Baptist University Externships 100 Scheme funded by the AEF  
參加由防疫抗疫基金資助的香港浸會大學 Externships 100 計劃，為畢業生提供八個為期**12** 個月的職位

# Responding to COVID-19 Pandemic

## 應對 2019 冠狀病毒病疫情


---

### 5. Impact on Construction Projects 建築工程項目的影響

- **Precautionary measures 防疫措施**
  - Introduced a health declaration system and regular body temperature checking  
引入健康申報制度及定期量度體溫
  - Enhanced cleaning and disinfection of workplace facilities  
加強清潔和消毒工作場所設施
  - Work-from-home arrangement with alternative teams attending office and site  
安排不同團隊交替在家工作或於不同辦公室和工地上班
  - Participation in the 'Construction Industry Council COVID-19 Testing Service Scheme'  
參與「建造業關愛工地防疫檢測服務計劃」
- **Delays in the delivery of key construction materials and the suspension and/or restriction of the global supply chain in early 2020**  
2020年年初，建築材料交付延誤，以及全球供應鏈暫停及／或受到限制
- Since June 2020, **good progress has been made to recover programme slippage**  
自 2020年6月以來，管理局致力追回部分項目進度，取得一定進展

# Schematic Plan of Major WKCD Facilities

## 西九文化區主要設施示意圖





# Construction Safety

## 建築安全

	WKCDA 西九文化區管理局		Industry Average 行業平均數
	2020*	2014 – 2020*	2019
<b>RAMHW^</b> 每十萬工時 須呈報意外率	<b>0.11</b>	<b>0.13</b>	<b>0.81</b>
<b>Man-hours</b> 工時	<b>&gt; 7,900,000</b>	<b>&gt; 40,200,000</b>	<b>N/A</b>

^RAMHW – Reportable Accidents per 100,000 Man-hours Worked

\*Up to 31 October 2020 截至2020年10月31日



# Xiqu Centre

戲曲中心



**Works Commencement: December 2014**

**動工日期：2014年12月**

**Opening Date: January 2019**

**開幕日期：2019年1月**





**Works Commencement: Mid-2016**

**動工日期：2016 年年中**

**Operation Date: in phases from 2018**

**啟用日期：2018 年起分階段開放**

# Freespace

自由空間



**Works Commencement: Mid-2016**

**動工日期：2016 年年中**

**Operation Date: June 2019**

**啟用日期：2019年 6月**



# 香港故宮文化博物館

## Hong Kong Palace Museum



**Works Commencement: Mid-2019**

**動工日期：2019 年年中**


**Target Completion: End of 2021**

**預計落成日期：2021 年年底**



# 香港故宮文化博物館

## Hong Kong Palace Museum



**Building Façade**  
大樓幕牆



**Roof Skylight Installation  
Works Completed**  
天台的天窗安裝工程完成

# Integrated Basement Zone 2A – Piling 綜合地庫 2A 區 – 地基



**Works Commencement: May 2020**

**動工日期：2020 年 5 月**

**Target Completion: End of 2022**

**預計落成日期：2022 年年底**



# Integrated Basement Zone 2A – Piling

## 綜合地庫 2A 區 – 地基







# Integrated Basement Zone 2A – Piling

## 綜合地庫 2A 區 – 地基





## Integrated Basement Zone 2A 綜合地庫 2A 區



**Above the MTR High Speed Rail West Kowloon Station Structure**  
位於港鐵高速鐵路西九龍站以上的結構

# PIW (Package 1)

## 基礎工程 (第一組工程合約)




**Works Commencement : July 2015**  
**動工日期：2015 年 7 月**

**Museum Drive Opened in End 2018**  
**博物館道已於 2018 年年底開放使用**



## PIW (Package 2)



## Works Commencement: May 2018

**動工日期：2018 年 5 月**

## Target Opening Date: Q1 2021

預計開放日期：2021 年第一季

# Austin Road Pedestrian Linkage System

## 柯士甸道行人連接系統

# PIW (Package 2) 基建工程 (第二組工程合約)



**Fitting Out and ABWF Works Substantially Completed**  
裝修和機電工程大致完工

**Austin Road Pedestrian Linkage System**  
柯士甸道行人連接系統

## PIW (Package 2) 基建工程 (第二組工程合約)



**New Escalators and New Lifts Connecting the Basement Of Xiqu Centre to MTR Austin Station**  
連接戲曲中心地庫及港鐵柯士甸站的新自動扶手電梯和新電梯

## Austin Road Pedestrian Linkage System 柯士甸道行人連接系統



# PIW (Package 2)

## 基礎工程 (第二組工程合約)



**Landscaping Works Substantially Completed**

綠化工程大致完工

**Austin Road Pedestrian Linkage System**

柯士甸道行人連接系統

# PIW (Package 3) 基建工程 (第三組工程合約)



**Works Commencement: May 2020**  
動工日期：2020 年 5 月


**Target Completion: Before Mid-2022**  
預計落成日期：2022 年年中前

**Artist Square Bridge (ASB)**  
藝術廣場天橋



# PIW (Package 3)

## 基建工程 (第三組工程合約)



\* The alignment of ASB  
\* 藝術廣場天橋的走向

**Aerial Photo of ASB and Austin Road West**  
藝術廣場天橋及柯士甸道西的高空俯瞰圖



2020/12/30 14:50

**Construction of Lift Tower Superstructure**  
升降機塔的主上蓋結構工程

\* For illustrative purpose only  
\* 僅作說明之用

**Artist Square Bridge (ASB)**  
藝術廣場天橋

# PIW (Package 3)

## 基建工程 (第三組工程合約)



**Bending Test to the Shear Studs**  
剪力釘錘擊彎曲測試




**Installation of bottom cross beams**  
安裝底部橫樑

**Artist Square Bridge (ASB)**  
藝術廣場天橋



# PIW (Package 4)

## 基建工程 (第四組工程合約)



**Target Works Commencement: Early 2022**  
預計動工日期：2022 年年初

**Target Completion: 2025**  
預計落成日期：2025 年



# PIW (Package 4)

## 基建工程 (第四組工程合約)



Proposed Southern  
Landing Facility  
擬建的南面登岸設施



# Other PIW 其他基建工程



\* The alignment of the proposed bridges is for illustrative purpose only

\* 擬建天橋的走向僅作說明之用

## Proposed China Ferry Terminal Bridge and Kowloon Park Bridge 擬建的中港碼頭天橋及九龍公園行人天橋



An aerial photograph of a city waterfront, likely Hong Kong. The image shows a mix of urban development and green space. In the foreground, there's a large construction site with a green safety fence and several yellow cranes. To the right, a park area with winding paths and some modern buildings is visible. The background is dominated by a dense skyline of skyscrapers. The water is a deep blue-green color. The text "Thank You" and "謝謝" is overlaid on the right side of the image.

Thank You  
謝謝