

**Implementation time-table of retro-fitting of air-conditioning and general improvement works  
to 19 existing markets and/or cooked food centres**

*Prepared by the Legislative Council Secretariat  
(as at 1 March 2002)*

Item No.	District/ Project	Project cost (\$M)	Estimated work plan proposed by FEHD  <i>[LC Paper No. CB(2) 964/00-01(01) for the meeting on 1.3.2001]</i>	Revised project commencement/ completion date proposed by FEHD  <i>[LC Paper No. CB(2) 411/00-01(02) for the meeting on 7.12.2000]</i>	Revised project commencement/ completion date proposed by FEHD  <i>[LC Paper No. CB(2) 55/01-02(01) for the meeting on 16.10.2001]</i>	Revised project commencement/ completion date proposed by FEHD  <i>[LC Paper No. CB(2) 353/01-02(01) for the meeting on 15.11.2001]</i>	Revised project commencement/ completion date proposed by FEHD  <i>[LC Paper No. CB(2) 798/01-02(01) for the meeting on 10.1.2002]</i>	Remarks (Views of District Councils/residents' organisations, etc.)
1.	<b>Central &amp; Western</b> 076CM Retro-fitting of A/C to Sheung Wan Market	54.56  66.92 (Note 1)	Phase 2	The Administration proposed to include 19 retro-fitting of A/C projects into Cat C of PWP	<b>Commencement :</b> early 2003  <b>Completion :</b> 2004 to 2005  ✧ <b>Jan to Feb 2002 -</b> ArchSD to engage consultants to prepare schematic design. DCs will be briefed on the progress  ✧ <b>Mar to May 2002 -</b> To brief the relevant Market Management Consultative Committee and stall lessees on the details of the project	<b>Commencement :</b> Construction work start in April 2003  <b>Completion :</b> May 2004 to early 2005 (depending on the scope and complexity of individual project)	<b>Completion :</b> 2004 to early 2005  ✧ <b>Nov 2002 -</b> Individual projects could be upgraded to PWP Cat A  ✧ <b>Feb 2003 -</b> Construction work contract will be awarded	A subcommittee of District Council passed a motion urging that the project should be implemented immediately [LC Paper No. CB(2) 1086/01-02]
2.	<b>Eastern</b> 075CM Retro-fitting of A/C to Yue Wan Market	57.19  50.52 (Note 1)	Phase 2	Same as item 1	Same as item 1	Same as item 1	Same as item 1	

Item No.	District/ Project	Project cost (\$M)	Estimated work plan proposed by FEHD  <i>[LC Paper No. CB(2) 964/00-01(01) for the meeting on 1.3.2001]</i>	Revised project commencement/ completion date proposed by FEHD  <i>[LC Paper No. CB(2) 411/00-01(02) for the meeting on 7.12.2000]</i>	Revised project commencement/ completion date proposed by FEHD  <i>[LC Paper No. CB(2) 55/01-02(01) for the meeting on 16.10.2001]</i>	Revised project commencement/ completion date proposed by FEHD  <i>[LC Paper No. CB(2) 353/01-02(01) for the meeting on 15.11.2001]</i>	Revised project commencement/ completion date proposed by FEHD  <i>[LC Paper No. CB(2) 798/01-02(01) for the meeting on 10.1.2002]</i>	Remarks (Views of District Councils/residents' organisations, etc.)
3.	<b>Kowloon City</b> 082CM Retro-fitting of A/C to Tokwawan Market	42.45  52.07 (Note 1)	Phase 1	Same as item 1	Same as item 1	Same as item 1	Same as item 1	
4.	<b>Kwun Tong</b> 086CM Retro-fitting of A/C to Ngau Tau Kok Market and CFC	67.74 80.64 (Note 1)	Phase 2	Same as item 1	Same as item 1	Same as item 1	Same as item 1	KTDC strongly urges the Administration to expedite implementation of the project [LC Paper No. CB(2) 194/99-00(03)]
5.	<b>Sham Shui Po</b> 085CM Retro-fitting of A/C to Po On Road Market and CFC	71.71  84.05 (Note 1)	Phase 1	Same as item 1	Same as item 1	Same as item 1	Same as item 1	
6.	<b>Southern</b> 077CM Retro-fitting of A/C to Aberdeen Market and CFC	56.68  68.49 (Note 1)	Phase 2	Same as item 1	Same as item 1	Same as item 1	Same as item 1	

Item No.	District/ Project	Project cost (\$M)	Estimated work plan proposed by FEHD  <i>[LC Paper No. CB(2) 964/00-01(01) for the meeting on 1.3.2001]</i>	Revised project commencement/ completion date proposed by FEHD  <i>[LC Paper No. CB(2) 411/00-01(02) for the meeting on 7.12.2000]</i>	Revised project commencement/ completion date proposed by FEHD  <i>[LC Paper No. CB(2) 55/01-02(01) for the meeting on 16.10.2001]</i>	Revised project commencement/ completion date proposed by FEHD  <i>[LC Paper No. CB(2) 353/01-02(01) for the meeting on 15.11.2001]</i>	Revised project commencement/ completion date proposed by FEHD  <i>[LC Paper No. CB(2) 798/01-02(01) for the meeting on 10.1.2002]</i>	Remarks (Views of District Councils/residents' organisations, etc.)
7.	<b>Wanchai</b> 079CM Retro-fitting of A/C to Bowrington Road CFC	41.14  10 (Note 1)	information not provided	Same as item 1	Same as item 1	Same as item 1	Same as item 1	
8.	<b>Wong Tai Sin</b> 087CM Retro-fitting of A/C to Ngau Chi Wan Market and CFC	58.93  70.63 (Note 1)	Phase 1	Same as item 1	Same as item 1	Same as item 1	Same as item 1	WTSDC urges the Administration to expedite implementation of the project. [LC Paper No. CB(2) 964/00-01(05)]
9.	<b>Yau Tsim Mong</b> 081CM Retro-fitting of A/C to Kwun Chung CFC	35.46  31.07 (Note 1)	information not provided	Same as item 1	Same as item 1	Same as item 1	Same as item 1	
10.	<b>Yau Tsim Mong</b> 084CM Retro-fitting of A/C to Fa Yuen Street and CFC	51.55  60.04 (Note 1)	Phase 1	Same as item 1	Same as item 1	Same as item 1	Same as item 1	

\*\*\* *Projects not included in the list 169 outstanding capital work projects of the two ex-PMCs :*

<b>Item No.</b>	<b>District/ Project</b>	<b>Project cost (\$M)</b>	<b>Estimated work plan proposed by FEHD</b>  <i>[LC Paper No. CB(2) 964/00-01(01) for the meeting on 1.3.2001]</i>	<b>Revised project commencement/ completion date proposed by FEHD</b>  <i>[LC Paper No. CB(2) 411/00-01(02) for the meeting on 7.12.2000]</i>	<b>Revised project commencement/ completion date proposed by FEHD</b>  <i>[LC Paper No. CB(2) 55/01-02(01) for the meeting on 16.10.2001]</i>	<b>Revised project commencement/ completion date proposed by FEHD</b>  <i>[LC Paper No. CB(2) 353/01-02(01) for the meeting on 15.11.2001]</i>	<b>Revised project commencement/ completion date proposed by FEHD</b>  <i>[LC Paper No. CB(2) 798/01-02(01) for the meeting on 10.1.2002]</i>	<b>Remarks (Views of District Councils/residents' organisations, etc.)</b>
***	<b>Kwai Tsing</b> Retro-fitting of A/C to North Kwai Chung Market	information not provided	Phase 2	Same as item 1	Same as item 1	Same as item 1	Same as item 1	
***	<b>Kwai Tsing</b> Retro-fitting of A/C to Wing Fong Street Market	information not provided	Phase 3	Same as item 1	Same as item 1	Same as item 1	Same as item 1	
***	<b>North</b> Retrofitting of A/C to Shek Wu Hui CFC	information not provided	Information not provided	Same as item 1	Same as item 1	Same as item 1	Same as item 1	
***	<b>Sai Kung</b> Retro-fitting of A/C to Sai Kung Market	information not provided	Phase 1	Same as item 1	Same as item 1	Same as item 1	Same as item 1	
***	<b>Tsuen Wan</b> Retro-fitting of A/C to Yeung Uk Road Market	information not provided	Phase 1	Same as item 1	Same as item 1	Same as item 1	Same as item 1	

<b>Item No.</b>	<b>District/ Project</b>	<b>Project cost (\$M)</b>	<b>Estimated work plan proposed by FEHD</b> <i>[LC Paper No. CB(2) 964/00-01(01) for the meeting on 1.3.2001]</i>	<b>Revised project commencement/ completion date proposed by FEHD</b> <i>[LC Paper No. CB(2) 411/00-01(02) for the meeting on 7.12.2000]</i>	<b>Revised project commencement/ completion date proposed by FEHD</b> <i>[LC Paper No. CB(2) 55/01-02(01) for the meeting on 16.10.2001]</i>	<b>Revised project commencement/ completion date proposed by FEHD</b> <i>[LC Paper No. CB(2) 353/01-02(01) for the meeting on 15.11.2001]</i>	<b>Revised project commencement/ completion date proposed by FEHD</b> <i>[LC Paper No. CB(2) 798/01-02(01) for the meeting on 10.1.2002]</i>	<b>Remarks (Views of District Councils/residents' organisations, etc.)</b>
***	<b>Tsuen Wan</b> Retro-fitting of A/C to Tsuen Wan Market	information not provided	Phase 3	Same as item 1	Same as item 1	Same as item 1	Same as item 1	
***	<b>Tsuen Wan</b> Retro-fitting of A/C to Tsuen King Circuit Market	information not provided	Phase 3	Same as item 1	Same as item 1	Same as item 1	Same as item 1	
***	<b>Tuen Mun</b> Retro-fitting of A/C to San Hui Market	information not provided	Phase 2	Same as item 1	Same as item 1	Same as item 1	Same as item 1	
***	<b>Yuen Long</b> Retro-fitting of A/C to Tung Yick Market	information not provided	Phase 3	Same as item 1	Same as item 1	Same as item 1	Same as item 1	

Legend

**Note 1 — Information provided under LC Paper No. CB(2) 964/00-01(01) for the meeting on 1.3.2001**

Council Business Division 2  
Legislative Council Secretariat  
1 March 2002