

**沙田第14B區第二期
志成鑽取混凝土芯記錄**

來源	志成鑽取混凝土芯記錄						亞太建設的 土芯測試報告 所提交的 混凝土芯的長度 (米)	
	樁柱編號	鑽孔數量	鑽取土芯長度 (米)					抽出的 土芯長度 (米)
			1	2	3	4		
D 座								
D/1	2	43.27	17.20	-	-	60.47	43.01	
D/2	沒有記錄	-	-	-	-	-	42.22	
D/3	-	-	-	-	-	-	-	
D/4	2	43.83	14.80	-	-	58.63	40.20	
D/5	-	-	-	-	-	-	-	
D/6 [△]	2	21.50	36.48	-	-	57.98	41.10	
D/7	2	5.60	45.60	-	-	51.20	42.76	
D/8 [△]	1	45.52	-	-	-	45.52	44.87	
D/9	2	43.02	24.91	-	-	67.93	42.38	
D/10	4	26.62	44.26	19.10	17.50	107.48	42.87	
D/11	-	-	-	-	-	-	-	
D/12	4	9.06	1.60	44.96	18.29	73.91	40.93	
D/13	4	49.40	11.08	22.24	49.00	131.72	43.88	
D/13TN	-	-	-	-	-	-	44.93	
D/14	2	10.03	45.08	-	-	55.11	40.44	
D/15 [△]	1	43.74	-	-	-	43.74	40.49	
D/16	-	-	-	-	-	-	-	
D/17	1	44.04	-	-	-	44.04	41.79	
D/18	-	-	-	-	-	-	-	
E 座								
E/1	-	-	-	-	-	-	-	
E/2	-	-	-	-	-	-	-	
E/3 [△]	-	-	-	-	-	-	-	
E/4 [△]	1	41.30	-	-	-	41.30	40.58	
E/5 [△]	-	-	-	-	-	-	-	
E/6	-	-	-	-	-	-	-	
E/7	-	-	-	-	-	-	-	
E/8	-	-	-	-	-	-	-	
E/9	1	46.59	-	-	-	46.59	45.75	
E/10	-	-	-	-	-	-	-	
E/11 [△]	-	-	-	-	-	-	-	
E/12	-	-	-	-	-	-	-	
E/13	-	-	-	-	-	-	-	
E/14	-	-	-	-	-	-	-	
E/15	-	-	-	-	-	-	-	
E/16	-	-	-	-	-	-	-	
E/17 [△]	-	-	-	-	-	-	-	
E/18 [△]	-	-	-	-	-	-	-	

備註：

△ 樁柱的實際長度較記錄長度至少短 10 米。

資料來源：施德論報告