

NOTE FOR PUBLIC WORKS SUBCOMMITTEE OF FINANCE COMMITTEE

Year-end Report on Submissions to Public Works Subcommittee for the 2007-08 Legislative Council Session

To improve the consultation process on financial proposals for capital works projects, the Administration undertook to provide Members with an overview of capital works items planned to be upgraded to Category A during a particular Legislative Council (LegCo) session.

2. For the 2007-08 LegCo Session, we provided Members with a list of 101 potential items vide PWSCI(2007-08)11. This year-end report summarises the deviations between the actual submissions and the forecast provided in PWSCI(2007-08)11. Members are requested to note the following -

- (a) **Enclosure 1** : 74 of the 101 items shown in PWSCI(2007-08)11 were submitted to Public Works Subcommittee (PWSC) as planned. Among them, four were consolidated into two items after detailed planning viz. Items Nos. 20, 21, 36 and 37. The main reasons for the remaining 27 potential items not being submitted within this LegCo session are provided.
- (b) **Enclosure 2** : 11 items not included in the forecast were submitted to PWSC.

The total number of items actually submitted to PWSC in the 2007-08 LegCo Session was therefore 83.

Enclosure 1 to PWSCI(2008-09)9

**Capital Works Items considered by PWSC in the
2007-08 LegCo Session**
(Items included in PWSCI(2007-08)11)

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
1	---	Provision for CWRP block allocations in 2008-09	Allocations approved vide PWSC(2007-08)61	21 December 2007 / 11 January 2008
2	3261ES	Secondary school at Aberdeen Reservoir Road, Aberdeen	Fully upgraded vide PWSC(2007-08)48	31 October 2007 / 16 November 2007
3	4108CD	West Kowloon drainage improvement – Lai Chi Kok Transfer Scheme	Partially upgraded as 4155CD, entitled “West Kowloon drainage improvement – Lai Chi Kok drainage tunnel”, vide PWSC(2007-08)84	20 February 2008 / 25 April 2008
4	4109CD	Drainage improvement works in Shuen Wan, Tai Po	—	Submission to PWSC was withheld as more time is required to re-gazette the revised works under the Foreshore and Seabed (Reclamations) Ordinance of which the objection period ends in July 2008.
5	4118CD	Drainage improvement in Northern New Territories – package B	Partially upgraded as 4156CD, entitled “Drainage improvement in Ki Lun Tsuen, Ma Tso Lung, Ying Pun, Shek Tsai Leng and Sha Ling in New Territories”, vide PWSC(2008-09)7	7 May 2008 / 23 May 2008
6	4119CD	Drainage improvement in Northern New Territories – package C	Partially upgraded as 4153CD, entitled “Drainage improvement works in Tai Po Tin and Ping Che of Ta Kwu Ling, and Man Uk Pin and Lin Ma Hang of Sha Tau Kok”, vide PWSC(2007-08)51	31 October 2007 / 16 November 2007

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
7	4138CD	Decking of Jordan Valley nullah in Kwun Tong, Rambler Crest nullah in Tsing Yi, Flower Market Road nullah in Mong Kok and Tonkin Street nullah in Sham Shui Po	Partially upgraded as 4154CD, entitled "Decking of Jordan Valley nullah in Kwun Tong, Flower Market Road nullah in Mong Kok and Tonkin Street nullah in Sham Shui Po", vide PWSC(2007-08)69	21 December 2007 / 11 January 2008
8	9046WS	Uprating of Sha Tin salt water supply system	Fully upgraded vide PWSC(2007-08)55	22 November 2007 / 14 December 2007
9	8053EF	1 500-place student hostel, The Chinese University of Hong Kong	Fully upgraded vide PWSC(2007-08)81	20 February 2008 / 25 April 2008
10	8052EG	Human Research Institute – phase 1, The University of Hong Kong	Fully upgraded vide PWSC(2007-08)70	9 January 2008 / 1 February 2008
11	8053EG	1 800-place student residences at Lung Wah Street, Kennedy Town, The University of Hong Kong	Fully upgraded vide PWSC(2007-08)71	9 January 2008 / 1 February 2008
12	8020EJ	Multi-media Building – stage 2, City University of Hong Kong	Fully upgraded vide PWSC(2007-08)60	22 November 2007 / 14 December 2007 This is a resubmission. The Administration first submitted the item on 20 June 2007 vide PWSC(2007-08)44.
13	4230DS	Outlying Islands sewerage stage 1 phase 1 part 2 – Yung Shue Wan sewerage, sewage treatment works and outfall	Fully upgraded vide PWSC(2007-08)49	31 October 2007 / 16 November 2007
14	4234DS	Outlying Islands sewerage stage 1 phase 2 – Sok Kwu Wan sewage collection, treatment and disposal facilities	Fully upgraded vide PWSC(2007-08)49	31 October 2007 / 16 November 2007

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
15	4346DS	Upgrading of Tuen Mun sewerage, phase 1	Partially upgraded as 4360DS, entitled "Sewerage at Tseng Tau Chung Tsuen, Tuen Mun", vide PWSC(2007-08)50	31 October 2007 / 16 November 2007
16	B566CL	Development at Anderson Road	Fully upgraded vide PWSC(2007-08)57	22 November 2007 / 14 December 2007
17	B126WC	Water supply to housing development at Anderson Road	Partially upgraded as B188WC, entitled "Mainlaying within development at Anderson Road", vide PWSC(2007-08)56	22 November 2007 / 14 December 2007
18	6801TH	Widening of Tuen Mun Road at Tsing Tin Interchange	Fully upgraded vide PWSC(2007-08)89	26 March 2008 / 25 April 2008
19	7389RO	Enhancement of public facilities at Ngong Ping, Lantau	Fully upgraded vide PWSC(2007-08)67	9 January 2008 / 22 February 2008
20	7711CL	Kai Tak development – advance infrastructure works for developments at the southern part of the former runway	Partially upgraded as 7734CL, entitled "Kai Tak development – decommissioning and decontamination works at the south apron of the former Kai Tak Airport and installation of supplementary radar at North Point Government Offices", vide PWSC(2007-08)75	30 January 2008 / 22 February 2008
21	—	Kai Tak development – site preparation and associated works at the former Kai Tak Airport other than the north apron	—	Separate submission to PWSC was not required upon a consolidation into 7711CL (item 20 above) which was partially upgraded vide PWSC(2007-08)75.
22	4092CD	Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai drainage improvements, stage 1, phase 2B – remaining works	Fully upgraded vide PWSC(2007-08)52	22 November 2007 / 14 December 2007

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
23	4104CD	Drainage improvement in Northern Hong Kong Island – western lower catchment works	Fully upgraded vide PWSC(2007-08)80	30 January 2008 / 22 February 2008
24	9334WF	Expansion of Tai Po water treatment works and ancillary raw water and fresh water transfer facilities	—	Submission to PWSC was no longer required as the funding of the investigation study could be met within the ambit of the block allocation Subhead 9100WX , of which the financial ceiling of the delegated authority for Category D items was increased to \$21 million as approved by FC on 2 November 2007.
25	9326WF	Integration of Lion Rock high level fresh water primary service reservoirs and Tseung Kwan O fresh water primary service reservoir	Fully upgraded vide PWSC(2007-08)72	9 January 2008 / 1 February 2008
26	3304EP	A 24-classroom primary school at Wylie Road, Kowloon	Fully upgraded vide PWSC(2007-08)77	30 January 2008 / 22 February 2008
27	3339EP	A 30-classroom primary school at Fuk Wing Street, Sham Shui Po	Fully upgraded vide PWSC(2007-08)47	31 October 2007 / 16 November 2007
28	3340EP	A 24-classroom primary school at Inverness Road, Kowloon City	Fully upgraded vide PWSC(2007-08)46	31 October 2007 / 16 November 2007
29	3341EP	An 18-classroom primary school at Fuk Wing Street, Sham Shui Po	Fully upgraded vide PWSC(2007-08)47	31 October 2007 / 16 November 2007
30	3345EP	An 18-classroom primary school at Pak Fuk Road, North Point	Fully upgraded vide PWSC(2008-09)6	7 May 2008 / 23 May 2008
31	3346EP	Extension to Sheng Kung Hui Mung Yan Primary School at King Fung Path, Tuen Mun	Fully upgraded vide PWSC(2007-08)83	20 February 2008 / 25 April 2008

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
32	8050EF	Extension to the existing University Library at Central Campus, The Chinese University of Hong Kong	—	Submission to PWSC was withheld as the University needs more time to finalise the project details.
33	8011EL	Extension to the existing Academic Building, The Hong Kong University of Science and Technology	Fully upgraded vide PWSC(2007-08)66	21 December 2007 / 11 January 2008
34	4237DS	Tai Po Tai Wo Road sewage pumping station and rising mains	Fully upgraded vide PWSC(2007-08)85	20 February 2008 / 25 April 2008
35	4352DS	Harbour Area Treatment Scheme, stage 2A – construction of advance disinfection facilities at Stonecutters Island sewage treatment works	Fully upgraded vide PWSC(2007-08)68	21 December 2007 / 11 January 2008
36	6746TH	Reconstruction and improvement of Tuen Mun Road	Fully upgraded vide PWSC(2007-08)88	20 February 2008 / 25 April 2008
37	6786TH	Retrofitting of noise barriers on Tuen Mun Road at Tsing Lung Tau	—	Separate submission to PWSC was not required upon a consolidation into 6746TH (item 36 above) which was fully upgraded vide PWSC(2007-08)88.
38	6800TH	Retrofitting of noise barriers at Kwun Tong Bypass	Fully upgraded vide PWSC(2007-08)58	30 November 2007 / 14 December 2007
39	3027NM	General Improvement to the Fa Yuen Street Market and Cooked Food Centre	Fully upgraded vide PWSC(2007-08)78	26 March 2008 / 25 April 2008
40	3047RG	Siu Sai Wan Complex	Fully upgraded vide PWSC(2007-08)53	30 November 2007 / 14 December 2007
41	3412RO	Sun Yat Sen Memorial Park and Swimming Pool Complex	Fully upgraded vide PWSC(2007-08)54	30 November 2007 / 14 December 2007

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
42	6145TB	Extension of footbridge network in Tsuen Wan	Partially upgraded as 6162TB, entitled "Extension of footbridge network in Tsuen Wan – Footbridge A along Tai Ho Road", vide PWSC(2007-08)65	21 December 2007 / 11 January 2008
43	6825TH	Tuen Mun-Chek Lap Kok Link and Tuen Mun Western Bypass	Partially upgraded as 6828TH, entitled "Tuen Mun-Chek Lap Kok Link and Tuen Mun Western Bypass – investigation and preliminary design", vide PWSC(2007-08)64	21 December 2007 / 11 January 2008
44	7721CL	Kau Hui development – engineering works in Area 16, Yuen Long, phase 2 – extension of Road L3	Fully upgraded vide PWSC(2008-09)29	13 June 2008 / 4 July 2008
45	5035CG	Greening master plan for Kowloon West	Partially upgraded as 5044CG, entitled "Greening master plans for Kowloon West and Hong Kong Island – works for Mong Kok, Yau Ma Tei, Sheung Wan, Wan Chai and Causeway Bay", vide PWSC(2008-09)3	23 April 2008 / 9 May 2008
46	5036CG	Greening master plan for Hong Kong Island	Partially upgraded as 5044CG, entitled "Greening master plans for Kowloon West and Hong Kong Island – works for Mong Kok, Yau Ma Tei, Sheung Wan, Wan Chai and Causeway Bay", vide PWSC(2008-09)3	23 April 2008 / 9 May 2008
47	7726CL	Review studies on North East New Territories New Development Areas – consultants' fees and site investigation	Fully upgraded vide PWSC(2008-09)2	23 April 2008 / 9 May 2008

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
48	4139CD	Decking of Staunton Creek nullah in Wong Chuk Hang and Fuk Man Road nullah in Sai Kung	Partially upgraded as 4157CD, entitled "Improvement of Fuk Man Road nullah in Sai Kung", vide PWSC(2008-09)17	21 May 2008 / 6 June 2008
49	3267ES	Conversion of a primary school premises in Area 104, Tin Shui Wai to support reprovisioning of a secondary school	Fully upgraded vide PWSC(2008-09)35	20 June 2008 / 14 July 2008
50	8088EB	Redevelopment of Concordia Lutheran School at Tai Hang Tung Road, Sham Shui Po	Fully upgraded vide PWSC(2008-09)19	2 June 2008 / 13 June 2008
51	8049EF	Student Amenity Centre, The Chinese University of Hong Kong	—	Submission to PWSC was withheld as the University needs more time to work out the detailed design.
52	8051EF	An integrated teaching building, The Chinese University of Hong Kong	—	Submission to PWSC was withheld as the University needs more time to finalise the project details.
53	8054EF	Two integrated teaching buildings, The Chinese University of Hong Kong	—	Submission to PWSC was withheld as the University needs more time to work out the detailed design.
54	8005EU	New academic block and student hostel, Lingnan University	—	Submission to PWSC was withheld as the University needs more time to work out the detailed design.
55	3415RO	District open space in Area 18, Tung Chung, Lantau	Fully upgraded vide PWSC(2007-08)79	30 January 2008 / 22 February 2008
56	3261RS	Sports Centre in Area 28A, Fanling / Sheung Shui	Fully upgraded vide PWSC(2007-08)82	26 March 2008 / 25 April 2008
57	8021QJ	An upfront endowment to the West Kowloon Cultural District Authority for developing the West Kowloon Cultural District	Fully upgraded vide PWSC(2008-09)31	18 June 2008 / 4 July 2008

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
58	3056RE	Establishment and running of an interim M+ (Museum Plus)	—	Submission to PWSC was withheld pending the establishment of the West Kowloon Cultural District (WKCD) Authority later in 2008, as the interim M+ is the ancillary facility to prepare for the provision and development of the permanent M+ , which will be managed by the Authority as a core arts and cultural facility in the WKCD.
59	B407RO	District and local open spaces adjoining Choi Wan Road public housing development	Fully upgraded vide PWSC(2007-08)76	30 January 2008 / 22 February 2008
60	3075KA	New Civil Aviation Department headquarters	Fully upgraded vide PWSC(2007-08)63	21 December 2007 / 11 January 2008
61	7324TH	Widening of Yeung Uk Road between Tai Ho Road and Ma Tau Pa Road, Tsuen Wan	Fully upgraded vide PWSC(2008-09)25	13 June 2008 / 4 July 2008
62	7568TH	Sha Tin New Town, stage 2 – flyover at junction of Che Kung Miu Road and Hung Mui Kuk Road	—	Submission to PWSC was no longer required as the funding of the detailed design could be met within the ambit of the block allocation Subhead 7100CX , of which the financial ceiling of the delegated authority for Category D items was increased to \$21 million as approved by FC on 2 November 2007.

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
63	6025TC	Replacement of conventional traffic signals with light emitting diode (LED) traffic signals in Hong Kong	Fully upgraded vide PWSC(2007-08)87	20 February 2008 / 25 April 2008
64	6153TB	Enhancement of footbridges in Tsim Sha Tsui East	Fully upgraded vide PWSC(2007-08)73	30 January 2008 / 22 February 2008
65	3055RE	A permanent planning and infrastructure exhibition gallery at City Hall Annex	Fully upgraded vide PWSC(2008-09)30	20 June 2008 / 4 July 2008
66	7677CL	Wan Chai development phase II – engineering works	—	Submission to PWSC was withheld as more time is required to handle the judicial reviews in relation to the related temporary reclamation scheme and Outline Zoning Plan.
67	7716CL	Tseung Kwan O further development – infrastructure works for Tseung Kwan O stage 1 landfill site	—	Submission to PWSC was withheld as more time for reviewing the design of the project is necessary in response to objections received during the gazettal of the associated road scheme.
68	4144CD	Drainage improvement in Southern Hong Kong Island	Partially upgraded as 4158CD, entitled “Drainage improvement in Southern Hong Kong Island – package 1”, vide PWSC(2008-09)27	13 June 2008 / 4 July 2008
69	9186WC	Replacement and rehabilitation of water mains, stage 3	Fully upgraded vide PWSC(2008-09)33	20 June 2008 / 4 July 2008

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
70	9189WC	Replacement and rehabilitation of water mains, stage 4	Partially upgraded as 9190WC, entitled "Replacement and rehabilitation of water mains stage 4 – investigation and detailed design", vide PWSC(2008-09)34	20 June 2008 / 4 July 2008
71	9327WF	Laying of western cross harbour main and associated land mains from West Kowloon to Sai Ying Pun	Fully upgraded vide PWSC(2008-09)32	20 June 2008 / 4 July 2008
72	9013WS	Salt water supply system for Pok Fu Lam area	Fully upgraded vide PWSC(2008-09)28	13 June 2008 / 4 July 2008
73	9045WS	Salt water supply for Northwest New Territories	—	Submission to PWSC was withheld as more time is required for resolving objections raised by the local residents against the Lok On Pai salt water pumping station site and works along Tsing Fat Street.
74	3299EP	A 24-classroom primary school in Area 55, Tuen Mun	Fully upgraded vide PWSC(2008-09)18	13 June 2008 / 14 July 2008
75	3300EP	A 30-classroom primary school in Area 55, Tuen Mun	Fully upgraded vide PWSC(2008-09)18	13 June 2008 / 14 July 2008
76	3347EP	A 24-classroom primary school at Phase 4, Shek Kip Mei Redevelopment, Sham Shui Po	Fully upgraded vide PWSC(2008-09)9	7 May 2008 / 23 May 2008
77	3262ES	A secondary school at development near Choi Wan Road and Jordan Valley, Kwun Tong	Fully upgraded vide PWSC(2008-09)16	13 June 2008 / 4 July 2008
78	3104ET	A direct subsidy scheme school (secondary-cum-primary) in Area 13, Yuen Long	Fully upgraded vide PWSC(2008-09)15	13 June 2008 / 4 July 2008
79	3105ET	Extension to Jockey Club Elaine Field School, the Spastics Association of Hong Kong in Area 9, Tai Po	Fully upgraded vide PWSC(2008-09)20	13 June 2008 / 4 July 2008

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
80	3011NT	Conversion of aqua privies into flushing toilets – phase 5	Fully upgraded vide PWSC(2008-09)26	13 June 2008 / 4 July 2008
81	3049RG	Public library and indoor recreation centre in Area 3, Yuen Long	—	Submission to PWSC was withheld due to complication encountered in selection of consultancy.
82	3190SC	Tseung Kwan O Complex in Area 44, Tseung Kwan O	Fully upgraded vide PWSC(2008-09)4	7 May 2008 / 23 May 2008
83	5258RS	Development of a bathing beach at Lung Mei, Tai Po	—	Submission to PWSC was withheld as more time is required to complete the Environmental Impact Assessment Study in response to the concern raised by the public.
84	8015QJ	Redevelopment of the Hong Kong Sports Institute	Fully upgraded vide PWSC(2008-09)13	2 June 2008 / 13 June 2008
85	7067GI	Development of Government Helipad at the Hong Kong Convention and Exhibition Centre	—	Submission to PWSC was withheld as more time is required to handle the judicial review in relation to the related Outline Zoning Plan.
86	7822TH	Cross Bay Link, Tseung Kwan O	—	Submission to PWSC was withheld as further consultation with Kwun Tong District Council and local residents was required for the associated project 7823TH (item 87 below).

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
87	7823TH	Tseung Kwan O-Lam Tin Tunnel	—	Submission to PWSC was withheld as further consultation with Kwun Tong District Council and local residents was required.
88	6579TH	Central-Wan Chai Bypass and Island Eastern Corridor Link	—	Submission to PWSC was withheld as more time is required to consult the public on the temporary reclamation works required for the project.
89	7717CL	Tseung Kwan O further development – site formation and infrastructure works at Pak Shing Kok	Fully upgraded vide PWSC(2008-09)21	2 June 2008 / 13 June 2008
90	3265ES	Extension of Lai Chack Middle School at Scout Path, Kowloon	Fully upgraded vide PWSC(2008-09)8	7 May 2008 / 23 May 2008
91	3103ET	Special school in Area 27, Tung Chung for students with diverse and multiple disabilities	—	Submission to PWSC was withheld as more time is required to resolve local objections.
92	8059EC	A private independent school (secondary-cum-primary) at 42 Gascoigne Road, Yau Ma Tei	—	Submission to PWSC was withheld as more time is required to review the technical feasibility of the project.
93	8052EF	Centralised general research lab complex (block 1) in Area 39, The Chinese University of Hong Kong	—	Submission to PWSC was withheld as the University needs more time for detailed design and public consultation.

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
94	8010EL	New academic building, The Hong Kong University of Science and Technology	—	Submission to PWSC was withheld as the University needs more time to finalise the project details and funding required.
95	8012EL	Institute for Advanced Study, The Hong Kong University of Science and Technology	—	Submission to PWSC was withheld as the University needs more time to finalise the project details and funding required.
96	4125DS	Tolo Harbour sewerage of unsewered areas	—	Submission to PWSC was withheld as more time is required to resolve the land matters involved.
97	3419RO	Aldrich Bay Park	Fully upgraded vide PWSC(2008-09)36	20 June 2008 / 4 July 2008 This is a resubmission. The Administration withdrew the item vide PWSC(2008-09)14 at the PWSC meeting on 2 June 2008.
98	8003MR	Expansion of Tseung Kwan O Hospital	Fully upgraded vide PWSC(2008-09)23	4 June 2008 / 8 July 2008
99	8030EA	In-situ redevelopment of Diocesan Girls' Junior School at No. 1 Jordan Road, Kowloon	—	Submission to PWSC was withheld as the school sponsoring body has revised the project schedule.
100	8089EB	Partial in-situ redevelopment of Diocesan Girls' School at No. 1 Jordan Road, Kowloon	—	Submission to PWSC was withheld as the school sponsoring body has revised the project schedule.

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
101	8060EC	A primary school and a secondary school in Area 86, Tseung Kwan O	—	Submission to PWSC was withheld as more time is required for District Council consultation.

Enclosure 2 to PWSCI(2008-09)9

**Capital Works Items considered by PWSC in the
2007-08 LegCo Session**

Items not included in PWSCI(2007-08)11

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
1	8001QR	MTR West Island Line – funding support	Partially upgraded as 8002QR, entitled “MTR West Island Line – funding support for design phase”, vide PWSC(2007-08)59	30 November 2007 / 14 December 2007
2	3009GB	Construction of boundary-crossing facilities at Shenzhen Western Corridor under the “co-location” arrangement – land development	Fully upgraded vide PWSC(2007-08)62	21 December 2007 / 11 January 2008
3	5793TH	Improvement to Sunny Bay Interchange	Submitted vide PWSC(2007-08)74	30 January 2008 / — Some PWSC members questioned the need for the proposed works. The item was withdrawn and the way forward of the project is now under review.
4	4340DS	Port Shelter sewerage stage 3 – Mang Kung Uk sewerage	Fully upgraded vide PWSC(2007-08)86	20 February 2008 / 25 April 2008
5	6051TR	Shatin to Central Link – design and site investigation	Fully upgraded vide PWSC(2008-09)1	23 April 2008 / 9 May 2008
6	3058RE	Reprovisioning of Pak Tin Public Library	Fully upgraded vide PWSC(2008-09)5	7 May 2008 / 23 May 2008
7	3006GA	HKSAR’s Participation in the World Exposition 2010 Shanghai China – Hong Kong Pavilion	Fully upgraded vide PWSC(2008-09)12	21 May 2008 / 6 June 2008

No.	Project Code	Project Title	Paper Considered	Dates of PWSC/ FC meeting and Other Remarks
8	6834TH	Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities	Partially upgraded as 6837TH, entitled "Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – investigation and preliminary design", vide PWSC(2008-09)10	21 May 2008 / 6 June 2008
9	6835TH	Hong Kong-Zhuhai-Macao Bridge preconstruction works	Fully upgraded vide PWSC(2008-09)11	21 May 2008 / 6 June 2008
10	6052TR	Hong Kong section of Guangzhou-Shenzhen-Hong Kong Express Rail Link – design and site investigation	Fully upgraded vide PWSC(2008-09)22	4 June 2008 / 8 July 2008 The Administration withdrew the item at the FC meeting on 20 June 2008 and made a resubmission on 8 July 2008.
11	8066MM	Provision of a general out-patient clinic, an integrated community mental health support services centre and a long stay care home in Tin Shui Wai Area 109	Fully upgraded vide PWSC(2008-09)24	13 June 2008 / 14 July 2008