

資料文件

學校改善工程計劃

目的

本文件概述公營學校進行學校改善工程計劃的進度。

背景

2. 學校改善工程計劃的目的是逐步改善學校的教學環境，提供更多空間和設施，配合師生在教學活動、課外活動和輔助活動方面的需要。政府的目標是在二零零四年年底或之前，為所有適合進行改善工程的公營學校校舍完成有關工程。學校改善工程計劃分八期進行，涉及校舍超過 900 所。

目前進度

3. 截至一九九九年十二月一日，計劃第 1 至 3 期中共有 294 所校舍已完成校舍改善工程，包括小學校舍 165 所和中學校舍 129 所，另有 86 所校舍（小學校舍 41 所、中學校舍 45 所）正進行改善工程。第 4 期工程的 114 所校舍已完成可行性研究。還有一個第 2A 期工程，包括原屬第 1 或第 2 期工程但可改善程度有限的校舍，為數 42 所。這些校舍的改善工程可行性研究亦已完成。

成本效益檢討

4. 學校改善工程的費用在過去數年不斷上漲，第 1 期平均每所校舍的改善工程費用是一千一百萬元，第 2 期及第 3 期已分別增至一千八百萬元和二千八百萬元。根據已完成的可行性研究，第 2A 及第 4 期每所校舍改善工程預計的平均價是三千六百萬元。其中有 50 多所校舍更超出這平均價，而最高的改善工程費用預計達到八千二百五十萬元。部分增幅是由於我們增加了改善工程項目所引致。例如，由第 2 期開始，改善工程在可行的情況下，包括了加建供傷殘人士使用的設施，以符合「殘疾歧視條例」的規定。由第 4 期開始，改善工程的範圍更進一步擴大，盡可能把現有校舍的設施提高，與在 2000 年起落成的新校設施一致。但我們亦不能排除部分增幅可能與其它因素有關。有鑑於此，政府認為有需要檢討實施校舍改善工程計劃的步驟和程序，使工程更符合成本效益，確保公帑運用得宜。我們已聘請顧問進行檢討，並要求顧問於本年四月底前提交報告。政府會根據顧問檢討結果，考慮有否需要修訂學校改善工程計劃的實施模式和時間表。

工程計劃

5. 在上述顧問檢討進行期間，在第 1 至 3 期已展開的工程會繼續進行，不受影響。至於第 2A 和第 4 期的一共 156 所校舍，共選出 47 所進行改善工程。在挑選這 47 所校舍時，採用的基本準則是每所校舍能進行的改善項目不能太少，而工程的預計費用不

超過一所新校的建造費用的三分之一，即改善一所小學的費用不超過約三千二百萬元，而改善一所中學的費用不超過約三千六百萬元。一共有 19 所校舍符合這條件，名單列於附表甲。至於其它 28 所校舍，雖然改善工程費用將超逾預算上限，但根據教育署的評估，有關改善工程由於要配合推行課程改革、消除浮動班和全日制小學等措施而急需進行，亦會早日施工，不過我們會與校方磋商將工程項目作出調整。有關 28 所校舍的初步名單列於附表乙。政府會在短期內向立法會財務委員會提出撥款申請，為這 47 所校舍進行改善工程。

短期安排

6. 至於其餘屬於第 2A 和第 4 期的 109 所學校，我們將繼續與學校磋商，假如其中有個別學校提出急切和小規模的改善要求，我們會根據學校的情況和所需費用，考慮作短期改善的可行性。至於較長遠的改善安排，我們需待顧問報告完成後才能決定是否進行學校改善工程或採取其他改善方法，包括與學校商討原址重建或搬遷的可行性。

未來取向

7. 我們目前維持原本的目標，即在二零零四年年底前完成整個學校改善工程計劃。我們會根據顧問檢討結果，再考慮有否需要修訂改善工程計劃的時間表。我們須了解有些學校是不能透過

學校改善工程計劃得到徹底改善，主要原因與個別校舍的情況有關，例如學校用地狹小，沒法加建新翼，結構上又不容許在天台加建，或校齡甚高而校舍維修費用過高等。在此情況下，我們會考慮其他改善方法，包括原址重建或搬遷。

教育署

二零零零年一月

**List of schools with project cost not exceeding 1/3 of the construction cost of a new school
(19 schools)**

改善工程的預計費用不超過一所新校的建造費用的三分之一的學校(19 所)

**Secondary Schools (9 schools)
中學(9所)**

Lingnan Dr C W Kwong Memorial Sec School	嶺南鍾榮光博士紀念中學
Yu Chun Keung Memorial College	余振強紀念中學
HK Chinese Women's Club College	香港中國婦女會中學
Canossa College	嘉諾撒書院
Carmel Secondary School	迦密中學
PLK Vicwood KT Chong Sixth Form College	保良局莊啓程預科書院
Pooi Tun Secondary School	香港神託會培敦中學
TWGHs Lee Ching Dea Memorial College	東華三院李潤田紀念中學
Sing Yin Secondary School	聖言中學

**Primary Schools (10 schools)
小學(10所)**

FDBWA Yan Kow School	五邑甄球學校
Precious Blood Primary School (Wah Fu)	華富邨寶血小學
Sin To School	善導學校
Mong Wong Far Yok Memorial Primary School	中華基督教會香港區會蒙黃花沃紀念學校
TWGHs Lo Yu Chik Primary School	東華三院羅裕積小學
Li Cheng Uk Government Primary School	李鄭屋官立小學
Sir Ellis Kadoorie Primary School	官立嘉道理爵士小學
SKH Chu Yan Primary School	聖公會主恩小學
Wong Tai Sin Catholic Primary School	黃大仙天主教小學
Castle Peak Catholic Primary School	青山天主教小學

List of schools recommended for reduced scope of works and pending consent from schools (28 schools)

有待同意調整改善工程範圍建議的學校(28 所)

Secondary Schools (19 schools)

中學(19所)

MFC Prevocational School (Chai Wan)	馬登基金柴灣明愛職業先修中學
Caritas St Paul Prevocational School	明愛聖保祿職業先修中學
Valtorta College	恩主教書院
PLK 1984 College	保良局甲子年中學
Tsung Tsin College	崇真書院
TWGHs Kwok Yat Wai Prevocational School	東華三院郭一葦中學
Wong Shiu Chi Secondary School	王肇枝中學
YCH Tung Chi Ying Memorial Secondary School	仁濟醫院董之英紀念中學
Christian Alliance College	宣道中學
Chiu Lut Sau Memorial Secondary School	趙聿修紀念中學
Clementi Secondary School	金文泰中學
Helen Liang Memorial Secondary School- Sha Tin	梁文燕紀念中學 (沙田)
Kwun Tong Government Secondary School	觀塘官立中學
Shatin Government Secondary School	沙田官立中學
Shau Kei Wan Government School	筲箕灣官立中學
Sir Ellis Kadoorie Secondary School - Sha Tin	育才中學 (沙田)
South Tuen Mun Secondary School	南屯門官立中學
Tseung Kwan O Government Secondary School	將軍澳官立中學
Tsuen Wan Government Secondary School	荃灣官立中學

Primary Schools (9 schools)

小學(9所)

St. Joseph's Primary School	聖若瑟小學
Building Contractors' Association School	建造商會學校
St Rose of Lima's Primary School	聖羅撒學校
Apleichau St Peter's Catholic Primary School	鴨脷洲聖伯多祿天主教小學
Cheung Chau Church Kam Kong Primary School	長洲堂錦江小學
Lee Chi Tat Memorial School	李志達紀念學校
Shan Tsui Public School	山咀公立學校
STFA Ho Yat Tung Primary School	順德聯誼總會何日東小學
Yuen Kong School	元岡學校